

SREEPB |

Istanbul Technical University Ayazaga Campus - Faculty of
Aeronautics and Astronautics, Faculty of Naval Architecture and
Ocean Engineering, Faculty of Mines, Ayazađa Girls' Dormitory

ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN



THE WORLD BANK
IBRD • IDA | WORLD BANK GROUP

**SEISMIC RESILIENCE AND ENERGY EFFICIENCY
IN PUBLIC BUILDINGS PROJECT
(SREEPB PROJECT)**

**ISTANBUL TECHNICAL UNIVERSITY AYAZAGA CAMPUS - 2ND STAGE
FACULTY OF AERONAUTICS AND ASTRONAUTICS
FACULTY OF NAVAL ARCHITECTURE AND OCEAN ENGINEERING
FACULTY OF MINES
AYAZAĐA GIRLS' DORMITORY**

ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN

APRIL

2024



Table of Contents

Executive Summary	6
Introduction	7
1. General Project and Project Area Information.....	8
1.1 Project Description.....	8
1.1.1. General Information and Objectives.....	8
1.1.2 Project Information	9
1.1.3 Locations of Campus & Buildings	11
2. Compliance with Legal Framework and World Bank Environmental and Social Framework (ESF)	15
2.1 National Regulation	15
2.2 International Conventions.....	17
2.3 World Bank Environmental and Social Framework (ESF) and Standards.....	18
3. Activities to be Conducted within the Scope of the Project.....	19
4. Stakeholder Engagement and Grievance Mechanism (GM)	27
5. Environmental and Social Risks & Impacts and Precautions to be Taken.....	31
6. Environmental and Social Monitoring Plan	59
7. Duties and Responsibilities	71
8. Reporting.....	73
Annex I Photos of the Buildings Considered within the Scope of the Project.....	74
Annex II: World Bank (WB) Environmental and Social Standard Summaries	78
Annex III: Suggestion & Grievance Form (Internet)	83
Annex IV: Suggestion & Grievance Form (Printed).....	84
Annex V Grievance Closeout Form	85
Annex VI Stakeholder Participation Meeting Content & Records (Feasibility Studies)	86
Questions and Answers	96
Participant List and Contact Information	98
Stakeholder Engagement Meeting Presentation.....	99
Annex VII Stakeholder Engagement Meeting Content & Records (Environmental and Social Management Plan).....	104
Questions and Answers	115
Participant List and Contact Information	118
Stakeholder Engagement Meeting Presentation.....	119

Table List

Table 1: Building General Information.....	10
Table 2: The Applicability of the World Bank Environmental and Social Standards to the Project.....	18
Table 3: Summary Information About the Activities to be Conducted.....	19
Table 4: CİMER COMMUNICATION CHANNELS.....	29
Table 5: GM COMMUNICATION CHANNELS.....	29
Table 6 List of Environmental & Social Effects and Measures to be Taken.....	31
Table 7: Environmental and Social Monitoring Plan.....	59
Table 8: Task Distribution List.....	71
Table 9: Reporting Process Requirement List.....	73

Figure List

Figure 1: Ayazağa Campus, Faculty of Aeronautics and Astronautics, Faculty of Naval Architecture and Ocean Engineering and Faculty of Mines, Ayazağa Girls' Dormitory.....	9
Figure 2: Campus Borders (154 Block, 132 Parcel).....	11
Figure 3: Istanbul Technical University FoAA, FoNAOE, FoM, GD View and Coordinates.....	12
Figure 4: Major Impact Area and Surroundings of the Buildings Included in the Scope of the Project.....	14
Figure 5: View of Istanbul Technical University Faculty of Aeronautics and Astronautics.....	19
Figure 6: Istanbul Technical University Faculty of Naval Architecture and Ocean Engineering.....	20
Figure 7: Istanbul Technical University Faculty of Mines.....	20
Figure 8 Ayazağa Girls' Dormitory.....	21
Figure 9: Traffic Action Plan.....	23

Abbreviations

BU	Bogazici University
BP	Bank Procedure
CİMER	Presidency's Communication Center
Consultant	Tümaş & ATLASCert® & Hill Joint Venture
dBA	Noise Reduction and Control
dBC	Noise Rating Measure
E&S	Environmental and Social
EA	Environmental Assessment
EIA	Environmental Impact Assessment
ESF	Environmental and Social Framework
EHS	Environment, Health, and Safety
ESS	Environmental and Social Standards
ESMF	Environmental and Social Management Framework
ESMP	Environmental and Social Management Plan
FoAA	Faculty of Aeronautics and Astronautics
FoM	Faculty of Mines
FoNAMS	Faculty of Naval Architecture and Ocean Engineering
GDCA	General Directorate of Construction Affairs
GM	Grievance Mechanism
ILO	International Labor Organization
ITU	İstanbul Technical University
LOTO	Lock Out-Tag Out
M&E	Monitoring and Evaluation
MoEUCC	Ministry of Environment, Urbanization, and Climate Change

OHS Occupational Health and Safety

PIU	Project Implementation Unit
PPE	Personal Protective Equipment
PV	Photovoltaic Panel
SGI	Social Security Institution
SPP	Solar Power Plant
SREEPB	Seismic Resilience Energy Efficiency Public Buildings

WB World Bank

Executive Summary

Seismic Resilience and Energy Efficiency in Public Buildings (SREEPB) Project focuses on seismic retrofitting and energy efficiency in public buildings such as higher education buildings, dormitories, social service institutions, hospitals, and government buildings located in high seismic risk areas with low energy efficiency. Under the reference number WB/CS-DESSUP-01, this project covers 32 structures on 11 campuses, including Boğaziçi University (BU), Marmara University, Istanbul Technical University (ITU), Istanbul University, Sakarya Government Building, and two student dormitories in Kocaeli.

This document provides information about the structural retrofitting and energy efficiency improvement works at the Istanbul Technical University's Ayazağa Campus, specifically focusing on the Faculty of Aeronautics and Astronautics, the Faculty of Naval Architecture and Ocean Engineering, and the Faculty of Mines and Ayazağa Girls' Dormitory. It discusses the applicable national and international regulations, outlines measures to mitigate or eliminate potential adverse environmental and social impacts during the projects, and addresses health and safety measures. Additionally, this Environmental and Social Management Plan (ESMP) includes details about stakeholder engagement activities, and the establishment of a Grievance Mechanism (GM), and outlines the responsibilities of relevant parties within the project scope.

Introduction

This Environmental and Social Management Plan (ESMP) has been prepared within the scope of the Seismic Resilience and Energy Efficiency in Public Buildings Project (SREEPB), focusing on the structural retrofitting and energy efficiency improvement activities to be carried out in the Faculty of Aeronautics and Astronautics, the Faculty of Naval Architecture and Ocean Engineering, and the Faculty of Mines and Ayazağa Girls' Dormitory at the Istanbul Technical University's Ayazağa Campus, located in Maslak Sarıyer/Istanbul. It aims to identify measures to mitigate or eliminate the potential adverse environmental and social impacts and risks that may arise from these activities, ensuring they are maintained at an acceptable level.

First and foremost, this ESMP has been prepared in accordance with Turkish legislation and, in addition, aligns with the policies, standards, and measures of the World Bank (WB). It clearly outlines who will implement the measures, when, how frequently, and in what manner during the various stages of project implementation.

1. General Project and Project Area Information

1.1 Project Description

1.1.1. General Information and Objectives

The general purpose of the Seismic Resilience and Energy Efficiency in Public Buildings (SREEPB) Project; is to strengthen public buildings (educational buildings, dormitories, hospitals and administrative buildings) that are inefficient in terms of energy use and have a high earthquake risk, against earthquakes and to ensure energy efficiency.

The aim of the project is to determine the behavior of the ground and structural systems of existing public buildings with different uses against earthquakes and to eliminate the risks by structurally retrofitting them, as well as to make improvements in terms of energy efficiency, to reduce energy consumption and CO₂ emissions, to monitor and control energy consumption, to close the current deficit due to energy, and to develop the sector and raise awareness by creating a model for making all public buildings in Türkiye energy efficient after the project.

SREEPB Project ensures that existing buildings are strengthened against earthquakes and made more efficient, as well as increasing social awareness about earthquakes and energy efficiency.

Throughout the project, structural retrofitting works include building load-bearing system improvements and additions, as well as soil improvement if needed (*limited only to the floors of the buildings in scope*). Studies focused on energy efficiency include facade and roof insulation, replacement of facade components such as windows and doors, mechanical system revisions, air conditioning system replacements, ventilation system revisions and replacements, integration of building energy monitoring and automation systems into the existing electrical system, electricity generation through solar panel installation.

Within the scope of the Environmental and Social Standards defined in the World Bank's Environmental and Social Framework (ESF), the SREEPB Project must ensure that the activities to be carried out will not create irreversible negative environmental and social impacts and risks and that the possible impacts/risks are temporary and reversible. The Environmental Risk Rating is accepted as "Moderate" level since it is at a moderate level in terms of size and quality and the sub-project sites are not in sensitive areas in terms of environmental, social risks and impacts. They are also not expected to have serious adverse effects on human health and the environment.

The structures within the scope of the sub-project subject to this ESMP are located within the Istanbul Technical University Ayazağa Campus. Apart from the buildings where the project activities will take place, it is not possible for other buildings/structures or the campus to be directly affected by the project activities. In addition, the structures included in the scope will be decommissioned during construction activities. Therefore, building users will not be affected by the project activities.

This ESMP has been prepared as a guidance document for the SREEPB Project to eliminate or, if not entirely possible, reduce to an acceptable level its environmental impacts such as waste generation (hazardous and non-hazardous), air and water pollution, as well as its impacts and risks on public health, safety, and occupational health and safety (OHS), in compliance with the requirements of the World Bank (WB) and relevant national legislation.

The project, funded by the World Bank (WB), will be carried out by the Ministry of Environment, Urbanization, and Climate Change (MoEUCC) General Directorate of Construction Affairs (GDCA). GDCA will be responsible for the overall implementation, control, management, and coordination of the project. The consulting firm will be responsible for preparing and supervising the implementation of the Environmental and Social Management Plan (ESMP), while the contractor will be responsible for the on-site implementation of the ESMP.

1.1.2 Project Information

The satellite image and detailed information regarding the Istanbul Technical University Ayazağa Campus, including the Faculty of Aeronautics and Astronautics, Faculty of Naval Architecture and Ocean Engineering, Faculty of Mines, and Girls' Dormitory, are provided in Figure 1 and Table 1, respectively, within the scope of the project.

Buildings within the Scope of the Project




Figure 1: Ayazağa Campus, Faculty of Aeronautics and Astronautics, Faculty of Naval Architecture and Ocean Engineering and Faculty of Mines, Ayazağa Girls' Dormitory

Table 1: Building General Information

CAMPUS NAME	Istanbul Technical University, Ayazağa Campus
BUILDING NAMES <i>(included in the project)</i>	<ul style="list-style-type: none"> • Faculty of Aeronautics and Astronautics (FoA) (4 Blocks) (9.385,14 m²) • Faculty of Naval Architecture and Ocean Engineering (FoNAOE) (7 Blocks) (9925,37 m²) • Faculty of Mines (FoM) (12 Blocks) (15592,2 m²) • Ayazağa Girls' Dormitory (AGD) (1 Block) (3.395,25 m²)
PROVINCE	İstanbul
DISTRICT	Sarıyer
NUMBER OF USERS	~1610 (FoA)+ 880 (FoNAOE)+2020 (FoM) + 250 (AGD) per/day ~Total:4.760 per/day
BUILDING INFORMATION	
CONSTRUCTION AREA	~38.297,96 m ²
THE PLANNED WORKS TO BE CARRIED OUT IN ALL BUILDINGS INCLUDED IN THE PROJECT	
STRUCTURAL REINFORCEMENT	<ul style="list-style-type: none"> • Existing load-bearing system reinforcement. • Additional load-bearing system manufacturing • Floor, ceiling, wall and door renovations due to structural retrofitting activities
ENERGY EFFICIENCY	<ul style="list-style-type: none"> • Facade and roof thermal insulation • Door changes • Circulation system motor/pump changes • Non-insulated installation elements, thermal insulation installation for heat exchangers • Thermal insulation was installed on the heat exchangers in hot water production • Changes of pumps in the boiler room • Lighting element replacements (one-to-one replacements will be made, electrical installation intervention (line, column line replacement, etc.) will not be conducted.) • Self-consumption focused solar power plant facility (on the roof) (to be integrated into the existing supply line) • Energy monitoring and automation system facility (to be integrated into the existing electrical system) • Replacement of air conditioning unit motors with high-efficiency motors • Mechanical automation and energy measurement monitoring system
DURATION AND SEASON OF ACTIVITIES	
All works to be carried out within the scope of the project will be carried out between the first quarter of 2024 and the first quarter of 2025. The Contractor is obliged to complete the work in the buildings within the planned timeframe as specified in the Job Description. Additionally, the Contractor will inform all stakeholders clearly and in advance about the construction activities' schedule before commencing any construction work.	
EXPECTED NUMBER OF WORKERS	
The total estimated number of workers in the buildings is expected to be an average of 90 personnel per day.	

1.1.3 Locations of Campus & Buildings

The satellite image showing the campus boundaries is presented in Figure 2.



Figure 2: Campus Borders (154 Block, 132 Parcel)




Figure 3: Istanbul Technical University FoAA, FoNAOE, FoM, AGD View and Coordinates

FACULTY OF AERONAUTICS AND ASTRONATURE SCIENCES		
No	Latitude	Longitude
1	29.02110569023672	41.10127620493368
2	29.02178316024171	41.10138149138996
3	29.02185079036256	41.10102669483433
4	29.02208544815725	41.10107010469167
5	29.02195616163948	41.10162251403774
6	29.02169578371174	41.10158255312783
7	29.02125226153354	41.10152891698248
8	29.02124896617657	41.10148799283781
9	29.02105693358858	41.10147751972848
FACULTY OF NAVAL ARCHITECTURE AND OCEAN ENGINEERING		
10	29.0273412047567	41.10285775083892
11	29.02648529603217	41.10277234878651
12	29.02670515517044	41.10198809452068
13	29.02745613380758	41.10209843297633
FACULTY OF MINES		
14	29.02532567470882	41.10461342415597
15	29.02545900267367	41.10405702865836
16	29.0262422109253	41.10413114819379
17	29.02632380179636	41.10368748764546
18	29.02660335298974	41.10373266156289
19	29.02655157432888	41.10410947361222
20	29.02647209183689	41.10409292994066
21	29.02636496305263	41.10470273272126
22	29.02676800929425	41.10474315948398
23	29.02674532494171	41.10506161095628
24	29.02528753978049	41.10486946340978
AYAZAĞA GIRLS' DORMITORY		
25	29.0205820731791	41.10227380829869
26	29.02096248625698	41.10176287028518
27	29.02085153138083	41.10228267344824
28	29.02058036945007	41.10226140554894

During the retrofitting and renovation in the buildings, potential adverse effects primarily occur inside the building, and since there is no need for soil improvement works, the effects that may reflect outside the building, such as noise and dust formation, increased traffic, parking space shortage, vibration, and visual effects, are limited to a distance of 100 meters affecting surrounding buildings. The buildings in question are scattered, and there are no structures located within two or more impact areas.




Figure 4: Major Impact Area and Surroundings of the Buildings Included in the Scope of the Project

2. Compliance with Legal Framework and World Bank Environmental and Social Framework (ESF)

2.1 National Regulation

The ESMP has been prepared primarily in accordance with the legislation of the Republic of Turkey. Turkey's basic framework regarding environmental legislation is the Environmental Law (No. 2872), which was published in the Official Gazette No. 18132 dated 11 August 1983 and was last revised in the Official Gazette No. 32414 dated 29.12.2023 regarding administrative fines. It is supported by regulations. The regulations that are primarily used/will be used to evaluate and prevent environmental impacts within the scope of this project are stated below.

1. Waste Management Regulation was published in the Official Gazette dated 2 April 2015 and numbered 29314.
2. Regulation on the Control of Packaging Wastes was published in the Official Gazette dated 26 June 2021 and numbered 31523.
3. Regulation on the Control of Excavation Soil, Construction and Demolition Wastes was published in the Official Gazette dated 18.03.2004 and numbered 25406, and an amendment was made in the Official Gazette numbered 31623 dated 09 October 2021.
4. Air Quality Assessment and Management Regulation was published in the Official Gazette dated 06 June 2008 and numbered 26898.
5. Regulation on the Prevention of Risks of Exposure to Biological Agents was published in the Official Gazette dated 15 June 2013 and numbered 28678.
6. Zero Waste Regulation was published in the Official Gazette No. 30829 dated 12 July 2019 and an amendment was made in the Official Gazette No. 31623 dated 09 October 2021.
7. Regulation on Control of Soil Pollution and Contaminated Sites by Point Sources was published in the Official Gazette No. 27605 dated 8 June 2010 and was last revised in the Official Gazette No. 28704 dated 11 July 2013.
8. Water Pollution Control Regulation, published in the Official Gazette dated December 31, 2004, with the latest amendment published in the Official Gazette dated May 12, 2023, with the number 32188.
9. Environmental Noise Control Regulation was published in the Official Gazette No. 32029 dated 30 November 2022.
10. The Regulation on Noise Emission in the Environment Created by Equipment Used in Open Areas was published in the Official Gazette No. 26392 dated 30 December 2006 and an amendment was made in the Official Gazette No. 30088 dated 06 June 2017.

Within the scope of the project, activities related to Occupational Health and Safety, taking into account the primary impacts, will be carried out in compliance with the legislation, including the Labor Law No. 4857 published in the Official Gazette dated June 10, 2003, with issue number 25134, and the Occupational Health and Safety Law No. 6331 Published in the Official Gazette dated June 30, 2012, with issue number 6331, along with related regulations. Below are the regulations that will be primarily utilized.

1. The Regulation on Health and Safety Measures in Working with Asbestos was published in the Official Gazette No. 28539 dated 25 January 2013 and an amendment was made in the Official Gazette No. 28884 dated 16 January 2014,
2. Manual Handling Regulation was published in the Official Gazette No. 28717 dated 24 July 2013.
3. Regulation on Occupational Health and Safety in Temporary or Fixed-Term Works was published in the Official Gazette No. 28744 dated 23 August 2013.

4. Regulation on Health and Safety Measures in Working with Chemical Substances was published in the Official Gazette No. 28733 dated 12 August 2013.
5. Regulation on the Use of Personal Protective Equipment in Workplaces was published in the Official Gazette dated 02 July 2013 and numbered 28695.
6. Health and Safety Signs Regulation was published in the Official Gazette No. 28762 dated 11 September 2013.
7. The Regulation on the Vocational Training of Those to be Employed in Hazardous and Very Hazardous Class Jobs was published in the Official Gazette dated 13 July 2013 and numbered 28706, and an amendment was made in the Official Gazette dated 11 May 2017 and numbered 30063.
8. Dust Fighting Regulation was published in the Official Gazette dated 5 November 2013 and numbered 28812.
9. Regulation on Occupational Health and Safety in Construction Works was published in the Official Gazette No. 28786 dated 5 October 2013 and an amendment was made in the Official Gazette No. 30642 dated 31 December 2018.
10. Regulation on the Protection of Employees from Noise-Related Risks was published in the Official Gazette No. 28721 dated 28 July 2013.
11. The Regulation on the Procedures and Principles of Occupational Health and Safety Training of Employees was published in the Official Gazette No. 28648 dated 15 May 2013 and an amendment was made in the Official Gazette No. 30430 dated 24 May 2018.
12. The Regulation on Health and Safety Conditions in the Use of Work Equipment was published in the Official Gazette No. 28628 dated 25 April 2013 and an amendment was made in the Official Gazette No. 31754 dated 18 February 2022.
13. The Regulation on the Duties, Powers, Responsibilities and Training of Occupational Safety Experts was published in the Official Gazette dated 29 December 2012 and numbered 28512, and an amendment was made in the Official Gazette dated 6 July 2021 and numbered 31533.
14. Regulation on Occupational Hygiene Measurement, Test and Analysis Laboratories was published in the Official Gazette dated 24 January 2017 and numbered 29958.
15. Occupational Health and Safety Services Regulation was published in the Official Gazette No. 28512 dated 29 December 2012 and an amendment was made in the Official Gazette No. 31533 dated 6 July 2021.
16. Occupational Health and Safety Risk Assessment Regulation was published in the Official Gazette No. 28512 dated 29 December 2012.
17. The Regulation on Emergency Situations in Workplaces was published in the Official Gazette No. 28681 dated 18 June 2013 and an amendment was made in the Official Gazette No. 31615 dated 1 October 2021.
18. The Regulation on Suspension of Work in Workplaces was published in the Official Gazette No. 28603 dated 30 March 2013 and an amendment was made in the Official Gazette No. 29621 dated 11 February 2016.
19. The Regulation on the Duties, Powers, Responsibilities and Training of Workplace Physicians and Other Health Personnel was published in the Official Gazette dated 20 July 2013 and numbered 28713, and an amendment was made in the Official Gazette dated 6 July 2021 and numbered 31533.
20. Regulation on Health and Safety Measures in Working with Screened Vehicles was published in the Official Gazette No. 28620 dated 16 April 2013.
21. Regulation on the Protection of Employees from Vibration-Related Risks was published in the Official Gazette No. 28743 dated 22 August 2013.
22. Regulation on Supporting Occupational Health and Safety Services was published in the Official Gazette No. 28861 dated 24 December 2013.
23. Regulation on Occupational Health and Safety Boards was published in the Official Gazette No. 28532 dated 18 January 2013.
24. Regulation on Health and Safety Measures to be Taken in Workplace Buildings and Attachments was published in the Official Gazette No. 28710 dated 17 July 2013.

25. The Regulation on the Working Conditions of Pregnant or Breastfeeding Women, Breastfeeding Rooms and Child Care Dormitories was published in the Official Gazette No. 28737 dated 16 August 2013, and an amendment was made in the Official Gazette No. 30881 dated 7 September 2019.
26. The Regulation on the Working Conditions of Female Employees in Night Shifts was published in the Official Gazette No. 28717 dated 24 July 2013 and an amendment was made in the Official Gazette No. 30159 dated 19 August 2017.

To determine the basic insurance rights during the employment of all workers, the Social Security and General Health Insurance Law No. 5510 dated June 16, 2006, will be applied.

Additionally, the Environmental Impact Assessment (EIA) Regulation, under Article 10 of the Environmental Law, was first published in the Official Gazette dated February 7, 1993, with issue number 21489, and was last revised and published in the Official Gazette dated July 29, 2022, with issue number 31907. Since the construction activities will take place in publicly-owned existing buildings, the project is not subject to the EIA Regulation.

Significant social and environmental impacts resulting from the project are likely to affect sensitive receptors located near the project area. In this context, the careful management of ESMPs and OHS activities will be sufficient to reduce environmental and social impacts.

2.2 International Conventions

1. European Union Council Directive 89/391/EEC dated 12/6/1989, concerning measures to improve the health and safety of workers at work.
2. International Labour Organization (ILO) Convention No. 155, concerning Occupational Safety and Health and the Working Environment.
3. International Labour Organization (ILO) Convention No. 161 concerning Occupational Health Services.
4. International Labour Organization (ILO) Convention No. 187 concerning the Promotional Framework for Occupational Safety and Health.
5. International Labour Organization (ILO) Convention No. 167 concerning Safety and Health in Construction.
6. United Nations Framework Convention on Climate Change.
7. Paris Agreement on Climate Change.
8. Long-Range Transboundary Air Pollution Convention.

2.3 World Bank Environmental and Social Framework (ESF) and Standards

The project will comply with the national legislation as well as the requirements of the World Bank Environmental and Social Framework¹ (ESF) and the relevant Environmental, Health, and Safety (EHS) Guidelines² at all stages.

The Environmental and Social Standards (ESS) summarized in Annex II are one of the components of the World Bank Environmental and Social Framework, and they define the requirements for the project owner in terms of identifying and assessing environmental and social risks and impacts associated with projects supported by the World Bank. The applicability of the World Bank Environmental and Social Standards to the SREEPB Project is summarized in Table 2.

Table 2: The Applicability of the World Bank Environmental and Social Standards to the Project.

Environmental and Social Standards	Applicability
ESS1: Assessment and Management of Environmental and Social Risks and Impacts	Yes
ESS2: Labor and Working Conditions	Yes
ESS3: Resource Efficiency and Pollution Prevention and Management	Yes
ESS4: Community Health and Safety	Yes
ESS5: Land Acquisition, Restrictions on Land Use, and Involuntary Resettlement	No ³
ESS6: Biodiversity Conservation and Sustainable Management of Living Natural Resources	No ⁴
ESS7: Indigenous Peoples/ Sub-Saharan African Historically Underserved Traditional Local Communities	No ⁵
ESS8: Cultural Heritage	Yes
ESS9: Financial Intermediaries	No ⁶
ESS10: Stakeholder Engagement and Information Disclosure	Yes

¹ <https://www.worldbank.org/en/projects-operations/environmental-and-social-framework>

² <https://www.ifc.org/en/insights-reports/2000/general-environmental-health-and-safety-guidelines#:~:text=The%20Environmental%2C%20Health%2C%20and%20Safety,and%20in%20IFC's%20Performance%20Standards>

³ None of the activities carried out within the scope of this project will cause land acquisition, any restrictions on land use, or involuntary resettlement. All work will be conducted within existing buildings.

⁴ There will be no interaction with natural resources and/or biodiversity elements as a result of any activity conducted within the scope of the project.


⁵ There are no indigenous groups in Turkey that meet the definition provided in ESS7.

⁶ Since there is no involvement of any financial intermediary institution in this project, ESS9 will not be applicable to this project.

3. Activities to be Conducted within the Scope of the Project

The summarized technical information regarding the structural reinforcement and energy efficiency works to be carried out in the Faculty of Aeronautics and Astronautics, Faculty of Naval Architecture and Ocean Engineering, and Faculty of Mines and Ayazağa Girls' Dormitory at Istanbul Technical University Ayazağa Campus is provided in Table 3 below. This Environmental and Social Management Plan (ESMP) will be accessible to all stakeholders throughout the project's duration, both at the construction sites and on the project's website (<https://kamuguclendirme.csb.gov.tr/>). Additionally, to ensure stakeholders have sufficient information about the project before the briefing meeting, a draft ESMP will be disclosed on the Istanbul Technical University official website (<https://itu.edu.tr/>) at least 10 days before the meeting. The contractor will employ a full-time environmental, social and occupational health and safety (OHS) specialists, while the Construction Supervision Consultant firm will employ an environmental, a social, and an OHS expert. The Consultant, Contractor, and Ministry Project Implementation Unit (PIU) will be responsible for recording and responding to environmental, social, and OHS questions and opinions raised by stakeholders.

Table 3: Summary Information About the Activities to be Conducted

FIELDWORK											
<p>DEFINITION OF THE GEOGRAPHICAL, PHYSICAL, BIOLOGICAL, GEOLOGICAL, HYDROGRAPHIC, AND SOCIO-ECONOMIC CONTEXT</p>	<table border="0"> <tr> <td>CONSTRUCTION AREA</td> <td>: 9.385,14 m²</td> </tr> <tr> <td>INDOOR VOLUME</td> <td>: 32.065,80 m³</td> </tr> <tr> <td>NUMBER OF FLOORS</td> <td>: B+G+MF+3F</td> </tr> <tr> <td>BUILDING HEIGHT</td> <td>: 22,50 m</td> </tr> <tr> <td>VENTILATION TYPE</td> <td>: NATURAL / PARTIAL MECHANICAL</td> </tr> </table>  <p>ISTANBUL TECHNICAL UNIVERSITY FACULTY OF AERONAUTICS AND ASTRONAUTICS</p>	CONSTRUCTION AREA	: 9.385,14 m ²	INDOOR VOLUME	: 32.065,80 m ³	NUMBER OF FLOORS	: B+G+MF+3F	BUILDING HEIGHT	: 22,50 m	VENTILATION TYPE	: NATURAL / PARTIAL MECHANICAL
CONSTRUCTION AREA	: 9.385,14 m ²										
INDOOR VOLUME	: 32.065,80 m ³										
NUMBER OF FLOORS	: B+G+MF+3F										
BUILDING HEIGHT	: 22,50 m										
VENTILATION TYPE	: NATURAL / PARTIAL MECHANICAL										
<p>Figure 5: View of Istanbul Technical University Faculty of Aeronautics and Astronautics</p>											

CONSTRUCTION AREA : 9.925,37 m²
 INDOOR VOLUME : 29.776,11 m³
 NUMBER OF FLOORS : 2B+G+2F
 BUILDING HEIGHT : 18,00 m
 VENTILATION TYPE : NATURAL



Figure 6: Istanbul Technical University Faculty of Naval Architecture and Ocean Engineering

CONSTRUCTION AREA : 15.592,20 m²
 INDOOR VOLUME : 91.335,2 m³
 NUMBER OF FLOORS : B+G+5F
 BUILDING HEIGHT : 22,50 m
 VENTILATION TYPE : NATURAL




Figure 7: Istanbul Technical University Faculty of Mines



Figure 8 Ayazağa Girls' Dormitory

The project includes work in four separate buildings located within the Istanbul Technical University Ayazağa Campus. During the execution of project activities (such as scaffolding installation, painting, external cladding, etc.), it is expected that the soil surrounding the buildings will be affected by construction activities. Necessary precautions will be taken to prevent the contamination of soil with hazardous chemicals during the work in this area. Measures to manage potential environmental and social impacts and risks of the project are detailed in Chapter 5. No transportation issues are anticipated for accessing the project area. All necessary infrastructure facilities such as electricity, water, sewage, natural gas, internet, etc., are accessible for the works.

THE LOCATIONS
 AND DISTANCES
 OF THE NEAREST
 SENSITIVE
 RECEPTORS, SUCH
 AS HOSPITALS,
 HEALTHCARE
 FACILITIES,
 PUBLIC
 BUILDINGS, AND
 HOUSES

The project site is within the borders of Istanbul Technical University Ayazağa Campus. The majority of the retrofitting and renovation works will be carried out inside the building. However, preventing the settlements close to the project area from being negatively affected by construction activities is presented in this ESMP and will be kept under control and managed with impact mitigation measures.

The activity area and its surroundings are shown in Figure-4. The major impact areas resulting from the operations to be carried out within the scope of seismic retrofitting and energy efficiency for the buildings that will take part in the activity and their distances to the buildings are given below.

In the major impact area of ITU Faculty of Aeronautics and Astronautics:

- ITU Ayazaga Girls' Dormitory (40 m)
- Adobe House (50 m)
- Tennis Courts (80 m)
- ITU Stadium (55 m)
- Altan Edge Girls' Dormitory (80 m)
- Trisonic Research Center (50 m)

In the major impact area of ITU Faculty of Mines:

- ITU Faculty of Computer and Informatics (Adjacent)
- ITU Faculty of Chemical and Metallurgical Engineering (Adjacent)
- ITU Faculty of Electrical and Electronics Engineering (60m)

In the major impact area of ITU Faculty of Naval Architecture and Ocean Engineering:

- ITU TÖMER (40 m)
- Satellite Ground Center (40 m)
- ITU Olympic Swimming Pool (80m)

Ayazağa Girls' Dormitory

- Tennis Court (20 m)
- ITU Faculty of Aeronautics (32 m)
- Altan Edige Girls' Dormitory (45 m)
- Ferhunde Girls' Dormitory (20 m)

Possible problems that may be encountered in waste management the spread of excavation waste outside the construction site, dust, noise, vibration and public health and safety, etc. problems may negatively affect those working/living in the buildings in question that are in the major impact area. Detailed information on the subject and precautions to be taken are included in Chapter 5. In addition, the management of Istanbul Technical University Rectorate will be informed at least 7 days before each stage of the construction process (since the areas to be worked on will be evacuated before the retrofitting works begin, there will be no users in the building while the works are ongoing). The construction schedule will be kept on site, in a place where stakeholders can see it, and will be constantly updated throughout the project.

All these buildings that are close to the project area are considered as sensitive receptors, and the measures to be taken to prevent these sensitive receptors from being affected by possible environmental and social impacts/risks within the scope of the project are presented in Chapter 5, as stated above. There is a fully equipped Acibadem Maslak Hospital 4 km away from the project site. Considering the traffic situation, transportation by car is approximately 8 minutes. continues. This information will be taken into account during the preparation of OHS emergency action plans.

TRAFFIC ACTION PLAN

Considering the activity area and its immediate surroundings, it is not foreseen that there will be any problems during the transportation of the materials needed for construction activities.

Access roads and rules are specified in the Traffic Action Plan. The traffic action plan is included in the Occupational Health and Safety Plan prepared by the Consultant. In addition, the Community Safety and Traffic Management Plan will be prepared by the contractor before the construction process begins.




Figure 9: Traffic Action Plan

**SEWAGE SYSTEM,
 ELECTRICITY,
 WATER
 NETWORKS, ETC.
 INFRASTRUCTURE
 USED BY THE
 PROJECT**

During the construction activities, the existing sewage, electricity, and water networks in the area will be utilized.

Domestic waste will be disposed of through municipal services, and temporary storage areas will be established for other waste materials, which will then be disposed of by licensed companies. In the event of any specific infrastructure service requirements for the project (such as sewage line blockages resulting in overflow requiring septic truck services, prolonged power outages necessitating mobile generators, prolonged water shortages requiring water tanker services for dust control, etc.), and the necessary actions will be taken in accordance with relevant regulations.

NATIONAL
 LEGISLATION AND
 PERMITS
 APPLICABLE TO
 THE PROJECT
 ACTIVITY (EG. SPP
 INSTALLATION
 ETC.)VB.)

The existing building permits will be used for the unlicensed electricity generation application of the SPP facility.

The documents to be obtained for Unlicensed Electricity Generation are not limited to the following:

- Documents required for the Call Letter from the Authorized Electricity Distribution Company,
 - Unlicensed generation connection application form,
 - Non-fixed subscriber number,
 - Receipt showing the application fee has been deposited into the account of the relevant network operator,
 - Single Line Diagram showing the technical specifications of the facility to be installed,
 - SPP Technical Evaluation Form prepared by the Directorate General of Renewable Energy, personnel program,
 - Approved coordinated application diagram,
 - Building occupancy permit in roof-type applications,
- SPP Static Projects (Roof-Top SPP Plants) Approval
- "Connection Opinion" and "Connection Agreement Call Letter" to be obtained from the relevant distribution company
- System Basic Information Form
- Technical project and calculations
- District Municipality-SPP Compliance Letter (according to Zoning Regulation Legislation)

Within the scope of the "Regulation on Unlicensed Electricity Production in the Electricity Market", the online application to the authorized energy distribution company for photovoltaic panel installation is in the process of being initiated by the Consultant.

STAKEHOLDER ENGAGEMENT PROCESS

<p>STAKEHOLDER ENGAGEMENT PROCESS</p>	<p>The first stakeholder participation meeting regarding the feasibility studies conducted before the site assessment (determination of structural reinforcement needs, energy audit studies) was held face-to-face on 07.03.2023. During the meeting, technical details, objectives, and stages of the project were provided. The beneficiary institution management and PUI experts participated in the meeting (Total 11 people (6 female, 5 male)). (Energy Systems Engineer and 2 Electrical and Electronics Engineers attended the meeting in person; Social Specialist, OHS Specialist, and Environmental Specialist participated online.) (Annex VI)</p> <p>A stakeholder information meeting was held on 16.04.2024 to provide information about the technical, social, and environmental details of the prepared and approved projects before their implementation. The aim was to answer any questions the participants might have about the projects and to gather their opinions. Detailed information was provided at the meeting regarding the retrofitting and energy efficiency renovations to be carried out at Istanbul Technical University Ayazaga Campus 2nd Phase, Faculty of Aeronautics and Astronautics, Faculty of Naval Architecture and Ocean Engineering, Faculty of Mines, and Ayazağa Girls' Student Dormitory, and the anticipated environmental and social impacts were discussed.</p> <p>The meeting was attended by representatives from the beneficiary institution's management, technical units, consultants from the expert firm, and PUB experts. In total, 7 people (2 female, 5 male) attended the meeting in person, while 8 others participated online, including 2 Environmental Experts, 2 Social Experts, 3 Occupational Health and Safety Experts, and 1 Energy Engineer Specialist (3 female, 5 male).</p> <p>Before the information meeting, this Environmental and Social Management Plan (ESMP) was made accessible to stakeholders by being published on the project's website (https://kamuguclendirme.csb.gov.tr/) for at least 10 days. The ESMP will remain accessible to all stakeholders throughout the project's lifespan, both on the relevant websites and at the construction sites. Additionally, a printed copy of this ESMP was made available for at least 10 days in all buildings involved in the project for stakeholder access.</p> <p>Details regarding the Grievance Mechanism established for the project are presented in Section 4.</p>
<p>ISSUES AND CONCERNS RAISED BY BUILDING USERS</p>	<p>During the information meeting held on 07.03.2023 regarding the feasibility studies, building users were informed about the structural retrofitting and energy efficiency renovation process and were asked if they had any concerns, opinions, suggestions, and/or questions regarding these potential activities. At that time, there was no feedback from any stakeholders, either written or verbal. However, later on, through an awareness survey conducted before the retrofitting process, a beneficiary reported that the gaps in the sample taken from the columns were not filled. The project implementation unit contacted the consultant, and all buildings under Dessup 01 were inspected. The consultant firm then filled the gaps in the columns. Details were recorded in the Grievance Log. During the stakeholder engagement meetings regarding the Environmental and Social Management Plan (ESMP), it was inquired whether students and other building users had any concerns about these works. These concerns were recorded in the stakeholder engagement meeting minutes, and stakeholders' opinions, suggestions, and concerns were included in Annex VII. Based on the additional data obtained from this meeting, this document has been revised.</p>
<p>INSTITUTIONAL CAPACITY DEVELOPMENT</p>	

TRAINING	<p>Under the project, it is expected that the contractor's corporate capacity will improve as a result of the training provided by the Consultant to the Contractor's personnel. These training sessions are listed below:</p> <ul style="list-style-type: none">• Environmental and Social Impacts• Waste Management• Response to Environmental Emergencies• Energy Efficiency• Stakeholder Engagement/Information Activities• Grievance Mechanism (GM)• Gender Equality/Gender-Based Violence/Sexual Exploitation/Sexual Abuse/Sexual Harassment• Code of Conduct• Preservation of Historical Heritage• Implementation and Monitoring of the OHS Plan• Lockout Tagout Training• Work Permit System Training
----------	--

4. Stakeholder Engagement and Grievance Mechanism (GM)

Stakeholder Engagement is an inclusive process that will be carried out throughout the project lifespan, supporting the establishment of strong, constructive, and responsive working relationships essential for the successful management of environmental and social impacts and risks of the project. The Stakeholder Engagement Meeting, by facilitating early, frequent, and transparent communication throughout the project lifespan, helps manage stakeholder expectations that may impact the management of risks, potential conflicts, and project delays. Therefore, a stakeholder briefing meeting regarding the feasibility studies was organized on March 7, 2023, with a total of 11 participants, consisting of 6 female and 5 male, to provide general information about the reasons, objectives, and stages of the project (Annex VI).

The ESMP specific to this sub-project will be disclosed on the SREEPB Project's website (<https://kamuguclendirme.csb.gov.tr/>) throughout the project lifecycle to ensure that all stakeholders are informed about how the project process will be conducted on-site and to receive any objections or suggestions they might have. On 26.03.2024, it was also posted at the Istanbul Technical University Ayazağa Campus buildings, including the Faculty of Aeronautics and Astronautics, the Faculty of Naval Architecture and Ocean Engineering, the Faculty of Mines, and the Ayazağa Girls' Dormitory. Following the completion of the disclosure process, a Stakeholder Engagement Meeting was held again on 16.04.2024 to provide information about the project's technical, social, and environmental details by relevant experts and to address any questions and receive feedback from participants. The meeting was attended by the contractor, beneficiary institution management and technical units, consultant firm employees, and relevant experts from the Project Implementation Unit. (A total of 15 people attended the meeting, including 5 female and 10 male.) Details regarding the Stakeholder Engagement Meeting are presented in Annex VII.

Additionally, the Consultant prepared informational promotional materials (brochures, posters, etc.) and ensured they were distributed to stakeholders.

One of the critical elements ensuring Stakeholder Engagement for the project is the Grievance Mechanism, which provides an effective procedure for affected or interested parties to access. Grievances can indicate stakeholder concerns and may increase if not identified and addressed. Identifying and responding to complaints supports the development of positive relationships between Project personnel, local communities, and other stakeholders.

The Ministry of Environment, Urbanization, and Climate Change PIU has developed a transparent and comprehensive Grievance Mechanism (GM) specific to the SREEPB Project to receive, evaluate, and resolve grievances/opinions/suggestions that may arise during the activities carried out in public buildings within the scope of the SREEPB Project. This mechanism is designed to assist all relevant stakeholders in conveying their grievances/opinions/suggestions about the activities to the relevant individuals and institutions, thereby retrofitting stakeholder participation in the project. The mechanism also enables all employees involved in the project (PIU, Consultant, Contractor) to submit their grievances/suggestions/opinions to the Ministry and the World Bank either anonymously or with open identification. The responsibilities of the Contractor, the consulting firm, and PIU are detailed in the Project Stakeholder Engagement Framework (https://webdosya.csb.gov.tr/db/kamuguclendirme/menu/sreepb-p175894_paydas-katilim-cercevesi-mayis-final_20210521122305.pdf). Additionally, all parties involved in the project are obliged to implement the Project's Environmental and Social Management Plan, Stakeholder Engagement Framework, and Labor Management Procedure.

Within the scope of the SREEPB Project, grievances will be addressed at multiple levels;

- a) Contractor Level:** Each contractor appointed to carry out construction works will be responsible for receiving, recording, and, if possible, resolving grievances /concerns/opinions/suggestions expressed by any stakeholder (building management, building users, visitors, local communities or beneficiaries, project staff, etc.) in accordance with the Grievance Mechanism Procedure. The contractor will ensure that all personnel involved in the project are aware that they can use the Grievance Mechanism (GM) and that grievances from staff will not be an obstacle to renewing their employment contract in the future.

The steps for transmitting grievances/opinions/suggestions from employees are detailed under the "Grievance Mechanism for Employees" heading in the SREEPB Project Workforce Management Procedures. All employees can use this mechanism openly or anonymously.

If the Contractor cannot resolve grievances/concerns/opinions/suggestions related to construction works carried out within the scope of the SREEPB Project, they are obliged to forward these applications to the relevant person/organizations by the Grievance Mechanism Procedure of the project.

Contractors will also report the records they keep, including resolved and unresolved grievances/concerns/opinions/suggestions, to the Consultant weekly. The contractor is obliged to resolve grievances within 15 calendar days at the latest.

- b) Consultant Level:** Concerns/opinions/recommendations that cannot be addressed at the contractor level will be handled by the social specialist of the Consultant Firm, who serves as the Construction Controller. The Project Manager, following the Grievance Mechanism Procedure, will prepare a status report, reminding the contractor of their responsibilities and ensuring that necessary corrective actions are taken to resolve the issue.

The Consultant will assure all personnel involved in the project that they can use the GM, and that using it will not affect the renewal of their contracts in the future. If the Project Manager cannot resolve grievances /concerns/opinions/recommendations, they are obliged to refer them to the Ministry of Environment, Urbanization, and Climate Change. The Consultant firm is responsible for resolving within a maximum of 15 calendar days.

The Consultant will also report both direct grievances/concerns/opinions/recommendations they receive and those conveyed by the contractor to the Ministry of Environment, Urbanization, and Climate Change on a weekly basis.

- c) MoEUCC Provincial Directorates Level:** To the extent possible, the Provincial Directorate of Environment, Urbanization, and Climate Change will be responsible for grievances /concerns/opinions/recommendations received regarding activities carried out within the scope of the SREEPB Project. Provincial directorates will also promptly forward all grievances/concerns / opinions / recommendations received, whether or not they resolve them, to the Administration.

- d) MoEUCC Level (PIU):** Within the scope of the SREEPB Project, MoEUCC is responsible for collecting, recording, and resolving all grievances/concerns/opinions/recommendations expressed by stakeholders through the levels mentioned above. MoEUCC is responsible for resolving the collected grievances/concerns/opinions/recommendations within 15 calendar days and informing the complainant about the results. However, in cases requiring detailed investigation, this period can be extended to 30 calendar days.

Grievances regarding gender-based violence, sexual exploitation, and harassment are recommended to be submitted using the web-based complaint system provided in Annex III, which allows for anonymous complaints. To ensure confidentiality, access to this web-based complaint system will be granted only to an authorized personnel.

In addition to the Grievance Mechanisms at different levels defined above, throughout the life of the Project, stakeholders will also be able to use the national Grievance Mechanism channels detailed below. The channels for communicating grievances and suggestions to the Administration, especially the national grievance mechanism such as the CIMER Communication Center, are given below:

Table 4: CIMER COMMUNICATION CHANNELS

Website	: https://www.cimer.gov.tr https://giris.turkiye.gov.tr
Call Line	: Alo 150
Mailing Adress	: T.C. Cumhurbaşkanlığı Külliyesi 06560 Beştepe - Ankara
Phone	: 0312 590 20 00
Fax	: 0312 473 64 94

Table 5: GM COMMUNICATION CHANNELS

Call Center	: ALO 181
Phone	: 0312 586 4858
E-mail	: yigmkadev@csb.gov.tr
Grievance	: https://kadevoneri.csb.gov.tr/oneri.jsp Suggestion and grievance boxes installed in buildings

The communication channels for the GM include wall posters in all buildings (posted on walls where suggestion and grievance boxes are located) and the distribution of project brochures to raise awareness. Additionally, all project personnel are responsible for informing stakeholders in their surroundings about the suggestions and grievance mechanisms. They will be provided with information on this matter before the project commences. Further details on this issue are explained in the Stakeholder Engagement Framework (SEF) (https://webdosya.csb.gov.tr/db/kamuguclendirme/menu/sreepb-p175894_paydas-katilim-cercevesi-mayis-final_20210521122305.pdf).

The Construction Contractor is responsible for receiving, recording, and resolving, grievances/concerns/opinions/recommendations during the renovation of public buildings. Every contractor appointed to carry out construction work will establish a system to receive and record, opinions, and suggestions related to construction activities from building management, employees, visitors, and beneficiaries. The contractor will record grievances, opinions, and suggestions using the Grievance and Suggestion Form and the Grievance Closeout Form provided in Annexes IV and V. Verbal, opinions, and suggestions will be recorded by the responsible personnel of the contractor by filling out the Grievance and Suggestion Form. The contractor is obliged to send the recorded grievances to the Project Manager every week. The Project Manager is responsible for reporting the received, suggestions, and requests to the MoEUCC weekly.

Records related to grievances, opinions, and suggestions will be regularly shared by MoEUCC with the World Bank (WB). Additionally, individuals or communities who believe they have been adversely affected by projects supported by the WB can submit their grievances through the project-level Grievance Mechanism (GM) available or directly to MoEUCC, or through the WB's Grievance Redress Service (GRS) at (<https://www.worldbank.org/en/projects-operations/products-and-services/grievance-redress-service>).

Stakeholders affected by the project can also submit their grievances to the WB Inspection Panel. This panel determines whether individuals or communities who file grievances have been or could be harmed as a result of a violation of one or more of the WB's performance criteria. The Panel can directly communicate its concerns about received grievances to the WB, at which point the WB has the

opportunity to respond to the grievances. For information on how to submit grievances to the WB Inspection Panel, please visit www.inspectionpanel.org.

5. Environmental and Social Risks & Impacts and Precautions to be Taken

Table 6 List of Environmental & Social Effects and Measures to be Taken

IMPLEMENTATION / CONSTRUCTION PHASE	RISK & IMPACTS	MEASURES	RESPONSIBILITY
Renovation and Retrofitting Works for Seismic Resilience and Energy Efficiency Improvement in Public Buildings	<p>a) OHS</p> <p>Possible adverse safety and health effects for workers, local population and employees due to:</p> <ul style="list-style-type: none"> - Possible injuries that employees may be exposed to due to reasons such as working at height, working with hazardous materials, and electrical tools; - National and defined international occupational health and 	<ul style="list-style-type: none"> • Local construction and environmental inspection authorities and communities will be informed about the planned activities. • The public will be informed through stakeholder participation, in the media, and/or in public places through appropriate notifications. • All necessary legal permits for construction and/or improvement will be obtained. • Regular site inspections will be conducted by the Project Implementation Unit (PIU) and the Consultant to ensure that all construction activities are carried out in compliance with national laws and regulations, including the regulations regarding building fire protection, and the requirements of World Bank standards. • Detailed information and analyses regarding occupational health and safety are included in the Occupational Health and Safety Plan prepared for the same campus. 	<p>Project Implementation Unit (PIU)</p> <p>Consultant</p>

	<p>safety in the workplace - Failure to comply with national and defined international occupational health and safety requirements in the workplace;</p>	<ul style="list-style-type: none"> • In areas where the underground natural gas pipeline passes, the Natural Gas Provider Company is responsible for the necessary work before the start of Phase II (Construction Phase) of the projects. All processes related to the Natural Gas Pipeline will be carried out by the Service Provider Local Distribution Company, and before the Site Handover, all necessary conditions will be created with all checks and tests completed entirely, and the delivery will be made as specified in the projects. For all processes related to the natural gas pipeline, the Property Owner must apply in accordance with the relevant legislation. Therefore, neither the Consulting Firm nor the Contractor will intervene in any way in the natural gas pipeline. • The Contractor shall immediately inform the MoEUCC in the event of a significant incident. MoEUCC will report all types of significant incidents (such as accidents, leaks, deaths, etc.) to the World Bank within 48 hours and will submit an incident investigation report along with a corrective action plan to the World Bank within 30 business days. • Regular site inspections will be conducted by the PIU and the Consultant to ensure that all construction activities are carried out in compliance with national laws and regulations and the requirements of the World Bank standards. • Health and safety measures and environmental measures related to the restructuring of the public building will be detailed in the project-specific Waste Management Plan and Occupational Health and Safety Management Plan. • Occupational Health and Safety Plan for Istanbul Technical University Ayazağa Campus - Faculty of Aeronautics, Faculty of Naval Architecture and Ocean Engineering, Faculty of Mines and Ayazağa Girls' Dormitory was prepared by the Consultant. Work will be carried out in the field in accordance with the measures determined in the OHS Plan. The Contractor company will prepare its own OHS plan for the 	<p>Consultant PIU Contractor</p>
--	--	--	--

		<p>work it will carry out, taking into account the Occupational Health and Safety (OHS) Plan prepared by the Consultant.</p>	
		<ul style="list-style-type: none"> • Before construction work begins, a Risk Assessment study will be conducted for all tasks to be performed. Relevant procedures and plans, including Risk Assessment, safety procedures, training, monitoring, case investigation, and reporting, as well as Emergency Plans, will be included in Health and Safety Plans (Health and Safety Plans, prepared by audit consultants and developed by contractors by adding site-specific risk assessments, procedures, instructions), (including Asbestos Work Requirements and Precautions presented in Annex-8 of the ESMF (https://webdosya.csb.gov.tr/kamuguclendirme/menu/SREEPB-p175894_csyc_final100521--mayis_20210510070430.pdf)) such as the Asbestos-Containing Structure Dismantling Procedure. • Proper signage will be used on construction sites to inform workers of basic rules and regulations they should follow. • Occupational Health and Safety (OHS) training will be provided to employees, identifying potential risks related to the work site and 	<p>Consultant Contractor</p>

		<p>tasks, and weekly and monthly site safety meetings will be conducted.</p> <ul style="list-style-type: none"> • The contractor formally acknowledges that all works will be carried out in a safe and disciplined manner, designed to minimize the impact on residents and the environment. • The contractor will appoint personnel/responsible/experts with relevant certificates and experience for occupational health and safety. • The contractor will provide a safe working environment for workers and, before construction activities, will supply personal protective equipment (PPE) (such as helmets, masks, safety goggles, safety harnesses, and safety boots as needed) in accordance with international best practices and Turkish regulations. • An appropriate environment for workers to rest during breaks will be provided by the contractor firm, and this will be arranged and approved in consultation with building managements, taking into account the number of workers and break times. • Eating places for workers will be established in areas determined by building technical units with the written permission and approval of the student dormitory management. • Changing areas (lockable) for employees will be provided inside the building with the written permission and approval of the ITU Ayazağa Campus management. The areas in question will be determined by the building technical staff and the use of areas outside these areas is strictly prohibited. Employees should not keep their valuables in these areas, theft that may occur in the said area, etc. The contractor company will inform the employees that the building management bears no responsibility for the negativities. The issue in question will also be announced with warning signs. 	
--	--	---	--

		<ul style="list-style-type: none"> • Toilet needs for workers will be addressed through building infrastructures with the written permission and approval of the student dormitory management. In case the existing infrastructure cannot be used, WC containers with all necessary hygiene materials will be provided by the contractor. However, <ul style="list-style-type: none"> ▪ Employees will be able to use the toilets allowed/allocated for them in the building. The contractor will inform their employees about which toilets are allowed/allocated based on the number of employees. Monitoring and control regarding this restriction will be the responsibility of the contractor. ▪ The contractor will educate their employees on the proper use of these toilets in compliance with hygiene rules, and if any misuse is detected, the cleaning responsibility will be on the contractor. ▪ The contractor will provide all necessary materials for hygiene that employees may need. • The contractor will provide work uniforms that display the project name to easily distinguish the employees. • Employees are strictly prohibited from engaging in discussions with building technical units and campus users for any reason. In case of any problems related to individuals or activities, employees will immediately report three situations to their supervisor (The responsible supervisor's contact information will be provided to all employees by the contractor). The contractor will document and report such situations to the consultant. Any decision/action related to this process will be carried out in accordance with the knowledge and approval of the building management. • If necessary, approval from the building management will be obtained for night work. All activities will be conducted in accordance with both the Occupational Health and Safety Law (Official Gazette dated June 	
--	--	---	--

		<p>30, 2012, and numbered 28339) and the relevant regulations, as well as the Environmental, Health, and Safety (EHS) Guidelines of the World Bank Group (WBG).</p> <ul style="list-style-type: none"> • In the event of any epidemic or pandemic/infectious disease, guidance, guidelines, and recommendations provided by the Ministry of Health, Ministry of Labor and Social Security, and the World Health Organization will be followed. All relevant measures for occupational health and safety for both employees and workplaces will be implemented. • Entry of third parties without a specific role in the construction site will be prevented. • The names of personnel who will be on duty at the construction site, along with the necessary training certificates, will be submitted to the Consultant in a list. Employees with appropriate training and personal protective equipment will enter the construction site with identification cards. • Individuals under the age of 18 will not be allowed to enter the construction site. • Smoking areas on the construction site will be determined by the contractor. • Eating, drinking, break/rest, toilet, and sink facilities will be provided in designated areas within the building where the work is being carried out, as indicated by technical units. This information will be communicated to the student dormitory management. Workers involved in the project will not leave the allocated areas. • Hygiene materials necessary for workers will be provided by the contractor. The existing sewer infrastructure in the region will be used for wastewater. 	
--	--	--	--

		<ul style="list-style-type: none"> • Packaged water (plastic bottle, glass bottle, etc.) will be provided for workers as drinking water. • Clean potable water will be provided through the existing building's infrastructure. Consumption of this water as drinking water will be prohibited. The contractor will provide personal protective equipment (PPE) in compliance with Turkish regulations, including international best practices and health and safety measures related to pandemics provided by the Ministry of Health and the Ministry of Labor and Social Security. This includes monitoring and controlling the use of PPE (<i>such as always wearing helmets, using respiratory protective equipment when necessary, protective eyewear, full-body safety harnesses, foot protection, etc.</i>). • PPE and working clothes will be stored separately from employees' personal clothing, and closed dressing rooms will be established within the building for this purpose. • In case of work accidents resulting in lost workdays, accident investigations will be conducted and reported. • Workers who work at heights (such as façade insulation, roof insulation, roof-mounted PV applications, etc.) will receive theoretical and practical training on working at heights. The health report of individuals working at heights will indicate their suitability for working at heights, as determined by the workplace physician. Before work commences, a plan for working at heights will be prepared, and work permits will be obtained. Work at heights will be carried out under the supervision of competent personnel and occupational safety experts. Fall protection systems and working-at-height equipment will be selected in accordance with relevant regulations, and their maintenance, inspection, and repair will be performed by trained personnel. 	
--	--	---	--

		<ul style="list-style-type: none"> • All work equipment to be used will undergo regular inspections and maintenance as required, their compliance with standards and CE markings will be verified, and relevant records will be maintained. Otherwise, the equipment will not be allowed into the work area. Employees responsible for using the equipment will receive job-specific training. • Maintenance forms for field equipment will be provided, regular maintenance and repairs will be carried out, and individuals responsible for maintenance and repairs will be designated. • When new equipment and innovations are introduced in the work process, risk assessments will be updated, and all personnel will be informed and trained on any changes. • Before entering the site, all lifting equipment, pressure vessels, and boilers will undergo periodic inspections, and access approval will be granted after inspection by the consultant. • All machinery, equipment (including scaffolding), and hand tools entering the site will be checked for compliance with TSE standards and CE certification. Entry approval will be granted by the consultant after verification. • Planning for material procurement, shipping processes, and storage areas will be ensured. • For every ten (10) workers working in the same building, the contractor will have one (1) employee with a First Aid Certificate, and if the number of workers is less than 10, at least one (1) first aider will be present. Each team working in different buildings will be evaluated separately. • storage areas for materials will be established. Chemical substances will be brought to the site after checking their safety data sheets. 	
--	--	---	--

		<ul style="list-style-type: none"> • Workers without vocational competency certificates will not be employed. • All employees will start work only after completing basic OHS training and orientation. Training will be updated as required by regulations. • Renovation areas inside and outside the buildings will be marked with warning tapes. Sufficient warning signs will be installed to restrict access to these areas. • Visitors will not be allowed to approach renovation areas. However, in necessary cases, building technical staff with expertise will be allowed to enter these areas under the supervision of authorized employees to monitor the process, take necessary safety measures, and use appropriate personal protective equipment (PPE). Training documents will be prepared for those entering the site under the supervision of authorized employees, and they will receive training before entering the site. • A construction method and risk assessment will be conducted for every activity to be carried out in the field. • A work permit system will be established for hazardous activities such as night work, working at heights, excavation work, welding work, etc. • A lockout-tagout system will be established for work on energized lines, such as maintenance and repair work involving hazardous voltage. Employees will receive special training on this system. • A discipline enforcement system for OHS non-compliance in the field will be established, and all employees will receive training on this matter. • Construction activities are primarily scheduled during daylight hours. However, if night work is required, the entire work area, access paths, and hazardous areas shall be well-lit. 	
--	--	--	--

		<ul style="list-style-type: none"> • Procedures will be prepared for situations that may occur during construction activities and require emergency response, such as fires, earthquakes, chemical spills, etc., to ensure control of public and environmental health. These procedures will be shared with all employees. • If there will be a disruption in electrical, water, or natural gas supply, whether short or long-term, due to construction activities, the necessary security measures will be taken, and building users will be informed of the interruption well in advance. • Employee health screenings, entry documents (personnel files), training documents, PPE delivery records, approved logbooks, and all other documents and records required by OHS regulations will be kept in the workplace. All these documents will be ready for presentation during inspections by the Consultant and the Ministry. • An organizational chart outlining roles, responsibilities, and contact information for OHS will be created under the OHS heading. • In case of changes to public building entrances during construction, appropriate structures for disabled users will be provided. • The OHS Plan to be prepared will also address public health, and a person and position responsible for communication with building users and the local community will be defined in the plan. • Records of all activities and incidents (<i>meetings, inspections, supervision, training, accidents, fires, etc.</i>) conducted during the construction phases will be kept. • In accordance with the SREEPB Project Labor Management Procedure and covering all contractors and subcontractors: • The contractor and all subcontractors will create a written and signed social policy/commitment statement, confirming that they will not 	
--	--	--	--

		<p>engage in forced labor, child labor, or employ uninsured workers. They will also commit not to discriminate among workers based on age, gender, religion, language, race, etc., and will refrain from the use of force, abuse, bullying, insults, and humiliation. This document will emphasize that all contractor employees should pay attention to these aspects in their relationships and communication with each other.</p> <ul style="list-style-type: none"> Measures will be taken to prevent the spread of infectious diseases (including sexually transmitted diseases and infections such as HIV) and non-communicable diseases arising from the performance of construction works. In this context, particular attention will be given to the awareness that different groups of the community, especially vulnerable and fragile groups, may be at varying levels of risk. Preventive and mitigating measures will be implemented to address the spread of infectious diseases that may arise from temporary or permanent labor mobility associated with the contract. 	
<p>Renovation and Retrofitting Works for Seismic Resilience and Energy Efficiency Improvement in Public Buildings</p>	<p>b) OHS</p> <p>Possible adverse health effects on workers, facility users, children, and the general public due to asbestos fiber and dust emissions during the removal, transportation, and final disposal of asbestos layers</p>	<ul style="list-style-type: none"> The project site will be illuminated throughout the night. No waste will be disposed of in the surrounding area, and this area will be kept clean. Waste must be collected and removed from the construction site. Any broken glass during the process will be immediately cleaned. Work areas will be separated from inhabited areas of the building using physical barriers. All procedures related to asbestos are outlined in Appendix-8 of the Environmental and Social Management Framework document. The work will be carried out in accordance with the requirements of Annex 8 and the Regulation on Health and Safety Measures in Work with Asbestos and other relevant legislation. Additional cleaning will be added to the building's cleaning schedule to eliminate the excess dust and dirt generated by the demolition work. 	<p>Contractor</p>

		<ul style="list-style-type: none"> • To minimize the risk of misuse, leaks, and accidental human exposure, the storage, transportation, and distribution of hazardous materials will be carried out in accordance with safety guidelines. • Old windows and doors will be temporarily stored in a secure location designed to prevent unauthorized access. • Regular maintenance will be conducted on vehicles to minimize the risk of accidents due to equipment failure or early breakdowns. • Both training sessions and incidents (such as fatalities, lost-time accidents, leaks, fires, etc.) will be documented. • In the event of a significant incident, the contractor will immediately inform the MoEUCC. The MoEUCC will report any significant incident (such as accidents, leaks, fatalities, etc.) to the World Bank within 48 hours and submit an incident investigation report, along with a corrective action plan, to the World Bank within 30 working days. 	
	<i>c) Safety</i>	<ul style="list-style-type: none"> • The contractor will be responsible for the safety of all personnel and individuals within the construction site from the moment construction work commences. • In the event of any damage occurring during construction work, the Contractor will compensate for all damages incurred by the Beneficiary Institution, Employer, and/or third parties. • During the works, the safety regulations of the Ministry of Labor and Social Security of the Republic of Türkiye and the rules of the Ministry of Health will be taken into consideration. The relevant regulations will be used as a general reference during the construction. • The Contractor will have qualified personnel specifically responsible for safety and protection against accidents on the site. This person will be responsible for the Contractor's entire workforce and labor, as well as the Project Manager, the employer's personnel on the site, equipment, offices, and other facilities. This individual will possess the necessary qualifications for the job, have the authority to give instructions, and be 	Contractor

		<p>capable of taking all necessary measures to prevent accidents. The Contractor will establish a dedicated team for this purpose.</p> <ul style="list-style-type: none"> • The Contractor will take all necessary safety precautions to ensure that the materials and equipment to be used in the spaces where construction will take place are not damaged. • A security team consisting of an adequate number of guards will cooperate with the City Security Forces and strictly follow all rules and instructions received from them. The Contractor will have at least one night guard for the construction site. • The scrap parts of machinery, equipment, and systems that have been replaced will be delivered to the building management without causing any damage. • These machines, equipment, and system parts will be transported by the contractor to the area requested by the building management (inside the building and/or within the campus). The transportation and delivery process will be documented with a delivery report. As of the date when this report is signed by both parties, the responsibility for the scrap parts will belong to the building management. 	
Renovation and Retrofitting Works for Seismic Resilience and Energy Efficiency Improvement in Public Buildings	<p>d) Waste Management</p> <p>Various waste streams and improper waste management may lead to potential adverse environmental and health effects (improper waste management can</p>	<p>General Information</p> <ul style="list-style-type: none"> • The PIU and the consultant will monitor the implementation of environmental and social impact mitigation measures as specified in the Environmental and Social Management Plan through site inspections. • Regular site inspections will be conducted by the PIU and the Consultant to ensure that all construction activities are carried out in compliance with national laws and regulations as well as the requirements of the World Bank's ESF. 	<p>PIU Consultant</p>

	result in direct and indirect pollution of water and soil and can affect air quality).	<ul style="list-style-type: none"> • The Waste Management Plan will be prepared by the consultant as specified in Annex 9 of the Environmental and Social Management Framework⁷. • Waste collection and disposal routes and sites for all waste types expected to arise from renovation, demolition and construction activities will be defined in site-specific Waste Management Plans. • Daily visual site inspections will be conducted by the consultant to monitor the implementation of mitigation measures. 	Consultant
		<ul style="list-style-type: none"> • All types of waste will be separated at the source and collected separately during construction activities. The waste will be transported to temporarily designated waste storage areas in compliance with project and regulatory requirements, as determined in consultation with the beneficiary's knowledge. The temporary storage period is limited to 6 months. • Temporary storage areas will be determined by the contractor company by obtaining permission from the Istanbul Technical University Ayazağa Campus Rectorate Administration and the consultant will be notified of the areas in question. • If a protocol is signed between the contractor and the beneficiary institution, the existing waste management system can be used. However, through the protocol, the contractor will be responsible for covering the costs associated with its own waste. • The contractor will, if possible, reuse and recycle appropriate and feasible materials (except asbestos). • Documents related to waste disposal and recycling will be regularly maintained and recorded. A Waste Record Information Form will be prepared for keeping these records. 	Contractor

⁷ https://webdosya.csb.gov.tr/db/kamuguclendirme/menu/kadev-p175894_csyc_final100521--mayis_20210510070430.pdf

		<ul style="list-style-type: none"> • During construction activities, when vehicle tires need replacement, old tires will be disposed of through a tire distribution and sales business using licensed vehicles for transportation. <p><u>Solar Panels</u></p> <ul style="list-style-type: none"> • Unused and/or end-of-life solar panels will be temporarily stored in an area determined by the beneficiary for a maximum of 6 months, in a way that does not pose an OHS and environmental risk. • PV panels taken to licensed facilities with licensed vehicles after temporary storage will be primarily recycled, and those that cannot be recycled will be disposed of in accordance with the relevant legislation. <p><u>Excavation, and Debris Wastes:</u></p> <ul style="list-style-type: none"> • In the event of designated materials resulting from dismantling activities, a document will be obtained from the building management confirming the delivery of the materials. • The collection of construction/demolition wastes and their priority recycling, especially for use as infrastructure materials, will be addressed. Excavation wastes will be sent to the relevant municipal waste storage facility. A formal letter from the Municipality stating that the wastes will be accepted at the site will be obtained and submitted to the Administration. <p><u>Waste Batteries and Accumulators:</u></p> <ul style="list-style-type: none"> • Waste batteries and accumulators will be transported to authorized disposal facilities for waste batteries and accumulators within the municipal boundaries. <p><u>Hazardous Wastes:</u></p> <ul style="list-style-type: none"> • In the temporary storage of hazardous wastes on the project site, the wastes will be kept in secure, leak-proof, and internationally accepted standard containers within the project area. The containers will be 	
--	--	---	--

		<p>labeled as hazardous waste, and information such as the waste code, quantity, content, characteristics, protection conditions, and storage date of the stored substance will be specified on the containers. Hazardous substances can be stored temporarily for a maximum of 6 months. (Temporary storage areas will be determined by the contractor by the regulations, with permission obtained from the University Administration, and these areas will be reported to the consultant.)</p> <ul style="list-style-type: none"> • Containers storing hazardous materials and waste oils will be placed in impermeable concrete areas to prevent spillage and leakage into the soil. • Harmful substances such as paints with toxic content, solvents, or lead-based chemicals will not be used. • The management of hazardous waste will be carried out in accordance with the Waste Management Regulation. • Possible hazardous chemical substances and wastes that may occur on the construction site will be sent to licensed disposal facilities using the online program Integrated Environmental Information System (E-ÇBS) of the Ministry of Environment, Urbanization, and Climate Change. • Spill containment and leakage absorbent pad kits will be readily available in the work areas. All personnel in charge will undergo training on protection and emergency response related to hazardous chemical spills and leaks. • In the event of medium and large-scale environmental accidents, an accident investigation will be conducted and reported. • Used fluorescent lamps removed during renovation/construction work will be disposed of at licensed facilities. The necessary documents for transportation and disposal of the material will be kept at the construction site and will be presented to the MoEUCC and the World Bank upon request. 	
--	--	--	--

		<p><u>Domestic Waste:</u></p> <ul style="list-style-type: none"> • Domestic wastes will be separated at the source (plastic, glass, paper, etc.) and efforts will be made to recycle materials that can be recycled. Employees will receive training on proper waste separation. • Waste that cannot be recycled will be collected in sealed sanitary waste bins, and it will be sent to the sanitary landfills through the Sarıyer Municipality's solid waste collection system. <p><u>Asbestos:</u></p> <ul style="list-style-type: none"> • If asbestos is present on the project site, it will be clearly marked as a hazardous material. • In the case of asbestos being present on the project site, it will be properly stored and sealed to minimize its impact. • When asbestos removal is necessary, a wetting agent will be used to keep asbestos dust to a minimum before the removal. • The entire procedure to be applied regarding asbestos is included in Annex 8 of the Environmental and Social Management Framework document (https://webdosya.csb.gov.tr/db/kamuguclatma/menu/kadev-p175894_csyc_final100521--mayis_20210510070430.pdf). The Contractor will act by the content in question. • If asbestos material needs to be temporarily stored, the waste should be kept in secure containers and properly labeled. Security measures will be taken to prevent unauthorized removal from the Campus. • Removed asbestos will not be reused and will be disposed of in accordance with national regulations and sent to licensed facilities. Necessary documents for transportation and disposal of the material will be kept at the construction site and will be presented to the MoEUCC and the World Bank if requested. 	
--	--	--	--

		<ul style="list-style-type: none"> • Paints containing toxic components, solvents, or lead-based paints will not be used. 	
Renovation and Retrofitting Works for Seismic Resilience and Energy Efficiency Improvement in Public Buildings	e) Pollution Prevention Demolition and construction activities can lead to pollution on construction sites	<ul style="list-style-type: none"> • Site-Specific Pollution Prevention Plans to be prepared by the Contractor will be reviewed by the Consultant and approved by PIU. • Regular site inspections will be conducted by the PIU and the Consultant to ensure that all construction activities are carried out in compliance with national laws and regulations as well as the requirements of the World Bank ESF. 	PIU Consultant Contractor
		<ul style="list-style-type: none"> • Air quality related to dust generation is addressed in the "g. Air Quality/Emission" section of this document. • Hazardous substances will be secured in the designated storage area to prevent spillage and tipping. • Containers for partially used chemical materials will have lids and will be tightly closed when not in use. • Disposal of residual (leftover) concrete from concrete mixers will not be allowed in the construction site, its surroundings, or access roads to the construction sites. Concrete mixer drivers will be trained on this matter. • In case of any hazardous substance or hazardous waste leakage, leakage prevention methods will be applied to limit the exposure area. • Leak kits will be placed at appropriate points on construction sites. • In the event of any leakage, workers who will respond to such incidents will be identified and trained in emergency response to leaks. • Training records will be maintained at construction sites. 	Yüklencici

<p>Renovation and Retrofitting Works for Seismic Resilience and Energy Efficiency Improvement in Public Buildings</p>	<p><i>f) Noise</i></p> <p>The presence of workers on the construction site, renovation/construction activities, and the movement of transportation vehicles will increase noise and vibration levels.</p>	<ul style="list-style-type: none"> • Regular site inspections will be conducted by PIU and the Consultant to ensure that all construction activities are carried out in compliance with national laws and regulations and World Bank ESH requirements. • Noise during demolition and construction will be limited to specified periods as determined in the permit. • During activities, the motor covers of generators, air compressors, and other electrical/mechanical equipment will be closed, and they will be placed as far away from residential areas as possible. • Throughout the construction phase, the motor covers of generators, air compressors, and other mechanical equipment will be kept closed, and the equipment will be placed as far away as possible from student areas and other buildings on the campus not included in the project but located on the campus. The use of plastic wedges is mandatory for all such equipment to prevent excessive noise due to vibration. This should be considered in the selection of equipment. • Impact noise resulting from construction activities will not exceed 100 dBC in the LC Max noise indicator as specified in the Environmental Noise Control Regulation. For occupational health and safety, the World Health Organization (WHO) has set exposure levels to noise at 70 dB within a 24-hour period and 85 dB for a 1-hour period to prevent hearing impairment. Additionally, the World Bank Environmental, Health, and Safety Guidelines Table 1.7.1 stipulates that noise levels should not exceed 55 dB between 07:00-22:00 and 45 dB between 22:00-07:00 for residences/educational institutions and public institutions (https://www.ifc.org/content/dam/ifc/doc/2023/ifc-general-ehs-guidelines.pdf). This will be taken into account during site inspections 	<p>Contractor</p>
---	---	--	-------------------

		<ul style="list-style-type: none"> • Following the start of construction, noise levels will be measured once inside and outside by accredited laboratories during the demolition process and the necessary precautions will be determined as a result of the measurements. If measurements exceed the levels allowed by legislation and WBG EHS Guidelines, measurements will be made at regular intervals every week. • As a result of the measurements, if necessary, noise curtains will be placed to prevent nearby settlements from being affected by noise. • Site assessments will be conducted according to the Environmental Noise Guidelines for the WHO European Region. • If there is an increase in the noise level during the construction phase, measures will be taken to ensure that machines are not operated simultaneously. • The work schedule of works that create high levels of noise will be planned in coordination with the University Administration. • The work schedule of works that create high levels of noise will be planned in coordination with the university administration. • Measures such as using new model vehicles as much as possible will be taken to minimize noise levels. • The unnecessary use of horns and sirens by vehicles transporting machinery, equipment, materials, and personnel within the scope of the project is prohibited. This rule applies to both within and outside the campus. Contact numbers will be provided on vehicles to address and resolve grievances related to such issues 	
--	--	---	--

<p>Renovation and Retrofitting Works for Seismic Resilience and Energy Efficiency Improvement in Public Buildings</p>	<p>g) <i>Air Quality/Emission:</i></p>	<ul style="list-style-type: none"> • Debris will be kept in a controlled area and water will be sprayed to reduce debris dust. (Water will be supplied from the infrastructure of the campus area. In case of long-term water outage or if permission cannot be obtained from the Administration, water tanker may be used.) • Following the start of construction, dust measurement will be carried out once by accredited laboratories indoors and outdoors during the demolition process. The principles for preventing air quality problems occurring during demolition activities will be determined in the Construction Methods (which will be prepared by the contractors and approved by the PIU). • Renovation and retrofitting works will mainly take place within the building. Dust generated during scraping and stripping operations will be suppressed by continuous water spraying. • In case of debris generation, a debris chute will be used after the first floor. • The surrounding environment (sidewalks, roads) will be cleared of debris to minimize dust. • Open burning of construction materials/waste substances will not be allowed at the construction site. • Construction vehicles at the construction site will not be idled for an excessive period. • When material needs to be transported, truck tops will be covered. The speed limit for such vehicles within the campus is set at 20 km/h. • All vehicles to be used will have exhaust emission permits, and regular maintenance will be conducted on all vehicles or monitored for maintenance. 	<p>Consultant Contractor</p>
---	---	--	----------------------------------

<p>Renovation and Retrofitting Works for Seismic Resilience and Energy Efficiency Improvement in Public Buildings</p>	<p>h) Water Quality Uncontrolled disposal of wastewater/waste generated at the construction site can affect the coastline.</p> <p>i) Soil Quality The mixing of hazardous substances and waste into the soil</p>	<ul style="list-style-type: none"> • Efforts will be made to minimize the storage or disposal of waste generated on the construction site. • Since the campus is far away from water sources such as seas and lakes, it is not expected to have a negative impact on surface waters. • Construction vehicles and machinery will only be washed in areas where surface runoff will not contaminate natural surface water bodies. • The disciplined implementation of waste management mentioned in previous sections is necessary. • All hazardous chemicals (including contaminated waste) will be stored in temporary storage areas that meet leakproof requirements. • Before the use of chemicals, MGBFs (Material Safety Data Sheets) must be checked by the OHS Specialist and Occupational Health Physicians, and users need to be informed. • Leak pads will be provided for point source pollution in the field (such as spilled paint, oil leaks from vehicles, etc.), and all employees will undergo leak and spill training. These trainings will be reinforced with exercises. At least one leak spill kit will be provided for each building and each mobile machine. 	<p>Consultant Contractor</p>
<p>Renovation and Retrofitting Works for Seismic Resilience and Energy Efficiency Improvement in Public Buildings</p>	<p>j) Required Resources</p>	<ul style="list-style-type: none"> • Contractors will obtain the necessary permits from building authorities to use water from the public network for construction activities. In case of any issues with obtaining permits, water will be brought to the construction sites using tankers. • Concrete will be sourced from locally licensed ready-mix concrete facilities. • Permission will be sought from beneficiaries to use electricity for construction activities. In case permission cannot be obtained, electricity will be provided through generators procured by the Contractor. Records of electricity, fuel, and water consumption for 	<p>Contractor</p>

		<p>construction activities, including generators, will be kept on the construction sites.</p> <ul style="list-style-type: none"> Regular on-site inspections will be conducted by the PIU and the Consultant to ensure that all construction activities are carried out in compliance with national laws, regulations, and the requirements of the World Bank standards. 	<p>PIU Consultant</p>
<p>Renovation and Retrofitting Works for Seismic Resilience and Energy Efficiency Improvement in Public Buildings</p>	<p><i>k) Community Health and Safety/Traffic and Pedestrian Safety</i></p>	<ul style="list-style-type: none"> The site inspections for every two months will be carried out by the PIU and for daily by the Consultant to ensure and monitor that all construction activities are carried out following national laws and regulations, the requirements of the World Bank standards and the Occupational Health and Safety Plan prepared for the activity. PIU will review and approve the site-specific Community Health and Traffic Management Plan prepared in accordance with the Occupational Health and Safety Plan. The Contractor will develop a Traffic Action Plan, taking into account the needs of people with disabilities, as prepared by the Consultant. In accordance with national regulations and the World Bank ESF, the Contractor will ensure the proper securing of the construction site and the regulation of construction-related traffic. Signboards, warning signs, barriers, and traffic guidance will be clearly visible at the construction site, and the public will be alerted to all possible dangers. Traffic management systems and personnel training will be provided, especially for access to the construction site and heavy traffic near the construction site. Safe crossings and passages for pedestrians will be provided at intersections with construction traffic. Adjustments to working hours will be made based on local traffic patterns, such as avoiding heavy transport activities during peak hours or times when livestock is being transported. 	<p>Müşavir Yüklenici</p>

		<ul style="list-style-type: none"> • Active traffic management will be carried out by trained and visible personnel at the construction site, if necessary, for the safe and comfortable passage of the public. 	
		<ul style="list-style-type: none"> • Construction sites will be surrounded by health and safety signs to prevent potential accidents. • If there will be a disruption of electricity, water, or natural gas supply due to construction activities in the short or long term, advance notice will be provided to the building technical units, and approval will be sought. • Construction sites will be separated and secured with warning/caution tapes to ensure safety. • All types of vehicles operating during construction will be required to adhere to the specified speed limit. 	<p>Consultant Contractor</p>
		<ul style="list-style-type: none"> • The surroundings and surroundings of the project site will be arranged with traffic signs and warning signs. The Traffic Action Plan is included in the Occupational Health and Safety Plan prepared by the Consultant. In addition, the security-related measures to be taken will be specified 	<p>Consultant Contractor</p>

		<p>in more detail in the Community Safety and Traffic Management Plan that the Contractor will prepare before starting work.</p> <ul style="list-style-type: none"> • Visibility of the project site will be ensured. • Pedestrian paths and vehicle thoroughfares within the site will be separated from each other. These paths will be incorporated into the traffic plan. • Local community, building visitors, and users will be informed about potential hazards and risks through warning signs and informational meetings. • Users and other stakeholders will be informed about the measures to be taken in case of any outbreak, including the precautions taken, through appropriate media and printed materials and signs in accessible areas for the public (including work areas). • Pedestrian paths and vehicle thoroughfares within the site will be separated from each other. These paths will be incorporated into the traffic plan. • Activities that will affect regional traffic will be planned considering peak traffic hours as much as possible. All drivers involved in the project will be informed about road safety, speed limits, traffic rules to be followed during the project, and conditions to be observed. • The weights of all vehicles used in the project will not exceed the limits specified in the relevant legislation. • In the event of hazardous chemicals or waste storage on the site, the transfer of these wastes will be carried out by licensed carriers in a manner that does not pose a threat to public health. • Special loads will use routes prepared in agreement with the relevant authorities. The specified routes will be programmed to prevent traffic congestion on the roads and will be published in advance to prevent possible inconvenience. 	
--	--	--	--

		All traffic organization will be discussed and planned in coordination with the relevant authorities.	
Operational phase impacts and risks	<p>a) Waste Management</p> <p>Improper waste management with various waste streams can lead to possible adverse environmental and health effects (inadequate waste management can result in direct and indirect pollution in water and soil and can affect air quality).</p>	<ul style="list-style-type: none"> Waste streams will be collected separately, stored, and disposed of through licensed companies in accordance with national regulatory requirements. 	Relevant beneficiary institution
Operational phase impacts and risks	<p>b) OHS risks</p> <p>Maintenance and repair activities related to the proper functioning of the building can pose occupational health and safety (OHS) risks for workers.</p>	<ul style="list-style-type: none"> Relevant OHS risks will be reduced through the provisions specified in national legislation. Regular preventive measures and maintenance precautions for the proper functioning of the building (regular inspections and maintenance for any leaks on the roof, windows, doors, etc.). Keeping records related to the Main Design Project and relevant project documents for easy maintenance and renovation of any part of the building. 	Relevant beneficiary institution
Throughout the project lifecycle	<p>Stakeholder Feedback (Suggestion, Grievance, Opinion)</p>	<ul style="list-style-type: none"> Grievances/opinion/suggestions related to construction activities will be collected at the site level by the responsible employee of the Construction Contractor through the forms provided in Annex III and Annex IV. These grievances will be recorded and submitted to the 	PIU Consultant Contractor

		<p>administration. Grievances will be closed using the Grievance Closure Form provided in Annex V.</p> <ul style="list-style-type: none"> • The site supervisor of the Contractor will be provided with training on the operation of the Grievances Mechanism by the Social Specialist of the Consultant firm. • Corrective actions will be taken within 15 calendar days for grievances/opinions/suggestions collected under the project, and if the grievance period exceeds 15 days (the grievance period will not exceed 30 calendar days), this matter should be agreed upon between the Contractor/PIU and the complainant. At the end of the process, the applicant will be informed that the request has been closed. • In cases of gender-based violence, sexual abuse, and harassment, proceedings will be conducted in accordance with the principle of confidentiality, taking into account the possibility of retaliation. • In the event of encountering a sexual abuse crime, legal action (reporting the situation to law enforcement authorities, referral to the relevant public institution) will be initiated immediately with the consent and knowledge of the survivor of this crime. In the event of such a situation, the PIU Social Specialist will be informed on the same day. • The Contractor will follow the GM Procedure of the SREEPB Project in all activities related to GM. • All personnel working within the SREEPB Project (PIU, Consultant Firm, Contractors) can report their grievances/opinions/suggestions to the Administration and/or the World Bank following the process in GM outlined in the Labour Management Procedure for SREEPB Project. • The Contractor will announce the contact information specified in this report for the collection of suggestions and grievances using information boards allocated to the outside and inside of the buildings (at least one for each floor). 	
--	--	--	--

		<ul style="list-style-type: none">• The principles for receiving feedback are explained under the "4. Stakeholder Engagement and Grievance Mechanisms" title of this document.	
--	--	--	--

6. Environmental and Social Monitoring Plan

Table 7: Environmental and Social Monitoring Plan

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
Renovation and Retrofitting Works Site Preparation Activities					
Community Health and Safety Management and Implemented Protective Measures	Around the project site	Visual Inspections Site Inspection Availability and Implementation of Active Community Health and Traffic Management Plan	At the beginning of the renovation/reinforcement works (first day) Every working day throughout the project activities	To minimize health and safety risks and mechanical injuries to local communities	<ul style="list-style-type: none"> • Contractor • Consultant

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
Occupational Health and Safety (OHS) protection measures for construction site workers	Project site and buildings near the project site	Visual Inspections Site Inspection Availability and Implementation of OHS Plan	Every working day throughout the project activities	Minimizing occupational health and safety risks for workers, especially those involved in removing asbestos-containing roof covers, through the provision of protective equipment and clothing. Compliance with the Occupational Health and Safety Law, relevant regulations, notifications, directives, and other regulations.	<ul style="list-style-type: none"> • Contractor • Consultant
To avoid and minimize safety and health risks for individuals affected by the project	In the building and at the project site	Visual Inspections	At the beginning of the renovation/retrofitting work and continuously every working day	Preventing Post Activation Potential (PAP) injury due to inhalation of asbestos fibers or other construction dust.	<ul style="list-style-type: none"> • Contractor • Consultant

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
The start and completion time of Renewal/Retrofitting works, especially the removal time of existing parts containing asbestos	At the project site	Site Inspection Review of document records Visual Inspections	Every day (In case asbestos is detected)	To avoid environmental, health, and safety risks Compliance with the Regulation on Health and Safety Measures in Asbestos Work	<ul style="list-style-type: none"> • Contractor • Consultant Asbestos Removal Specialist
Renovation and Retrofitting Construction Works					

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
Occupational Health and Safety (OHS) Protection Measures for Site Workers <i>(Working at Heights, Working with Hazardous Materials, Working with Rotating Equipment, Working with Electrical Devices, etc.)</i>	Project site Buildings near the project site	Verification of Relevant OHS Certifications and Documents for Trained Workers Visual Inspections for the Use of Protective Equipment Implementation of the OHS Plan and Site-Specific Health and Safety Instructions Site Inspections Record Verification	Before starting demolition work Every working day throughout the project activities	Minimizing risks to workers' occupational health and safety Compliance with the Occupational Health and Safety Law, relevant regulations, communiqués, circulars and other regulations	<ul style="list-style-type: none"> • Contractor • Consultant

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
Manufacturing, Operation and Delivery (pipeline manufacturing and construction)	Project site	Visual checks, Field Control Records, Required Tests, Control of Personnel Adequacy by the relevant authority	During the relevant manufacturing process in the project and when the manufacturing is completed	Confirming that pipeline construction is complete before delivery. To prevent a possible disaster after production and delivery to the end user.	<ul style="list-style-type: none"> • Beneficiary Institution • Service Provider Institution OHS Department • Advisor • Contractor
Employment and working conditions	Project site	Final OHS Plan Review Site Inspection Grievance Mechanism (Feedback)	Every working day during the project activities	Compliance with the Occupational Health and Safety Law, relevant regulations, communiqués, circulars and other regulations	<ul style="list-style-type: none"> • Contractor • Consultant
Health and Safety records	Project site	Health and Safety construction site documentation control	Weekly	Ensuring that necessary Occupational Health and Safety records are kept at construction sites	<ul style="list-style-type: none"> • Contractor • Consultant

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
Air Quality	Project sites, across access roads Project site Buildings near the project site	Site Inspection Measurements to be carried out in case of grievance	Every working day throughout the project activities	Minimizing dust generation to avoid negative impact on local communities and the environment Air Quality Assessment and Management Regulation	<ul style="list-style-type: none"> • Contractor • Consultant
Noise	Project site Buildings near the project site	Visual control of the implementation of established noise abatement measures, including declarations of methods followed Monitoring at the nearest building receiver points with a noise-measuring device Site inspections Measurements to be carried out in case of grievance	Every working day during construction activities	Minimizing noise to avoid negative impact on local communities and the environment Compliance with Environmental Noise Control Regulation	<ul style="list-style-type: none"> • Contractor • Consultant

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
Waste Management	Project site	Waste Records Site Inspection Visual Inspections	Every working day during construction activities	Prevent pollution to protect construction workers, beneficiaries' employees, local communities and the environment	<ul style="list-style-type: none"> • Contractor • Consultant
Domestic Wastes	Project site	Waste Records Site Inspection	Throughout the project lifecycle/Daily	<ul style="list-style-type: none"> • Regulation on Control of Packaging Wastes • Waste Management Regulation 	<ul style="list-style-type: none"> • Contractor
Hazardous Wastes	Project site	Waste Records Site Inspection Visual Inspections	Throughout the project lifecycle/Daily	Separating hazardous waste (adhesive, paint, insulation material, packaging waste) from non-hazardous waste and biodegradable waste	<ul style="list-style-type: none"> • Contractor • Consultant

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
Identifying asbestos-containing waste, packaging it properly, labeling it as hazardous waste	At project construction sites Before starting removal/dismantling work	Identification of asbestos-containing waste according to the waste list Site inspection Review of document records	Throughout the project lifecycle/Daily In case of detection	<ul style="list-style-type: none"> • Regulation on Health and Safety Measures in Working with Asbestos 	<ul style="list-style-type: none"> • Consultant
Proper temporary storage, packaging and labeling of the extracted waste	Project site	Waste Records Site Inspection Visual Inspections	Throughout the project lifecycle/Daily	<p>To minimize injuries, To prevent environmental pollution, Ensuring that inventory is kept properly.</p> <ul style="list-style-type: none"> •Waste Management Regulation 	<ul style="list-style-type: none"> • Contractor • Consultant
Excavation and Construction Waste	Project site	Visual inspection Transport records Site inspection	<p>After the removal of all parts of the buildings containing hazardous materials</p> <p>Throughout the project lifecycle/daily</p>	<p>Ensuring that construction debris is disposed of in accordance with applicable national regulations and the Project's Demolition plan</p> <ul style="list-style-type: none"> • Regulation on the Control of Excavation Soil, Construction and Demolition Waste 	<ul style="list-style-type: none"> • Contractor • Consultant

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
Soil Pollution	Project sites, external storage areas and access roads	Training records check (spill, leak training) Chemical absorbent kit control (Field, mobile work machines) Site Inspection	Throughout the project lifecycle/daily	Protection of soil and groundwater quality. <ul style="list-style-type: none"> • Regulation on Soil Pollution Control and Contaminated Sites by Point Sources, • Water Pollution Control Regulation • • Regulation on the Protection of Groundwater Against Pollution and Deterioration 	<ul style="list-style-type: none"> • Contractor • Consultant
Vehicle and Pedestrian Safety	Project sites and access roads	Visual inspection Using appropriate signs and signals Site inspection Implementation of Community Health and Traffic Management Plan	Daily	Protecting construction workers, their beneficiaries' employees, and local communities from injuries and deaths related to traffic accidents.	<ul style="list-style-type: none"> • Contractor • Consultant

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
Stakeholder engagement	Istanbul Technical University Ayazaga Campus	Number of Stakeholder Engagement Meeting participants (by gender distribution) Promotional materials related to the project (announcement posters, webcasts, etc. control)	Daily	Fulfillment of grievance mechanism requirements.	<ul style="list-style-type: none"> • PIU • Contractor • Consultant

<p>Grievance Mechanism</p>	<p>Project site</p> <ul style="list-style-type: none"> • Buildings near the project site 	<p>Grievance and Suggestion Forms</p> <p>Grievance Close-out forms</p> <p>Total number of grievances (pending/resolved and broken down by gender distribution)</p> <p>Number of grievances received</p> <p>Number of resolved grievances</p> <p>Grievance Log</p> <p>Availability of announcement posters regarding the Grievance Mechanism (GM)</p> <p>The physical condition of suggestion and grievance boxes</p>	<p>Weekly (During the life of the project)</p>	<ul style="list-style-type: none"> • Environmental Social Management Plan (ESMP) • Grievance Mechanism (GM) • Stakeholder Engagement Framework (SEF) <p>Stakeholders who are directly or indirectly affected by the project can bring forward their grievances/opinions/suggestions regarding project activities, contribute to the project and benefit from the project at the highest level.</p>	<ul style="list-style-type: none"> • Contractor • Consultant • PIU
----------------------------	---	--	--	---	---

What <i>parameters will be monitored?</i>	Where <i>parameters will be monitored?</i>	How <i>parameters will be monitored?</i>	When <i>parameters will be monitored (measurement frequency)?</i>	Why <i>parameters will be monitored?</i>	Responsibility
		Suggestion, condition of grievance boxes locking mechanisms			
Renovation/Retrofitting Works Operation Process					
Waste streams	Renovated/Retr ofitted buildings	Implementation of waste management requirements on-site	Regularly (throughout the project lifecycle)	Ensuring proper collection and disposal of waste in accordance with national legal requirements	ITU Ayazağa Campus Rectorate
Health and Safety	Renovated/Retr ofitted buildings	Regular inspections and maintenance of the roof, windows, doors, leaks, etc.	Regularly (throughout the project lifecycle)	Ensuring the health and safety of building users	ITU Ayazağa Campus Rectorate

7. Duties and Responsibilities

Table 8: Task Distribution List

RESPONSIBLE PARTY	RESPONSIBILITY
MoEUCC /PIU	<ul style="list-style-type: none"> • Implementation and monitoring of the project, and utilization of funds. • Employment of at least one full-time Environmental, Social, and Occupational Health and Safety (OHS) specialist. • Conducting necessary correspondence with official authorities and ensuring follow-ups. • Supervising and ensuring compliance of Environment and Social Management Plans (ESMPs) with both national regulations and WB policies specific to the project. • Presenting the prepared ESMPs to the WB after relevant checks. • Establishment of a Grievance Mechanism. • Organizing and conducting project informational meetings. • Guiding consultants and contractors. • Summarizing environmental and social issues related to project implementation in regular progress reports submitted to the WB. • Coordinating and liaising with WB's inspection missions regarding the evaluation of project implementation in terms of environmental and social mitigation policies. • Supervising the contractor's ESMP implementation and documenting necessary performance, suggestions, and future activities as part of the general project audit. • Ensuring the contractor corrects the application if ESMP is not followed and informing the WB about the issue. • Assisting the consultant if needed to obtain necessary permits throughout the project. • Reporting any significant events (such as accidents, leaks, deaths, etc.) to the World Bank within 48 hours and submitting an incident investigation report with a corrective action plan within 30 working days.
CONSULTANT	<ul style="list-style-type: none"> • Conducting a preliminary site assessment before the project starts, • If at least one Environmental, one Social and one OHS expert is employed full-time • Preparation of the project-specific ESMP and OHS Plan, • Monitoring, evaluating and submitting to the Administration the activities defined as the responsibility of the contractor in the ESMP and OHS Plan, • Ensuring the operation of the Grievance Mechanism established by the Ministry, • Providing reports to the MoEUCC on the project and ESMP processes, • Review and approval of Construction Methods prepared by the contractor, • Application to the energy distribution company for the installation of PV, • Providing training for the contractor (Environmental Impacts, Waste Management, OHS Plan Implementation and Monitoring Training, Response to Environmental Emergencies, Energy Efficiency, <i>Stakeholder Engagement and Information Activities, Code of Conduct, Grievance Mechanism, Gender-Based Violence/Sexual Exploitation/Sexual Abuse/Sexual Harassment, Lockout-Tagout Training (LOTO), Work Permit System Training, Conservation of Cultural Assets</i>)

CONTRACTOR

- Employing at least one full-time Environment, one Social and one OHS specialists,
- Appointing an experienced Environmental and OHS Officer for the comprehensive management and monitoring of the site-specific ESMP and OHS Plan.
- Implementing laws, regulations, and rules related to ESMP and OHS Plan attached to the tender documents as defined by the Consultant.
- Implementing relevant laws and regulations mentioned in the tender documents appropriately.
- Updating ESMP and OHS Plan content in coordination with the Consultant during the implementation of ESMPs and OHS Plan in the field as necessary.
- Preparation of the OHS Plan for the activities to be carried out, taking into account the OHS Plan prepared by the Consultant, Monitoring the field activities defined in the ESMPs prepared specifically for the project at regular intervals (daily, monthly, etc.),
- Preparation of the Community Safety and Traffic Management Plan
- Operating the Grievance Mechanism in compliance with GM Procedure established by the Ministry.
- Examination of the ESMP prepared by the Consultant, commitment to implement it or preparation of the Contractor ESMP by the contractor and relevant sub-management plans of the ESMP (e.g. Waste Management Plan, Pollution Prevention Plan, Community Safety and Traffic Management Plan, Occupational Health and Safety plan, etc.) and preparation of work-specific construction/application methods,
- Preparing the Random Finding Procedure if deemed necessary.
- Preparing ESMP progress reports for MoEUCC.'s review.
- Applying to the authorized energy distribution company and local gas distribution company depending on the works to be carried out.
- Establishing the Employee Grievance Mechanism detailed in the Labor Management Procedure before any construction work starts and ensuring its transparent operation.
- Preparing the Labour Management Plan specific to the project considering the SREEPB Labor Management Plan (LMP)⁸.

⁸ https://webdosya.csb.gov.tr/db/kamuguclendirme/menu/kadev-p175894_iscucuyonetimprosedurleri-nihai_tr_20210527081102.pdf

8. Reporting

The details regarding the reporting requirements of the project are presented within the Environmental and Social Management Framework disclosed on the website of the SREEPB Project (<https://kamuguclendirme.csb.gov.tr>). A summary of this information is provided in Table 9.

Table 9: Reporting Process Requirement List

RESPONSIBLE PARTY	REPORTING PROCESS REQUIREMENT
MoEUCC /PIU	<ul style="list-style-type: none"> • Preparation of the 6-month Project Progress Report and submission to the World Bank (WB). • Reporting any significant events such as accidents, leaks, deaths, etc., to the World Bank within 48 hours and submitting an incident investigation report along with a corrective action plan within 30 working days. • Monthly updates to the WB about the functioning of the Grievance Mechanism.
CONSULTANT	<ul style="list-style-type: none"> • Preparation of end-of-implementation ESMP reports for the Administration's review. • Preparation of monthly of ESMP progress reports and submission to the Administration. • Preparation of monthly of GM reports and submission to the Administration • Immediate reporting of any important events such as accidents, leaks, deaths, sexual harassment/abuse to the PIU.
CONTRACTOR	<ul style="list-style-type: none"> • Monthly preparation of ESMP progress reports and submission for approval by the Consultant. • Weekly preparation of GM reports and submission to the Project Manager of the Consultant. • Immediate reporting of any significant events such as accidents, leaks, deaths, sexual harassment/abuse to the Consultant. • Incident/Accident and Root Cause Analysis Reports will be prepared. • Report content details are presented within the Environmental and Social Management Framework.

Annex I Photos of the Buildings Considered within the Scope of the Project

ITU FACULTY OF AERONAUTICS and ASTRONAUTICS





FACULTY OF NAVAL ARCHITECTURE AND OCEAN ENGINEERING





ITU FACULTY OF MINES FACADE IMAGES



Annex II: World Bank (WB) Environmental and Social Standard Summaries

Summary explanations of the World Bank Environmental and Social Standards (ESS) are included in Table 1.

Annex-2/Table 1: World Bank Environmental Social Standards Summary

ESS	SUBJECT	SUMMARY REQUIREMENT
ESS1	Assessment and Management of Environmental and Social Risks and Impacts	<p>ESS1 aims to achieve environmental and social outcomes consistent with Environmental and Social Standards (ESS) by defining the responsibilities for assessing, managing, and monitoring environmental and social risks and impacts associated with a project supported by the World Bank through Investment Project Financing at every stage.</p> <p>Environmental and social assessments will be conducted based on current information/data to define and describe the project and all related aspects and identify the nature of risks, impacts, and characteristics of mitigation measures.</p> <p>The assessment will prioritize disadvantaged and/or vulnerable social groups, evaluate potential environmental and social risks and impacts of the project, examine project alternatives, and identify ways to improve project design and implementation to mitigate adverse environmental and social effects. The environmental and social assessment will also explore opportunities to enhance the positive impacts of the project.</p> <p>According to ESS1, stakeholder participation is an integral part of the assessment, following ESS10. Under ESS1, the Borrower will systematically identify, evaluate, and manage environmental and social risks and impacts throughout the project's lifecycle.</p>

ESS	SUBJECT	SUMMARY REQUIREMENT
ESS2	Labor and Working Conditions	<p>The objectives of ESS2 are as follows: (i) promote safety and health in the workplace; (ii) encourage fair treatment of project workers, prevent discrimination, and promote equal opportunities; (iii) protect workers, including vulnerable workers such as women, disabled individuals, children (according to ESS2 working age), migrant laborers, contracted workers, community workers, and primary supply workers, in an appropriate manner; (iv) prevent all forms of forced labor and child labor; (v) support the principles of organizing and collective bargaining freedom for project workers in a manner consistent with national law; and (vi) provide accessible means for project workers to raise workplace concerns. The applicability and scope of ESS2 depend on the type of employment relationship between the Borrower and project workers, as well as the environmental and social assessment described in ESS1. ESS2 requirements cover the development and implementation of a written Labor Management Procedure (LMP) that will be applicable to the project. These procedures will determine how project workers are managed in compliance with national law and the requirements of this ESS. They will also define (i) working conditions and employment, including non-discrimination and equal opportunity provisions, which will be monitored by project contractors following the procedures for labor management and behavior rules; (ii) protection of workers, including the prohibition of child labor and forced labor; (iii) the establishment and operation of a grievance mechanism for workers, including regulations for potential risks of Sexual Exploitation and Abuse/Sexual Harassment (SEA/SH), and (iv) occupational health and safety. Furthermore, it will encompass (v) contracted workers, (vi) community workers, and (vii) primary supply workers.</p>

ESS	SUBJECT	SUMMARY REQUIREMENT
ESS3	Resource Efficiency and Pollution Prevention and Management	<p>ESS3 recognizes that economic activities and urbanization largely pollute the air, water, and soil and consume limited resources at local, regional, and global levels, threatening people, ecosystem services, and the environment. The current and projected atmospheric concentration of greenhouse gases (GHG) threatens the well-being of current and future generations. Additionally, technologies and practices to achieve more efficient and effective resource use, pollution prevention, and avoidance of greenhouse gas emissions have become more accessible and available. This ESS establishes the requirements for addressing resource efficiency and pollution prevention and management throughout the project life cycle, consistent with Good International Industry Practices. Risks and impacts related to relevant ESS3 requirements, including raw materials, water use, air pollution, hazardous substances, and hazardous waste, are assessed, and proposed mitigation measures are included in the ESMF and ESMP.</p>
ESS4	Community Health and Safety	<p>ESS4 acknowledges that project activities, equipment, and infrastructure can increase communities' exposure to risks and impacts. Additionally, communities already exposed to the effects of climate change may be further exposed to impacts due to project activities.</p> <p>ESS4 addresses health, safety, and security risks and their impacts on communities affected by the project, with special attention to individuals who could be harmed due to their specific circumstances.</p>
ESS5	<p>Land Acquisition, Restrictions on Land Use, and Involuntary Resettlement</p> <p>(This ESS is not applicable to the SREEPB Project)</p>	<p>ESS5 recognizes that project-related land acquisition and restrictions on land use can have adverse effects on communities and individuals. Project-related land acquisition or restrictions on land use can lead to physical displacement (relocation, loss of housing or shelter), economic displacement (loss of livelihoods or access to assets resulting in loss of income sources), or both. The term "involuntary resettlement" refers to these effects when affected individuals or communities do not have the right to refuse land acquisition or restrictions on land use.</p>

ESS	SUBJECT	SUMMARY REQUIREMENT
ESS6	Biodiversity Conservation and Sustainable Management of Living Natural Resources (This ESS is not applicable to the SREEPB Project)	The environmental and social assessment specified in ESS1 will consider direct, indirect, and cumulative effects on habitats and the biological diversity they support. This assessment will consider threats to biological diversity such as habitat loss, degradation and fragmentation, invasive alien species, overuse, hydrological changes, nutrient loading, pollution, and incidental capture, as well as the anticipated impacts of climate change. It will determine the importance of biodiversity or habitats based on their global, regional, or national vulnerabilities and irreplaceability. It will also consider different values placed on biodiversity and habitats by stakeholders affected by the project and other relevant stakeholders.
ESS7	Indigenous Peoples/Sub-Saharan African Historically Underserved Traditional Local Communities (This ESS is not applicable to the SREEPB Project)	This ESS acknowledges that Historically Underserved Indigenous Peoples/Sub-Saharan African Traditional Indigenous Communities have distinct identities and perspectives from mainstream groups in national societies and are often disadvantaged by traditional development models.
ESS8	Cultural Heritage	The Borrower will avoid impacts on cultural heritage. In situations where avoidance of impacts is not possible, the Borrower will identify and implement measures to address the impacts on cultural heritage in accordance with the hierarchy of mitigation. When appropriate, the Borrower will develop a Cultural Heritage Management Plan.
ESS9	Financial Intermediaries (This ESS does not apply for the SREEPB Project)	Financial intermediaries will establish and maintain an ESMS to identify, assess, manage, and continuously monitor the environmental and social risks and impacts of sub-projects.

ESS	SUBJECT	SUMMARY REQUIREMENT
ESS10	Stakeholder Participation and Information Disclosure	<p>This ESS recognizes the importance of open and transparent engagement between the Borrower and project stakeholders as a fundamental element of good international practice. Effective stakeholder engagement can enhance the environmental and social sustainability of projects, strengthen project acceptance, and significantly contribute to successful project design and implementation. The Client will engage with stakeholders throughout the project life cycle, starting this engagement at the earliest possible stage of the project development process and at a meaningful time for stakeholder input into project design. The nature, scope, and frequency of stakeholder engagement will be proportionate to both the nature and scale of the project and the potential risks and impacts. Stakeholder engagement is a comprehensive process conducted throughout the project life cycle. When properly designed and implemented, it supports the development of strong, constructive, and responsive relationships crucial for the successful management of the environmental and social risks of a project. Stakeholder engagement, initiated at an early stage of the project development process, is the most effective and integral part of the process of assessing, managing, and monitoring the environmental and social risks and impacts of the project. In consultation with the Bank, the Borrower will develop and implement a Stakeholder Engagement Plan (SEP) proportional to both the nature and scale of the project and the potential risks and impacts.</p>

Annex III: Suggestion & Grievance Form (Internet)

The internet form visual, which can be accessed at <https://kadevoneri.csb.gov.tr/oneri.jsp>, is below.

Şikayet / Öneri Formu

 TÜRKİYE CUMHURİYETİ
ÇEVRE, ŞEHİRCİLİK VE
İKLİM DEĞİŞİKLİĞİ BAKANLIĞI

KAMU BİNALARINDA DEPREM DAYANIMI ve ENERJİ VERİMLİLİĞİ PROJESİ (KADEV)


ŞİKAYET / ÖNERİ FORMU

T.C Kimlik Numaranız	
Adınız	
Soyadınız	
İl *	Seçiniz
Bina Adı *	
Şikayetiniz *	
Varsa Engel Durumunuz	Seçiniz
Geri Dönüş Tercihiniz	Seçiniz
E-posta	
Telefon	

Kaydet

Annex IV: Suggestion & Grievance Form (Printed)

The Grievance/Suggestion Form in the Grievance Boxes is given below.

 REPUBLIC OF TURKEY MINISTRY OF ENVIRONMENT, URBANIZATION AND CLIMATE CHANGE	SEISMIC RESILIENCE AND ENERGY EFFICIENCY IN PUBLIC BUILDINGS PROJECT (SREEPB PROJECT)
	GRIEVANCE / SUGGESTION FORM
	ISTANBUL TECHNICAL UNIVERSITY
ID Number	
Name	
Surname	
Province	İstanbul
Your grievance	
Your disability, if any:	<input type="checkbox"/> Blind <input type="checkbox"/> Deaf <input type="checkbox"/> Physically disabled <input type="checkbox"/> Other <input type="checkbox"/> None
For return:	<input type="checkbox"/> E-mail <input type="checkbox"/> Phone <input type="checkbox"/> Don't want
E-mail	
Phone	

Annex V Grievance Closeout Form

The Grievance Closeout Form is presented to your attention below.

Grievance Closing Number	
Description of immediate action required:	
Long-term action description (if necessary):	
Is compensation required?	<input type="checkbox"/> YES Is compensation required?
Corrective Action and Decision Control	
Stage of corrective action	Term and Responsible Institution
1.	
2.	
3.	
4.	
5.	
6.	
7.	
8.	

COMPENSATION AND FINAL RATINGS

This section will be filled out and signed by the complainant after receiving the compensation fees and resolving the grievance.

Notes:

History:

Complainant:

Annex VI Stakeholder Participation Meeting Content & Records (Feasibility Studies)

Project Code	WB/CS-DESSUP-01	Building Name	İSTANBUL TECHNICAL UNIVERSITY AYAZAĞA CAMPUS
Date	7.03.2023	Start End Time	14 : 00 15 : 00

ANNEX VI/Table 1 Meeting Agenda

START TIME	END TIME	ACTIVITY
14 : 00	14 : 10	Meeting kick-off speech
14 : 10	14 : 15	Within the framework of the Law on the Protection of Personal Data, general information was provided regarding the meeting recording and the processing of personal data. There are no participants who oppose the meeting recording. <ul style="list-style-type: none">As of 14:15, the entire meeting was recorded in *.mp4 video format and *.m4a audio file format. In addition, meeting messages are recorded in *.txt format.
14 : 15	14 : 20	Information was given about the SREEPB project and its objectives. Image 1 PRESENTATION FILE SHARED SECTIONS_01




		 <p>KADEV KAMU BİNALARINDA DEPREM DAYANIMI & ENERJİ VERİMLİLİĞİ PROJESİ</p>  <p>PROJE HEDEFLERİ Bu proje, kamu binalarında, afet direncini maksimum seviyeye çıkarma ve enerji tasarrufunu iyileştirmeye odaklanmıştır. Bu çerçevede binalar;</p> <ul style="list-style-type: none">• Yapısal olarak güçlendirilmesi,• Enerji performanslarının artırılması,• Yoğun yenilenebilir & sürdürülebilir enerji üretimi,• Enerji yönetim sisteminin teknik alt yapısı ile birlikte (bina enerji takip ve kontrol sistemi, bina otomasyon sistemi vb.) kurulması ve etkinliğinin sağlanması,• Proje kapsamında, paydaşlar seviyesinde farkındalık sağlanması, <p>hedeflenmiştir.</p> 
14 : 20	14 : 24	<ul style="list-style-type: none">▪ The general stages of the SREEPB project have been explained. Information was given about the plans and their contents to be prepared together with the project and tender documents.▪ Environmental and Social Management Plan; It has been explained that it will determine the environmental and social impacts of the project and include the risks and the actions to be taken to eliminate the risks.▪ Occupational Health & Safety Plan It has been stated that the occupational health and safety risks related to the manufacturing stages will be determined and the measures to be taken for their elimination will be defined.▪ Stakeholder Engagement Plan was explained as the documents that will describe the stakeholders who will be directly or indirectly affected by the project and how much information these stakeholders will be informed about the project and project processes, and how feedbacks (suggestions, grievances, etc.) will be collected, examined and answered.▪ The importance of stakeholder engagement was mentioned. It was stated that the details of the communication will be announced at the end of the presentation.

Image 2 PRESENTATION FILE SHARED SECTIONS_02

GENEL AŞAMALAR
Öncelikle binaların mevcut durumları, yerinde yapılan teknik incelemeler neticesinde belirlenecektir. (Yapısal fizibilite, enerji verimliliği teklifi)

- Bina yapısal olarak kontrol edilecek, standartlara uygun biçimde numuneler (sandaç, karoç, çelik numunesi vb.) alınacak, numune testi sonuçları ve yerinde yapılan gözlemler raporlanacaktır.
- Bina enerji performansı; dikey ve dikey ortileyen sistem, yapı ve cihazlar gözden geçirilerek, teste tabi tutulacak, elde edilen veriler ve bu veriler ışığında yapılan hesaplamalar raporlanacaktır.
- Bina enerji tüketimi verileri; enerji tüketimini etkileyen değişkenler dikkate alınarak belirlenen referans değerler üzerinden kıyaslanacak, genel enerji performans seviyeleri tanımlanacaktır.

02 GENEL AŞAMALAR
Mevcut durum tespiti sonrası **enerjinin belirlenmesi**, Bu safhada binanın;

- Yapısal açıdan güçlendirilmesi için yapılacak belirlenecektir.
- Enerji performansının artırılması için; değiştirilmesi, yenilenmesi gereken sistem, yapı ve cihazlar ile edilmesi amaçlanan yapı ve cihazlar belirlenecektir.
- Bina enerji yönetim ve otomasyon sistemi ara bileşenleri belirlenecektir.
- Yerinde enerji üretim potansiyeli hesaplanacak (güneş enerji santrali), genel yapıya ilişkin planlar oluşturulacaktır.
- Yapısal güçlendirme ve enerji verimliliği önlemlerinin yatırım maliyetleri belirlenecek, enerji verimliliği önlemleri finansal açıdan değerlendirilecektir.

03 GENEL AŞAMALAR
Belirlenen, mutabık kalınan önlemlere ilişkin **proje & ihale dokümanlarının** hazırlanacaktır!

03 GENEL AŞAMALAR
Proje & ihale dokümanları ile birlikte;

- Çevresel Sosyal Yönetim Planları (Projenin çevresel ve sosyal etkileri belirlemek, riskler ve risklerin bertarafı için hayata geçirilecek eylemler tanımlanacaktır)
- İş Sağlığı & Güvenliği Planları (İmalat aşamasına ilişkin iş sağlığı ve güvenliği riskleri belirlenecek ve bertaraf için alınması gereken önlemler tanımlanacaktır)
- Paydaş Katılımı Planları (Projenin direkt ve dolaylı etkilenecek paydaşlar ve söz konusu paydaşların proje ve proje süreçleri hakkında ne kadar nasıl bilgilendirileceği, geri bildirimlerin (anar, şikayet vb.) nasıl toplanacağı, inceleneceği ve cevaplanacağı tartılacaktır.)

04 GENEL AŞAMALAR
Çevre, Şehircilik ve İklim Değişikliği Bakanlığı tarafından gerçekleştirilen ihale neticesinde belirlenen yüklenici firma (lar) tarafından **hayata geçirilen projelerin müşavirlik süreci.**

- Bir önceki aşamada belirlenen ve yüklenici firmalara tabii edilmiş planların tamamının (çevresel, sosyal etkilere, paydaş katılımı, ISG) disiplinli şekilde uygulanması zorunludur. Müşavirlik süreci sadece malzemeler için icale gereksinimlerini değil aynı zamanda bu planların uygulanmasına ilişkin süreçleri de kapsayacaktır.

14 : 24

14 : 31

- It was explained that the tests and studies to be carried out for the soil survey to be carried out in order to determine the ground condition and these studies will be carried out according to the characteristics of each building.
- It was stated what stakeholders and employees should do for occupational health and safety.
- It has been explained that the professional competence of the employees will be questioned.
- Possible environmental effects related to soil survey, precautions to be taken and considered in this regard were stated.

- The possible social effects of the ground survey, the precautions to be taken and the things to be considered about it were explained.

Image 3 PRESENTATION FILE SHARED SECTIONS_03



YAPISAL FİZİBİLİTE

ZEMİN ETÜDÜ:

Araştırma çukuru (her bir yapı için en az 1 adet), jeofizik serim (her bir yapı için en az 2), 50m derinlikte sondaj (2-5 ad. arası) ile zemin durumunu belirlemek ve raporlanacaktır. Her bir yapı için bu kapsamda gerçekleştirilecek test, sondaj sayıları belirlenmiştir ve buna teknik birimlerle paylaşılmıştır.



ÇEVRESEL ETKİLER

Zemin etütüne ilişkin olası çevresel etkiler ve alınması gereken önlemler bütün çalışanlara aktarılmıştır. Paydaşlarımızın bu çalışmalara ilişkin dikkat etmeleri gereken konular şunlardır:



- Sondaj işlemi sırasında gürültü önlemleri alınarak 95dB seviyelerine ulaşılabilmektedir. Bu nedenle çevresel bireylerin konsantrasyonlarının olumsuz yönde etkilenmesi muhtemeldir.
- Sondaj malzemesi, kamyonu maza ve yağ ikmalı sırasında toprakla sızma, tozunu rüzgarla taşıması, böylece bitki örtüsüne zarar vermesi, toprakta yağ birikmesi, kontamine olmuş toprakla kısıtlı sızmasıdır. Kontamine ped ve sıyılan toprak, toprak altı sızıntısında değerlendirilir.
- Sondaj suyunun kontrolsüz yayılımının engellenmesi için sondaj noktasında uygun kanallarla algılanabilecek ve geçici pompa konularının (azami 1m) yönlenmesiyle, bu yönde sondaj çukurluğunun su ve çamurlu etkilerinin muhtemeldir. (Çalışma sonrasında çevre temizliği, düzenlenmesi yapılabilecek, kanat ve geçici havuzlar oluşturulacaktır.)
- Sondaj çalışmalarında ortaya çıkan etkiler ve çalışanlara etkiler (soğuk, yağmurlu, plastik yemek kutuları vb.) aynı şekilde korunmalıdır. İşaretleri gösteren alanlarda geçici olarak depolanacaktır. Söz konusu etkilerin önlenmesi ve depolanması projeye göre alınan çalışmaları kapsamaktadır.



İŞ SAĞLIĞI GÜVENLİĞİ

Zemin etütüne ilişkin risk analizi gerçekleştirilmiş, iş sağlığı ve güvenliği planları hazırlanmış ve çalışanlara aktarılmıştır. Paydaşlarımızın bu çalışmalara ilişkin dikkat etmeleri gereken konular şunlardır:



- Kazlı sondaj makinesi, kamyon manfesi ile sondaj noktasına bırakılır. Söz konusu kamyonların kullanımı, manevraları sırasında kamyonun zarar görmemesi için zaman zaman 20m den fazla uzaklaşılması gerekmektedir. Kamyon ve diğer makinaların zaman zaman hızının 20 km/dk.
- Sondaj kulesinin kaldırılması sırasında, kulelerin altına içinde bina elemanlarının, diğer dolgu vb. alınamadığından emin olunmalıdır.
- Sondaj işlemi yapılan alana 20m' den fazla yaklaşılması gerekmektedir. Bunun yanı sıra çalışma alanına emniyet jensleri de yerleştirilmelidir.
- Sondaj işlemi sırasında çevresel teknik kaza riskleri tozdan etkilenmesi için yarım yüz maskesi kullanımı önerilir.
- Sondaj işlemi sırasında gürültü önlemleri alınarak 95dB seviyelerine ulaşılabilmektedir. Bu nedenle çevresel bireylerin konsantrasyonlarının olumsuz yönde etkilenmesi muhtemeldir.

Çalışma sırasında araştırma çukurluğu ve sondaj delikleri kapatılacaktır. Bu suretle tozlanma, duman, riskleri ortadan kaldırılmaktadır.






SOSYAL ETKİLER





Zemin etütüne ilişkin görülen sosyal etkiler ve alınması gereken önlemler bütün çalışanlara bildirilmiştir. Paydaşlarımızın aktarmak istedikleri hususlar şunlardır:









- Sondaj çalışmalarının, bina dayanımı olumsuz etkilenmesi söz konusu değildir.
- Sondaj çalışmalarında bina kullanılmadığı için diğer çalışanların gürültü vb. etkilerden olumsuz etkilenmesi için gerekli önlemler alınarak çalışma alanına sızma önlenmiştir. İcaza getirilmiştir.
- Tekniksel müzakerelerin ve teknik uzmanların çevresel etki ve sonuçlarından etkilenmesi olmalıdır. Diğer taraftan test ve müzakereler sırasında, kullandıkları ekipmanların çalışma alanına yakın konumlanmasında yapılan uyarılarla birlikte olumsuz etkilerden korunulmuştur.
- Test, müzakereler çalışmaları sırasında, çalışma alanlarında gerekli düzenlemeler, gerekli personeller tarafından gerçekleştirilmelidir. Bu konuda ilişkin işyerlerinde bilgilendirme yapılmalıdır.
- Projede görev alan çalışanların, hiç bir koşul altında paydaşlarla tartışılmaması hususunda gerekli uyarılar yapılmalıdır. Böylece bir durumda konuşulması halinde öneri ve fikirler mekânın dışına taşınmaz. Bizimle iletişime geçebilirsiniz. (Çevre & İşyeri Güvenliği)
- Bütün çalışanlar ayrımcılık, ayrımcılık, ayrımcılık konusunda bilgilendirilmiş ve proje kapsamında bu tip davranışlara hiçbir şekilde izin verilmeyeceği bildirilmiştir. Bu yapılarca aynı şekilde etkilenen projede görev alan diğer çalışanların da aynı şekilde bilgilendirilmelidir.

Detailed information was given about building structural support, destructive and nondestructive testing, and the process was explained. Information was given about determining the material and observations.

		<p>Image 4 PRESENTATION FILE SHARED SECTIONS_04</p>  <p>YAPISAL FİZİBİLİTE BINA TAŞIYICI YAPISI, TAHRİBATLI / TAHRİBATSIZ MUAYENE</p> <ul style="list-style-type: none"> Bina zemininde araştırma çukurları açılarak temel gözlemi yapılacaktır. Donan boyutları ve korunumları incelenecek, projeler ile karşılanacaktır. Yapıda yapı elemanlarından, uygun boyutlarda numuneler alınacak ve akredite laboratuvarlarda dayanım testlerine tabii tutulacaktır. Yerinde yapılan gözlemler ve laboratuvar test sonuçları raporlanacaktır. <p>YAPISAL FİZİBİLİTE BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE</p> <p>Bina zemin/temel kontrolü için, temel kalınlığının bir miktar altına inilecek derinlikte yaklaşık (0,5m² yüzey alanı) araştırma çukuru açılır. Açılan çukur görsel olarak kontrol edilerek temel tipi, yapısı, boyutları kontrol edilir ve projeler ile karşılanır. Açılan çukur ve gözlemleri gösteren mahiyette resimler çekilir. Araştırma sonrasında çukur uygun biçimde kapatılır.</p>  <p>YAPISAL FİZİBİLİTE BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE</p> <p>Taşıyıcı yapı gözlemleri ve numune tespiti;</p> <ul style="list-style-type: none"> Derin tespit cihazları ile bina taşıyıcı elemanlarının içinde yer alan donatıları (demir), korunumları, dağılımları ve aralıkları belirlenmeye çalışılır. Renk ve denevi numuneleri alınacak bölümler işaretlenir. Numune etiketleri doldurulur ve numune alınacak yüzeylerin yama ile örtülür. 
14 : 31	14 : 35	<ul style="list-style-type: none"> A statement was made about the destructive and nondestructive testing to be done after the soil survey. Information was given about the reinforcement and stirrups. Explained how to take samples.

		<p>Image 5 PRESENTATION FILE SHARED SECTIONS_05</p> <div style="display: flex; justify-content: space-between;"><div style="width: 45%;"><p>YAPISAL FİZİBİLİTE BİNA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE Donatı ve etriye nedir?</p><ul style="list-style-type: none">Donatı: Beton içerisindeki çelik çubuklardır. (Beton basınca karşı çok iyi çalışan bir malzeme olmasına rağmen, çekme dayanımı çok düşüktür. Çekme bölgesindeki genişlemeler karşılama üzere, bu bölgeye çelik çubuklar yerleştirilir.)Etriye: Kollar, kiriş gibi taşıyıcı sistem elemanlarının; boyuna donatılarına sararın, inşaat çeliğinin bakılmasıyla elde edilen bir sargı donatıdır.</div><div style="width: 45%;"><p>YAPISAL FİZİBİLİTE BİNA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE Numunelerin çıkarılması;</p><ul style="list-style-type: none">Donatı kontrolü: Çim bitirilen yüzeyler üzerindeki boya, yağ, sıva ve beton katmanlar, kırıntı marifeti ile kaldırılır. Sayınlar bu şekilde kontrol edilecek örnekler ortaya çıkarılır.Çıkarılan donatı (etriye ve boyuna donatı) üzerindeki beton kalımları ve pas, uygun boyutta maral fırçalar kullanılarak temizlenir.Donatı gözetim tespiti edilir, dayanım test için numune file bağlandı ve sprci kay marifeti ile demir çubukları kesilir.</div></div>
14 : 35	14 : 38	<ul style="list-style-type: none">It was stated that the tensile strength test will be applied to the samples taken.It was explained that the sample to be taken for the core test will be taken from the structural support. It has been explained that the durability of these samples will be measured by compressive strength tests.

		<p>Image 6 PRESENTATION FILE SHARED SECTIONS_06</p> <div style="display: flex; justify-content: space-between;"> <div style="width: 48%;"> <p>YAPISAL FİZİBİLİTE</p> <p>BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE</p> <p>Donatı numuneleri; alırdite laboratuvarlarda çekme dayanım testlerine tabi tutulur, kopma kuvvetleri belirlenir ve raporlanır.</p>  </div> <div style="width: 48%;"> <p>YAPISAL FİZİBİLİTE</p> <p>BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE</p> <p>Kolon, kiriş nedir?</p> <ul style="list-style-type: none"> Kolon: Sütun olarak da bilinen, taşıyıcı sistemde dikey yapı elemanlarına verilen isimdir. Yapıda dış ve iç eksenlerden oluşan kuvvetleri (moment, kesme kuvveti vb.) temellere, dolayısıyla zemine aktarır. Kiriş: Yapılarda döşeme ve kullanım alanı yüklerini dikey taşıyıcılara (kolon) aktaran yapı elemanıdır.  </div> </div> <div style="display: flex; justify-content: space-between; margin-top: 20px;"> <div style="width: 48%;"> <p>YAPISAL FİZİBİLİTE</p> <p>BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE</p> <p>Numunelerin çıkarılması;</p> <p>Taşıyıcı beton korumalı çubuk kalınlardan 10cm aşırıdan 10cm altındaki, silindirik numunelerin çıkarılması</p> <ul style="list-style-type: none"> Korut makinesi, numune alıncaya montajı hızlı ve kolay olacak şekilde ayarlanmalı / vida kullanılarak yapılmalıdır. Korut makinesi çalıştırılır. Makine uygun devirde dönerken ve işlem yapılan noktaya uygun miktarda su akıtarak delme işlemine başlar. 100-150mm derinliğe ulaşıldığında çifraz yatağı üzerinden korut ucunu geri çekilir ve çifraz kapalı koruma yapılır. Korut makinesi yerinden çıkarılır. Delgi boşluğuna uygun büyüklükte mung ve pekiş kullanılarak numune koparılır. Numunenin boğazları yüzeyinden kopması sağlanır. Silindirik kolon numune yerinden çıkarılır.  </div> <div style="width: 48%;"> <p>YAPISAL FİZİBİLİTE</p> <p>BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE</p> <p>Beton numuneleri; alırdite laboratuvarlarda basma dayanım testlerine tabi tutulur, dayanıklılık seviyesi belirlenir ve raporlanır.</p>  </div> </div>
14 : 38	14 : 40	<p>It was stated that the samples were taken from places that were not exposed to force, the parts damaged by column stripping and the places where concrete samples were taken will be filled with high-strength filling mortars and repaired.</p> <p>Image 7 PRESENTATION FILE SHARED SECTIONS_07</p> <div style="display: flex; justify-content: space-between;"> <div style="width: 48%;"> <p>YAPISAL FİZİBİLİTE</p> <p>TAHRİBATLI TEST SONRASI ONARIM</p> <p>Proje kapsamında gerçekleştirilen tahribatlı muayenelerin, temin edilen numunelerin; binaya yapısal hasar vermesi söz konusu değildir.</p> <ul style="list-style-type: none"> Demir numuneler kuvvet altında kalmayan filiz uçlarından vb. noktalardan alınmaktadır. Kolon sıyrılması sonucu tahrip olan kesimler ve beton numunesi alınan bölümler yüksek mukavemetli dolgu harçları kullanılarak doldurulacaktır, onarılabilecektir.  </div> <div style="width: 48%;"> <p>YAPISAL FİZİBİLİTE</p> <p>BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE</p> <p>Beton numuneleri; alırdite laboratuvarlarda basma dayanım testlerine tabi tutulur, dayanıklılık seviyesi belirlenir ve raporlanır.</p>  </div> </div>

<p>14 : 40</p>	<p>14 : 45</p>	<p>General explanations regarding occupational health and safety plans were made within this framework;</p> <ul style="list-style-type: none"> Matters taken into account within the framework of OHS plans are explained item by item. It was underlined that only authorized persons can access the areas where the renovation works will be carried out, therefore, the access of the building users will be restricted in some periods. It was reminded that work plans should be evaluated within this framework. General OHS rules and precautions to be taken especially for environmental safety were mentioned. It was underlined that it should not be touched while working with the devices and that the technical personnel should show the plugs fed from the residual current circuit lines for the connection of electrical devices. The importance of professional competence was mentioned. For example; It has been stated that Civil Engineers and Construction Technicians will take part in construction equipment tests under their supervision. The environmental impacts of all works and the precautions to be taken are explained to all employees and the issues that stakeholders should pay attention to are explained. It was stated that the wastes will be cleaned by technical experts and employees and will be separated into the regions indicated by the Administration. Projected social impacts related to indoor observation, test and inspection activities are stated in the OHS plans. It has been underlined again that the samples to be taken will not adversely affect the building's structural aspects. <p>Image 8 PRESENTATION FILE SHARED SECTIONS_08</p> <div style="display: flex; justify-content: space-between;"> <div data-bbox="772 790 1131 1013"> <p>İŞ SAĞLIĞI GÜVENLİĞİ İnşa işi yapılırken, tesis ve müesseseler geliştirilme için risk analizi gerçekleştirilmeli, iş sağlığı ve güvenliği planları hazırlanmalı ve çalışanlara aktarılmalıdır. Paydaşlarımızın bu planlamaya ilgili olarak desteklerini rica ederiz.</p> <ul style="list-style-type: none"> • İşin her safhasında çalışanların ve ziyaretçilerin güvenliğini sağlamak için gerekli önlemler alınmalıdır. • Çalışanların ve ziyaretçilerin işyeri güvenliğine ilişkin eğitimleri düzenli olarak yapılmalıdır. • Çalışanların ve ziyaretçilerin işyeri güvenliğine ilişkin eğitimleri düzenli olarak yapılmalıdır. • Çalışanların ve ziyaretçilerin işyeri güvenliğine ilişkin eğitimleri düzenli olarak yapılmalıdır. </div> <div data-bbox="1153 790 1512 1013"> <p>ÇEVRESEL ETKİLER İnşa işi yapılırken, tesis ve müesseseler geliştirilme için risk analizi gerçekleştirilmeli, iş sağlığı ve güvenliği planları hazırlanmalı ve çalışanlara aktarılmalıdır. Paydaşlarımızın bu planlamaya ilgili olarak desteklerini rica ederiz.</p> <ul style="list-style-type: none"> • İnşaat faaliyetleri çevreye olumsuz etkiler oluşturabilir. İnşaat faaliyetleri sırasında toz, gürültü, koku ve diğer kirlenmeler meydana gelebilir. Bu etkilerin önlenmesi için gerekli önlemler alınmalıdır. • İnşaat faaliyetleri sırasında toz, gürültü, koku ve diğer kirlenmeler meydana gelebilir. Bu etkilerin önlenmesi için gerekli önlemler alınmalıdır. • İnşaat faaliyetleri sırasında toz, gürültü, koku ve diğer kirlenmeler meydana gelebilir. Bu etkilerin önlenmesi için gerekli önlemler alınmalıdır. </div> <div data-bbox="1534 790 1892 1013"> <p>SOSYAL ETKİLER İnşa işi yapılırken, tesis ve müesseseler geliştirilme için risk analizi gerçekleştirilmeli, iş sağlığı ve güvenliği planları hazırlanmalı ve çalışanlara aktarılmalıdır. Paydaşlarımızın bu planlamaya ilgili olarak desteklerini rica ederiz.</p> <ul style="list-style-type: none"> • İnşaat faaliyetleri sosyal hayata olumlu ve olumsuz etkiler oluşturabilir. İnşaat faaliyetleri sırasında toz, gürültü, koku ve diğer kirlenmeler meydana gelebilir. Bu etkilerin önlenmesi için gerekli önlemler alınmalıdır. • İnşaat faaliyetleri sırasında toz, gürültü, koku ve diğer kirlenmeler meydana gelebilir. Bu etkilerin önlenmesi için gerekli önlemler alınmalıdır. • İnşaat faaliyetleri sırasında toz, gürültü, koku ve diğer kirlenmeler meydana gelebilir. Bu etkilerin önlenmesi için gerekli önlemler alınmalıdır. </div> </div>
<p>14 : 45</p>	<p>14 : 50</p>	<ul style="list-style-type: none"> It has been stated that the OHS rules that the contractor companies must comply with and the general environmental and social effects/measures are explained in the OHS plan prepared specifically for this project and communicated to the relevant employees. In addition to the structural feasibility, it was stated that studies will be carried out on the energy efficiency of the buildings and various controls and examinations will be carried out in order to understand the current situation of the building before these.

Image 9 PRESENTATION FILE SHARED SECTIONS_09

Yüksekli firmaların uyguladığı çevre (iş sağlığı ve güvenliği) konularına ilişkin genel çevresel sosyal etkiler/belirtiler, bu projeye dahil olan kuruluşların ISO planı içinde açıklanmıştır ve ilgili belgeleri paylaşarak belgeli edilmiştir.

ENERJİ VERİMLİLİĞİ
ENERJİ PERFORMANSINI ETKİLEYEN YAPI VE SİSTEMLERİN TETKİKİ

Birno enerji performansını ciddi şekilde etkileyen yapı ve sistemler aşağıda sıralanmıştır:

- Enerji tüketimi, yapı bileşenleri (duvar, pencere) ve soğutma sistemleri için enerji tüketimi.
- Mevcut yapı bileşenleri için enerji tüketimi.
- Mevcut yapı bileşenleri için enerji tüketimi (ısıtma ve soğutma).
- Enerji tüketimi için enerji tüketimi.
- Enerji tüketimi için enerji tüketimi.
- Enerji tüketimi için enerji tüketimi.

ENERJİ VERİMLİLİĞİ
ENERJİ PERFORMANSINI ETKİLEYEN YAPI VE SİSTEMLERİN TETKİKİ

- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.

ENERJİ VERİMLİLİĞİ
ENERJİ PERFORMANSINI ETKİLEYEN YAPI VE SİSTEMLERİN TETKİKİ

- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.

İŞ SAĞLIĞI GÜVENLİĞİ

Birno enerji performansını etkileyen iş sağlığı ve güvenliği konularına ilişkin genel çevresel sosyal etkiler/belirtiler, bu projeye dahil olan kuruluşların ISO planı içinde açıklanmıştır ve ilgili belgeleri paylaşarak belgeli edilmiştir.

- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.

ÇEVRESEL SOSYAL ETKİLER

Birno enerji performansını etkileyen çevresel sosyal etkiler/belirtiler, bu projeye dahil olan kuruluşların ISO planı içinde açıklanmıştır ve ilgili belgeleri paylaşarak belgeli edilmiştir.



- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.
- Enerji verimliliği için enerji tüketimi için enerji tüketimi.

14 : 50

14 : 54

Clarifications were made regarding stakeholder engagement, receiving and evaluating suggestions and grievances, and informing the relevant parties about this process (decisions taken regarding suggestions and grievances, additional measures implemented, etc.)

- It was explained that suggestions and grievances can be received via digital form, telephone, e-mail addresses and QR codes.
- It was stated that suggestions and grievances can be conveyed by specifying the building name with the call line 181.
- Printed feedback forms were introduced, information was given about the suggestion and grievance boxes to be established in the building, and the control periods.

		<ul style="list-style-type: none"> It was announced that the grievances about gender-based violence (harassment, abuse, etc.) and gender-based discrimination, which were made within the scope of the project, will also be evaluated within the scope of the grievance resolution mechanism. <p>Image 10 PRESENTATION FILE SHARED SECTIONS_10</p> 
14 : 54	15 : 00	<p>Participants' questions were received and answered. CLOSING speech was made and the meeting was ended.</p> <p>Image 11 PRESENTATION FILE SHARED SECTIONS_11</p> 

Questions and Answers

⚠ Despite being reminded at the end of the meeting and waiting for sufficient time, no questions were raised.

ANNEX VI/Table 2 QUESTION & ANSWER LIST

	NAME SURNAME	QUESTION	ANSWER
01	-	-	-

ANNEX VI/Table 3 MEETING NOTES & GENERAL EVALUATION

- The brochures and appendix presentation files prepared within the framework of the SREEPB Project will be sent to all participants via their mobile phones or e-mail addresses.
- Suggestion & grievance form link will be sent to all participants via their mobile phones or e-mail addresses.



Participant List and Contact Information

Annex VI/Table 4 Participant List and Contact Information

Within the scope of the Law on the Protection of Personal Data Personal (Law No. 6698), participants' clear identity information cannot be shared. However, records of the meeting are kept by the PIU.

CONSULTANCY COMPANY PARTICIPANTS

- 1) Sinan Evkaya (Electrical and Electronical Engineer)
- 2) Hüseyin Tavashlıoğlu (Energy Systems Engineer)
- 3) Birsen Bakır (Electrical and Electronical Engineer)

PROJECT IMPLEMENTATION UNIT PARTICIPANTS

- 1) Ganime Güzel (Environmental Expert)
- 2) Semahat Dicle Maybek (Social Expert)
- 3) Tülün Yıldırım (OHS Specialist)

Explanation: The stakeholder engagement meeting was held on the digital platform (<https://meet.google.com/qhy-mqzb-ers>) Video recording was made with the information and approval of the participants.

Stakeholder Engagement Meeting Presentation



KAMU BİNALARINDA DEPREM
DAYANIMI & ENERJİ VERİMLİLİĞİ
PROJESİ

Finansmanı Dünya Bankası tarafından sağlanmakta, Hazine & Maliye Bakanlığı garantörlüğünde, Çevre Şehircilik ve İklim Değişikliği Bakanlığı tarafından yürütülmektedir.




<https://kamuuglendirme.csb.gov.tr>

PROJE HEDEFLERİ

Bu proje, kamu binalarında, afet dirancını maksimum seviyeye çıkarma ve enerji tasarrufunu iyileştirmeye odaklanmıştır. Bu çerçevede binaların;


- Yapısal olarak güçlendirilmesi,
- Enerji performanslarının artırılması,
- Yerinde yenilenebilir & sürdürülebilir enerji üretimi,
- Enerji yönetim sisteminin teknik alt yapı ile birlikte (Bina enerji takip ve kontrol sistemi, bina otomasyon sistemi vb.) kurulması ve etkinliğinin sağlanması,
- Proje kapsamında, paydaşlar seviyesinde farkındalık sağlanması,

hedeflenmiştir.



03 GENEL AŞAMALAR

Belirlenen, mutabık kalınan önerilere ilişkin proje & ihale dokümanlarının hazırlanacaktır.



YAPISAL FİZİBİLİTE

ZEMİN ETÜDÜ;

Araştırma çukuru (her bir yapı için en az 1 adet), jeofizik serim (her bir yapı için en az 2), 30m derinlikte sondaj (2-15 arası) ile zemin durumu belirlenecek ve raporlanacaktır. Her bir yapı için bu kapsamda gerçekleştirilecek testi, sondaj sayıları belirlenmiştir ve bina teknik birimleri ile paylaşılmıştır.



**İŞ SAĞLIĞI GÜVENLİĞİ**

Zemin etüdüne ilişkin risk analizi gerçekleştirilmiş, iş sağlığı ve güvenliği planları hazırlanmış ve çalışanlara aktarılmıştır. Paydaşlarımızın bu çalışmalara ilişkin dikkat etmeleri gereken konular şunlardır:



- Kazık sondaj makinesi, kamyon marifeti ile sondaj noktalarına lenilecektir. Söz konusu kamyonların kullanımı, mevzuatın ekseninde kesinlikle zarar görmemesi için zarar halini dışıca 20m' den fazla yaklaşımına gerekmemektedir. Kamyon ve iş makinelerinin azami hız sınırı 20 km' dir.
- Sondaj kulesinin kaldırılması esnasında, kule etki alanı içindeki bina elemanlarının, ağaç dallarını vb. alınıp çıkartılması olacaktır.
- Sondaj işlemleri yapılan alana 20m' den fazla yaklaşımına gerekmemektedir. Bunun tesisi için çalışma sahası emniyet jandesi ile sınırlanacaktır.
- Sondaj işlemleri esnasında gevrekli tozün kaldırılması için yarım yüz maskesi kullanılması önerilir.
- Sondaj işlemleri esnasında güvenli olarak 95dB seviyelerine ulaşılabilmektedir. Bu nedenle gevrekli bilyelerin konsantrasyonlarının olumsuz yönde etkilenmesi muhtemeldir.
- Çalışma sırasında araştırma çukurları ve sondaj delikleri kapatılacaktır. Bu suretle toprakta, düme riskleri bertaraf edilmeye çalışılacaktır.**

**ÇEVRESEL ETKİLER**

Zemin etüdüne ilişkin olası çevresel etkiler ve alınması gereken önlemler bütün çalışanlara aktarılmıştır. Paydaşlarımızın bu çalışmalara ilişkin dikkat etmeleri gereken konular şunlardır:



- Sondaj işlemleri esnasında güvenli olarak 95dB seviyelerine ulaşılabilmektedir. Bu nedenle gevrekli bilyelerin konsantrasyonlarının olumsuz yönde etkilenmesi muhtemeldir.
- Sondaj makinesi, kamyon marifeti ve yük taşıma esnasında toprakta sıkıştırma, arıtılması söz konusudur. Böyle bir durumda emniyetli kullanılarak zarar vermez/ yağ sızdırılmaksızın kontamine olmuş toprak kuraklık sınırlanabilir. Kontamine toprak ve sıvıların toprakta, tehlikeli olarak sızması da değerlendirilmelidir.
- Sondaj süzümü kontrolsüz yayılımını engellemesi için sondaj noktasında uygun kovalar oluşturulacaktır ve gerekli çamaşır hazırlanacaktır (azami 1m³) yarılandırılacaktır. Buna rağmen sondaj yalın çevresine su ve çamurdan etkilenmesi muhtemeldir. (Çalışma sonrasında çevre temizliği, düzenlenmesi yapılacaktır, kanal ve çöpü hazırlanacaktır.)
- Sondaj çalışmaları esnasında ortaya çıkan atıklar ve çalışanların atıkları (peçenek, çorap, plastik yemek kapları vb.) jantlandırılarak faydalanılabilir şekilde depolanacaktır. Söz konusu atıkların ayrıştırılması ve depolanması projede görev alan çalışanların sorumluluğundadır.

**SOSYAL ETKİLER**

Zemin etüdüne ilişkin öngörülen sosyal etkiler ve alınması gereken önlemler bütün çalışanlara bildirilmiştir. Paydaşlarımızla ortaklaşa çalışarak istediğimiz hususlar şunlardır:



- Sondaj çalışmalarını, bina dayanımını olumsuz etkilemesi söz konusu değildir.
- Sondaj çalışmaları esnasında bina kullanıcılarının ve diğer paydaşların güvenli vb. etkilerden olumsuz etkilenmemesi için gerekli önlemler alınacaktır. Çalışma alanının sınırlanması ve güvenli alanların belirlenmesi için çalışmaları yapılacaktır. Diğer taraftan test ve muayene çalışmalarını esnasında, kullanan ve diğer paydaşların çalışma sahasına yaklaşımını hususunda yapılan uyarıları dikkate alarak destek vermesini rica ediyoruz.
- Test, muayene çalışmalarını esnasında çalışma sahasında gerekli düzenlemeler, gerekli personeller tarafından gerçekleştirilecektir. Bu konuya ilişkin şikayetlerinizi lütfen bize bildirin.
- Projele görev alan çalışanların, hiç bir koşul altında paydaşları ile tartışmaması hususunda gerekli uyarılar yapılacaktır. Böyle bir durumda tartışılması halinde emniyet ve şikayet mekanizmaları vasıtasıyla bildiren uluştırması bildirilmeye çalışılacaktır. (Önemli şikayetler için).
- Bütün çalışanlar ayrımcılık, cinsiyet temelli şiddet konusunda bilgilendirilmiş ve proje kapsamında bu tip davranışlara hiçbir part ve lokal etkiyle izin verilmeyeceği bildirilmiştir. Bu yaklaşım aykırı hareket edenlerin, projede görev almaması ya da görevlerinin devamlılığına müdahale edilmeyecektir.

**YAPISAL FİZİBİLİTE****BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE**

- Bina zemininde araştırma çukurları açılarak temel gözlemleri yapılacaktır.
- Donatı boyutları ve konumları incelenecek, projeler ile karşılaştırılacaktır.
- İtafçı yapı elemanlarından, uygun boyutlarda numuneler alınacak ve akredite laboratuvarlarda dayanım testlerine tabi tutulacaktır.
- Yerinde yapılan gözlemler ve laboratuvar test sonuçları raporlanacaktır.

**YAPISAL FİZİBİLİTE****BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE**

Bina zemininde araştırma çukurları açılarak temel gözlemleri yapılacaktır. (0,5m² yüzey alanı) araştırma çukuru açılır. Açılan çukur görsel olarak kontrol edilir, temel tipi, yapısı, bitişim kontrol edilir ve raporlar ile karşılaştırılır. Açılan çukur ve gözlemleri gözetim mahiyetinde resimler çekilir. Araştırma sonrasında çukurlar uygun biçimde kapatılır.

**YAPISAL FİZİBİLİTE****BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE**

- Tagıyıcı yapı gözlemleri ve numune tespiti;
- Demir tespit cihazları ile bina taşıyıcı elemanlarının içinde yer alan donatıların (demir) konumları, derinlikleri ve aralıkları belirlenmeye çalışılır.
- Beton ve demir numuneleri alınacak bakanlar şerhleri yapılır.
- Numune etkileri doluluk ve numune alınacak yüzeylerin yarımları yapılır.

**YAPISAL FİZİBİLİTE****BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE**

Donatı ve etriye nedir?

- Donatı:** Beton içerisindeki çelik çubuklardır. (Beton basınca karşı çok iyi çalışan bir malzeme olmasına rağmen çekme dayanımı çok düşüktür. Çekme bölgesindeki genişlemeleri karşılamak üzere, bu bölgeye çelik çubuklar yerleştirilir).
- Etriye:** Kalın, kıs, çabı taşıyıcı sistem elemanlarını; boyuna donatıların sarsın, inşaat çeliğinin bükülmesiyle elde edilen bir sargı donatısıdır.


**YAPISAL FİZİBİLİTE****BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE**

Numunelerin çıkarılması;

- Donatı kontrolü** için belirlenen yüzeyler üzerindeki boya, oya, sıva ve beton karışımları, kıs marifeti ile kaldırılır. Bu suretle kontrol edilecek donatılar ortaya çıkarılır.
- Çukurlar donatı etriye ve boyuna donatı üzerinde beton kalımları ve pas, uygun boyutlu metal fırçalar kullanılarak temizlenir.
- Donatı çapları tespit edilir. dayanım testi için numune file başlandı ve spiral taş marifeti ile demir çubuklar kesilir.

**YAPISAL FİZİBİLİTE****BINA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE**

Donatı numuneleri; akredite laboratuvarlarda çekme dayanım testlerine tabi tutulur, kopma kuvvetleri belirlenir ve raporlanır.






YAPISAL FİZİBİLİTE

BİNA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE

Kolon, kiriş nedir?

- Kolon:** Sütun olarak da bilinen, taşıyıcı sistemde düşey yapı elemanlarına verilen isimdir. Yapıda dış ve iç etkilerden oluşan kuvvetleri (moment, kesme kuvveti vb.) temellere, dolayısı ile zemine aktarır.
- Kiriş:** Yapılarda döşeme ve kullanım alanı yüklerini düşey taşıyıcılara (kolon) aktaran yapı elemanıdır.



YAPISAL FİZİBİLİTE

BİNA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE

Nümunelerin çıkarılması;

- Taşıyıcı beton kontrolü için kalınlarda 10cm çapında 10cm derinliğinde, silindirik nümunelerin çıkarılması:
- Karot makinesi: numune alınacak noktaya hedeflenen uygun çapta dübel / vida kullanılarak sabitlenir.
 - Karot makinesi çalıştırılır. Makine uygun devirde dönerken ve işlem yapılan noktaya uygun miktarda su aktararak dökme işlemine başlar.
 - 100-150mm derinliğe ulaşıldığında cihaz yavaşça azeimden karot ucu geri çekilir ve cihaz kapalı konuma getirilir.
 - Karot makinesi yeniden çalıştırılır. Değiği boşaltmaya uygun boyutlukta muş ve çelik kullanılarak numune bölgenine nurlanarak, nümunenin bağlarını yavaş yavaş kırarak serbest kolon numune yeniden çıkarılır.



YAPISAL FİZİBİLİTE

BİNA TAŞIYICI YAPISI TAHRİBATLI / TAHRİBATSIZ MUAYENE

Beton nümuneleri; akreditte laboratuvarlarda basma dayanım testlerine tabi tutular, dayanıklılık, seviyesi belirlenir ve raporlanır.



YAPISAL FİZİBİLİTE

TAHRİBATLI TEST SONRASI ONARIM

Proje kapsamında gerçekleştirilen tahribatlı muayenelerin, temin edilen nümunelerin; binaya yapısal hasar vermesi söz konusu değildir;

- Demir nümuneler kuvvet altında kalmayan filiz uçlarından vb. noktalardan alınmaktadır.
- Kolon sıyrması sonucu tahrip alan kısımlar ve beton nümunesi alınan bölümler yüksek mukavemetli dolgu harçları kullanılarak doldurulacak, onarılacaktır.



İŞ SAĞLIĞI GÜVENLİĞİ

Bina içi gözetim, test ve muayene çalışmalarına ilişkin risk analizi gerçekleştirilmiş, iş sağlığı ve güvenliği planları hazırlanmış ve çalışanlara aktarılmıştır. Paydaşlarımızın bu çalışmalara ilişkin dikkat etmeleri gereken konular şunlardır:



- Kazı, kırma, karot ve çamur hazırlama esnasında gerekli olmayan paydaşlar, çalışma noktalarına 5m'den fazla yaklaşmamalıdır. Bu sunuile, çıkan toz, yüksek gürültüden uzur süre maruziyet, fırlayan çapak/beton parçalarının etkilerine ihtimal ortadan kalkacaktır.
- Çalışmalara eşlik edecek birer teknik kazı uzmanı (çalıştırılmalı), kazı, karot ve kırma işlemlerini yakından takip etmelidir. Bu çalışmalar esnasında toz maskesi, koruyucu gözlük ve korut kullanılması gerekmektedir.
- Çalışmalara eşlik eden teknik kazılarla; uzatma ve diğer elektrikli ekipmanlara temas etmemelidir.
- Çalışmalara eşlik eden teknik kazılarla; elektrikli cihazların bağlanması için, kaçak alarm koruması testlerden beslenen uygun pedaller kullanılmalıdır.
- Çalışma sonrasında araştırma çukurları, sıyrma işlemi yapılmış kolonlar ve beton nümunesi alınan bölgeler tamir edilecektir.



ÇEVRESEL ETKİLER

Bina içi gözetim, test ve muayene çalışmalarına ilişkin olası çevresel etkiler ve alınması gereken önlemler, bütün çalışanlara aktarılmıştır. Paydaşlarımızın bu çalışmalara ilişkin dikkat etmeleri gereken konular şunlardır:



- Kırma, karot, spiral işleri esnasında gürültü, ani olarak 105dB seviyesine ulaşabilecektir. Bu nedenle çevresel binyeyle ilgili koruyucu önlemler alınmalıdır.
- Kırma ve karot esnasında ortaya çıkan atıklar (alçı, sıva ve beton parçaları, tozlar, demir tozları, çapaklar, parçaları) çevreye teknik uzmanlar ve çalışanlar tarafından toplanmalı ve taşıyıcılar ile birlikte tarafsız bir şekilde ilgili bölgeye ayrılmış şekilde depolanmalıdır. Bu çalışmalara bağlı olası münada atık oluşması beklenmemelidir.
- Tamir harçlarının kullanımı, esnasında çıkan atıklar, yerel taraftan beyan edilen şekilde (MSDS - Malzeme Güvenlik Bilgi Formu (Tehlike Güvenlik Bilgi Formu (GHS) olarak adlandırılmaktadır.) - sınıflandırılarak ve taşıyıcılar ile birlikte tarafsız bir şekilde ilgili bölgeye ayrılmış şekilde depolanmalıdır. Bu çalışmalara bağlı olası münada atık oluşması beklenmemelidir.
- Proje gözetiminden teknik uzman ve çalışanların, tozcu ve yirecek tüketimlerine bağlı ortaya çıkacak gen dolaşımlarının önlenmesi için, bina içinde tesis edilen gen çamaşır kurutma atılır.



SOSYAL ETKİLER

Bina içi gözetim, test ve muayene çalışmalarına ilişkin angörülen sosyal etkiler, İSG planlarında belirlenmiştir. Söz konusu etkiler ve alınması gereken önlemler bütün çalışanlara bildirilmiştir. Bunun yanında paydaşlarımızla ortaklık istediklerimiz hususları şunlardır;



- Bina içinde gerçekleştirilen tahribatlı muayenelerin ve alınan nümunelerin; bina dayanımını olumsuz etkilemesi söz konusu değildir.
- Test ve numune temini esnasında; bina kullanıcılarını ve diğer paydaşların gürültü vb. etkilerden olumsuz etkilenmemesi için gerekli planlama konusunda, saha personellerine yardımcı alınması rica ediyunuz.
- Teknik uzmanlarımızın ve çalışanlarımızın çevresel etki ve gürültülerden etkilenmesi olasılığı. Çalışmalar esnasında, kullanıcı ve diğer paydaşların çalışma alanlarına yaklaşmamasını hususunda yapılan uyarıları dikkate alarak destek vermenizi rica ediyünüz.
- Test, muayene çalışmalarının sonrası, çalışma sahaslarında gerekli düzenlemeler, görevli personeller tarafından gerçekleştirilecektir. Bu konuya ilişkin şikayetleriniz kulan bize bildirin.
- Proje görev alan çalışanlarımız bir kuralı altında paydaşları ile iletişime geçmesini hususunda gerekli uyarıları yapmaktır. Böyle bir durumda herhangi bir şekilde olası ve olumsuz etkilerden kaçınarak iletişime geçmenizi bekliyoruz. (Çevre & İklimyet süreci)
- Bütün çalışanlar ayrıntılı, olumsuz temelli şikâyet konusunda bilgilendirilmiş ve proje kapsamında bu tip davranışlara hiçbir parti ve kişiyi atılmadığı ve verilemeyeceği bildirilmiştir. Bu yaklaşıma olumlu hareket edenlerin projede görev almama ya da görevlerinin devamlılığına maddede ödüllenecektir.



Yüksekli fiyansal umulan gereken iş sağlığı ve güvenliği kuralları ile genel çevresel sosyal etkiler/önlemler; bu proje özelliğinde hazırlanan İSG planı içinde açıklanmıştır ve ilgili bütün çalışanlara tebliğ edilmiştir.



ENERJİ VERİMLİLİĞİ

ENERJİ PERFORMANSINI ETKİLEYEN YAPI VE SİSTEMLERİN DETTİKİ

Bina enerji performansını ciddi şekilde etkileyen yapı ve sistemler aşağıda sıralanmıştır;

- Bina cephesi, cephe bileşenleri (kapı, pencere) ve çatı.
- Sıkılaştırma motorları ve pompaları.
- Merkezi cebrli havalandırma sistemleri.
- Merkezi iklimlendirme sistemleri (soğutma ve ısıtma).
- Sıcak kullanım suyu üniteleri.
- Yarıde sürdürülebilir elektrik üniteleri.
- Bina otomasyonu.
- Enerji yönetim ve izleme sistemleri.



KADEV

Kamu Binalarında Deprem Dayanımı
ve Enerji Verimliliği Projesi

Paydaş Katılımı Toplantı Raporu

2023



ENERJİ VERİMLİLİĞİ

ENERJİ PERFORMANSINI ETKİLEYEN YAPI VE SİSTEMLERİN TETKİĞİ

- Bina dış cephe bileşenleri, pencere ve kapılar ile çözümleri, çatı tipi ve bileşenleri termal yalıtım becerisi çerçevesinde incelenir. Bunun için Mevcut cephe ve çatı yalıtım katmanları ve ısı geçirgenlik katsayıları belirlenir, termal kameralar ile ısı kaçaqları tespit edilir.
- Her bir elektrik motoru kontrol edilir. Verim sınıfı, imal yılı, vibrasyon, çekilen akım ve güç, frekans kontrolü gibi parametreleri/özellikleri belirlenir.
- Her bir merkezi havalandırma ünitesi, performans testlerine tabi tutulur, hava hızı ve basınç değerleri, çekilen toplam güç, motor devri gibi veriler belirlenir.
- Her bir merkezi soğutma ünitesi, performans testlerine tabi tutulur. Anlık enerji tüketimleri, kapalı çevrim sıcaklığı, basınç değerleri ve akışkan debisi belirlenir.
- Her bir merkezi kazan ünitesi performans testlerine tabi tutulur. Baca gazı analizi ile yanma verimi belirlenir. Kazan termal kayıpları, anlık tüketim verileri, kapalı çevrim akışkan sıcaklık ve debi verileri tespit edilir.

ENERJİ VERİMLİLİĞİ

ENERJİ PERFORMANSINI ETKİLEYEN YAPI VE SİSTEMLERİN TETKİĞİ

- İç ortam aydınlatma seviyeleri ölçülür ve standart şartları ile kıyaslanır. Aydınlatma elemanlarının tipleri, güç kaynakları vb. veriler dikkate alınarak aydınlatmanın toplam tüketim içindeki payı belirlenmeye çalışılır.
- İç ortam hava kalitesi verileri; örneklem metodu ile anlık olarak ölçülür. Karbondioksit oranı, sıcaklık ve nem değerleri istelenir. Konfor şartlarına ilişkin standartlar ile kıyaslanır.
- Bina iç ortam sıcaklık değişimleri data logger' lar ile kayıt altına alınır.
- Bina çatı yapısı incelenir. Güneş enerji üretimi potansiyeli (güneş paneli kurulumu) belirlenir.
- Bina çatısındaki park alanları vb. yapılar incelenir. Çelik konstrüksiyon üzeri güneş paneli kurulum imkanları sorgulanır.
- İklimlendirme, aydınlatma ve motor pompa elemanlarının işletme metotları incelenir. Otomasyon imkanları belirlenir.



ENERJİ VERİMLİLİĞİ

ENERJİ PERFORMANSINI ETKİLEYEN YAPI VE SİSTEMLERİN TETKİĞİ

- Bina elektrik sistemi, kesintisiz güç kaynakları vb. yapılarla birlikte incelenir. Aşgari 24 saat enerji kalite analizi gerçekleştirilir. Bu suretle bina elektrik sistemi, harmonik bozulma seviyeleri açısından değerlendirilir.
- Bina yapılaşma sürekliliği sorgulanır. Kaçak akım koruma sistemleri ve etkinliği değerlendirilir. Şalt ekipmanları termal açılardan sorgulanır, bu suretle problemli şalt ekipmanları ve lineer hatları belirlenmeye çalışılır.
- Bina enerji izleme sistem kurulum imkanları gözlenir. (Kalen ve lineer hatları değerlendirilir, pano boyutları ve ısı boşlukları, pano konumları, izleme sistem elemanlarının kablolama imkanları vb.)
- Bina lokasyonlarının hava koşulları, çözümler ve yer altı potansiyel ısı kaynakları sorgulanır. Mevcut tesisat bileşenleri dikkate alınarak ısı pompası vb. imkanlar değerlendirilir.

İŞ SAĞLIĞI GÜVENLİĞİ

Bina enerji performans tetkiklerine ilişkin risk analizi gerçekleştirilmiş ve önlemler belirlenerek çalışanlara aktarılmıştır. Bunun yanında paydaşlarımızın bu çalışmalarına ilişkin dikkat etmeleri gereken konular şunlardır:



- Elektrik sistemine ve büyük elektikli cihazlara (çukurlu grupları vb.) test problemleri gerçekleştirilecek ve uzun süreli testler gerçekleştirilecek. Söz konusu parçaların yerlerini testleri yapılmadan tahliye edilmelidir. Bu nedenle söz konusu parçaların bulunduğu alanlar kapatılmalıdır.
- Ölçümlerin tamamına bina teknik personeli/personelleri eğitilmeli, cihazların devreye alınması, devreden çıkartılması, cihaz kurulumu mahfazasız olarak yapılması vb. uygulamaların yerine yetkili bina teknik personelleri gerçekleştirilmelidir.
- Bina teknik personelleri, havalandırma üniteleri vb. cihazlara güvenli erişim yolları (çatı üzeri vb.) belirlenmeli ve görevli teknik personelleri yönlendirilmelidir.
- Bina teknik personelleri; anızlı ve riskli cihazlar konusunda görevli teknik personelleri uyarmalıdır.
- Bu aşamada tehlikeye maruz olmayan alanlar kapatılmalıdır. Testte tabii bulunan cihaz ve sistemlerin, gerçekleştirilen testlerden dolayı zarar görmemesi, tehlikeye maruz kalmaması sağlanmalıdır.

ÇEVRESEL SOSYAL ETKİLER

Enerji verimliliği perspektifinde gerçekleştirilen gözlem, test ve muayene çalışmalarına ilişkin olumsuz bir çevresel etki beklenmemektedir. Ancak teknik uzmanlarımızın çözümler ve iyileştirmelerden kaynaklanan ambalaj atıkları gibi dışarıya ilişkin etkiler çerçevesinde değerlendirilir. Bunun yanında örgütümüzün sosyal etkiler aşağıda sıralanmıştır:



- Bina içinde gerçekleştirilen test, muayene çalışmaları bir binaya, bina elemanları ve malzeme sistemlerine, elektrikli cihazlara olumsuz bir etkisi oluşturmaz.
- Çalışmalar sırasında, kullanılan ve diğer paydaşların çalışma alanlarına yakıt tüketiminden kaynaklı yapılan işlemler dikkate alınarak, dikkat edilmesi gereken konular şunlardır:
- Test, muayene çalışmaları sırasında, çalışma alanlarında bulunan diğer çalışanların beklenemeli bir şekilde, çalışabilecek alanı kritik noktalardan korunmalıdır.
- Çözümle ilgili test ve analiz ve raporlama sürecinde, bina elemanları, kaza raporları, kesilecek ya da kopacak ekipmanlar, işlemlerinde meydana gelecek iş kazaları vb. durumları raporlanmalıdır. İş kazaları vb. durumları raporlanmalıdır. İş kazaları vb. durumları raporlanmalıdır.
- Proje görev alanı çalışanları için, kaza önleme çalışmaları, test ve muayene çalışmalarında gerekli işlemler yapılmalıdır. Böyle bir durumda iş kazaları vb. durumları raporlanmalıdır. İş kazaları vb. durumları raporlanmalıdır.
- Bütün çalışanlar ayrı ayrı, ekipman temin edildikten sonra, ekipmanların kullanılması ve bakımının yapılması için gerekli olan işlemler yapılmalıdır. İş kazaları vb. durumları raporlanmalıdır. İş kazaları vb. durumları raporlanmalıdır.



T.C. ÇEVRE, ŞEHİRCİLİK VE
İKLİM DEĞİŞİKLİĞİ BAKANLIĞI



THE WORLD BANK



ATLASCert® eXergia

KADEV

Kamu Binalarında Deprem Dayanımı
ve Enerji Verimliliği Projesi

Paydaş Katılımı Toplantı Raporu

2023



ÖNERİ ŞİKAYET SİSTEMİ

Öneri ve şikayetleriniz: İçerdiği ne olursa olsun, nasıl kaleme alırsanız alırsanız bizim için değerli olduğuna bilmenizi istiyoruz. Genel etik ilkelere uygun iletiştiğiniz öneri ve şikayetlerinizden dolayı olumsuz herhangi bir durumda karşılanmayacağınızı, iletilemeyeceğinizi garanti ediyoruz. Öneri ve şikayetlerinizi hangi yöntemle iletirsiniz *iletin* (matbu, mail, internet formları ya da telefon) hepsi aynı şekilde değerlendirilir, tamamı gizli bilgi statüsündedir, tarafsız bir kurul tarafından incelenir.

Bu proje hakkında genel bilgi almak, çevresel ve sosyal proje dokümanlarına erişmek ya da öneri ve şikayetlerinizi bildirmek için:
<https://kamuguculendirme.csb.gov.tr/>, web sayfasını ziyaret edebilirsiniz.



ÖNERİ ŞİKAYET SİSTEMİ

Çevre, Şehircilik ve İklim Değişikliği Bakanlığı'nın (ÇSİDD) hem telefon hem de web sitesi aracılığıyla erişilebilen bir "Alo 182" yardım hattı vardır. Bu yardım hattı aynı zamanda çağrılanlar, özüm öntakları ve diğer geniş zümreler için bakanlık düzeyinde bir şikayet mekanizması görevi görür. ÇSİDD tarafından sağlanan tüm çevre ve şehir hizmetleri ile ilgili soru, talep ve şikayetler profesyonel olarak yönetilir. ALO 182 çağrı merkezi tarafından yanıtlanmaktadır ya da Proje Uygulama Birimine iletilmektedir.

KADEV projesi için şikayet ve öneri sahne en aşağıda verilen farklı kanallardan taleplerinizi iletebilirsiniz.

Çağrı Merkezi : Alo 182
Telefon : 0312 556 6658
E-Mail : yg@kadev.csb.gov.tr
Şikayet Formu : <https://kadevenet.csb.gov.tr/onet.jsp>



ÖNERİ ŞİKAYET SİSTEMİ

İnternet üzerinden şikayet formuna hemen erişim için lütfen yandaki kodu telefonunuza okutun.

(Bu ekranı diğer cihaz telefonunuzda QR kod uygulaması ile okutarak, QR kodunu uygulamaya yapıştırarak, telefonunuza okutun. Herhangi bir sorunla karşılaşırsanız, bizimle iletişime geçebilirsiniz.)



İlgi ve anlayışınız için
teşekkür ederiz!



T.C. ÇEVRE, ŞEHİRCİLİK VE
İKLİM DEĞİŞİKLİĞİ BAKANLIĞI



THE WORLD BANK



ATLAScert® exergia

Annex VII Stakeholder Engagement Meeting Content & Records (Environmental and Social Management Plan)

Project Code	WB/CS-DESSUP-01	Building Name	İTÜ AYAZAĞA CAMPUS 2ND STAGE
Date	16.04.2024	Start End Time	10 : 35 11 : 15

START TIME	END TIME	ACTIVITY
10 : 35	10 : 38	Meeting kick-off speech
10 : 38	10 : 40	Within the framework of the Law on the Protection of Personal Data, general information was provided regarding the meeting recording and the processing of personal data. There are no participants who oppose the meeting recording. <ul style="list-style-type: none">As of 10:40, the entire meeting was recorded in *.mp4 video format and *.m4a audio file format. In addition, meeting messages are recorded in *.txt format.
10 : 40	10 : 43	Information was given about the SREEPB project and its objectives. Image 7 PRESENTATION FILE SHARED SECTIONS_01


		 <p>KAMU BİNALARINDA DEPREM DAYANIMI & ENERJİ VERİMLİLİĞİ PROJESİ</p> <p>Finansmanı Dünya Bankası tarafından sağlanmakta, Hazine & Maliye Bakanlığı garantörlüğünde, Çevre, Şehircilik ve İklim Değişikliği Bakanlığı tarafından yürütülmektedir.</p> <p>https://kamuguclendirme.csb.gov.tr</p> <p>Kamu Binalarında Deprem Dayanımı ve Enerji Verimliliği (KADEV) Projesi; yüksek sismik risk altında ve enerji verimliliği düşük yükseköğretim binaları, yurtlar, sosyal hizmet kurumları, hastaneler ve hükümet konakları gibi kamu binalarında sismik güçlendirme ve enerji verimliliğine odaklanmıştır.</p> <p>Bu sunum; İTÜ Ayazağa Kampüsü 2. Etap'ta yer alan UÇAK UZAY FAKÜLTESİ, FEN BİLİMLERİ ENSTİTÜSÜ, GEMİ İNŞAAT FAKÜLTESİ, MADEN FAKÜLTESİ (39.808,98 m²) yapısal güçlendirme ve enerji verimliliği odaklı iyileştirme çalışmalarını hakkında bilgi verecektir.</p>
10 : 43	10 : 48	<ul style="list-style-type: none">The renovations to be carried out for the structural retrofitting identified as a result of the feasibility study have been explained in detail. (Structural system reinforcement, fine works, etc.)

Image 8 PRESENTATION FILE SHARED SECTIONS_02



Yapım Aşaması

Ekit neticesinde, yapısal güçlendirme ve enerji verimliliği odaklı renovasyonlar belirlenmiş ve projelendirilmiştir. Söz konusu renovasyonlar, aşağıda ana başlıklar halinde belirtilmiştir:

Yapısal Güçlendirme

- Mevcut yapıların mevcut statik sistem ve taşıyıcı elemanların güçlendirilmesi.
- Yapısal güçlendirme çalışmaları için gerekli olan inşaat işleri ve malzemelerin temini.

Enerji Verimliliği

- Enerji verimliliği çalışmaları için gerekli olan inşaat işleri ve malzemelerin temini.
- Enerji verimliliği çalışmaları için gerekli olan inşaat işleri ve malzemelerin temini.
- Enerji verimliliği çalışmaları için gerekli olan inşaat işleri ve malzemelerin temini.
- Enerji verimliliği çalışmaları için gerekli olan inşaat işleri ve malzemelerin temini.
- Enerji verimliliği çalışmaları için gerekli olan inşaat işleri ve malzemelerin temini.
- Enerji verimliliği çalışmaları için gerekli olan inşaat işleri ve malzemelerin temini.
- Enerji verimliliği çalışmaları için gerekli olan inşaat işleri ve malzemelerin temini.

01



• **Kapalı Spor Salonu** zifti tipi hasarını nedeniyle yapısal olarak güçlendirilmemektedir. (Güçlendirme maliyetlerinin, yapının yeniden yapım maliyeti ile karşılaştırıldığında, finansal açıdan uygun olmadığına karar verilmiştir). Bu nedenle söz konusu yapı projeye **kapsamı dışında** tutulmuştur.



Yapısal Güçlendirme

Taşıyıcı Sistem Güçlendirme

Güçlendirme perdesi ve kolon mantolun yapılacak akslardaki duvarlar işaretlenerek en üst kattan başlanacak şekilde, balyaj ve kırma malzemeyle yapılacaktır. Duvar yıkımı öncesi zarar görme riski barmadığı; kapı, pencere, vitrifiye, tesisat, elektrik ve mekanik tesisat ekipmanları saklıdır ve faydalarını korumak amacıyla gösterilen alanlarda geçici muhafaza edilecektir.

01



Yapısal Güçlendirme

Taşıyıcı Sistem Güçlendirme

Söküm işleminden sonra güçlendirme elemanlarının temellere bağlanması amacıyla perde ve kolon mantosu çözümlenmiş açılımlar için subasman betonunun kalınlaşması ve temel kütüğüne kazılması gerekmektedir. Bu işlem ve kazı işlemleri el ile kırma ve balyaj yardımıyla ve/veya yapı içine girilen küçük makinelerle (hidrolik balyaj pompaları) gerçekleştirilecektir.

01







Yapısal Güçlendirme






Taşıyıcı Sistem Güçlendirme



Kırım ve kazı işlemleri tamamlandıktan sonra mevcut kolon, kiriş ve temellere ankraj çubukları çakılır. Ankraj çubukları delikler delinir ve ölçülere uygun olarak delik muhafazaları mevcut elemanlara dik olarak çakılır. Delikler hava kompresörü ile temizlenir, epoksi yapıştırma ile kaplanır ve kalınlaşması ve önceden hazırlanan ankraj demirinin delik çapına sığması şeklinde yapılır.

01



		 <p>Yapısal Güçlendirme</p> <p>Taahhüt Sistem Güçlendirme</p> <p>Ankara imalatları ile beraber güçlendirme donatısının döşenmesi işiyle başlanacaktır. Donatı numune kontrolleri sonrası Plywood kalıplar kapatılarak bir üst kat döşemesinden açılan delikler veya boş alanlar da denilen kalıpları imal edilen huniler üzerinden kalıp içersine "kendiliğinden yerleşen beton" (ince agregalı, süper akışkanlaştırma katkıları) dökülür.</p> <p>01</p> 	 <p>Yapısal Güçlendirme</p> <p>İnce İşler</p> <p>Kaba işlerin tamamlanmasının ardından inşaat işlerine geçilir. Güçlendirme perdelerinin iç ve dış yüzeylerinin sıva, boya, yalıtım vb. uygulamaları, bozulan zemlere tesviye betonu ve kaplama malzemesi dizenlemeleri, elektrik tesisatı ve mekanik tesisat montajı ve gerekçeyorsa kapı pencere imalatları yapılarak güçlendirme işleri tamamlanır.</p> <p>01</p> 
10 : 48	10 : 51	<ul style="list-style-type: none"> The renovations to be carried out for energy efficiency determined as a result of the survey are explained in detail. <ul style="list-style-type: none"> Solar Power Plants Heating Center Renovation Motor & Pump Replacement LED Conversion Automation System Facade Insulation Terrace Roof Insulation Exterior Door Replacement <p>Image 9 PRESENTATION FILE SHARED SECTIONS_03</p>	

		<div data-bbox="965 264 1547 539"> <p>Enerji Verimliliği Odaklı Çalışmalar Çatı Üzeri Güneş Enerji Santralleri Ayazbaşı kampüsü içinde yer alan Uçak Uzun Fakültesi, Fen Bilimleri Enstitüsü, Gemi İnşaat Fakültesi ve Maden Fakültesi çatılarına güneş enerjisi santralleri kurulması gerçekleştirilecektir.</p> <p>Uçak Uzun Fakültesi Çatı Üzeri Yerel Sayı : 328.24 Sistem Kapasitesi : 17,76 kWp</p> <p>Fen Bilimleri Enstitüsü Çatı Üzeri Yerel Sayı : 108.24 Sistem Kapasitesi : 11,16 kWp</p> <p>Gemi İnşaat Fakültesi Çatı Üzeri Yerel Sayı : 448.24 Sistem Kapasitesi : 24,11 kWp</p> <p>Maden Fakültesi Çatı Üzeri Yerel Sayı : 1082.46 Sistem Kapasitesi : 58,65 kWp</p> <ul style="list-style-type: none"> Yapılan hesaplamalar söz konusu sistemin yılda yaklaşık olarak 1.394.784,00 kWh/yıllık elektrik üretim potansiyeli barındırdığını göstermektedir.  </div> <div data-bbox="965 560 1547 783"> <p>Enerji Verimliliği Odaklı Çalışmalar Termostatik Vana Tesisi UÇAK UZAY FAKÜLTESİ, GEMİ İNŞAAT FAKÜLTESİ, FEN BİLİMLERİ (BÜYÜK ENSTİTÜSÜ), MADEN FAKÜLTESİ mevcut radyatör peteklerinin besleme kollarına termostatik vana tesisi önerilmektedir. (1.683 adet)</p>  </div> <div data-bbox="965 863 1547 1161"> <p>Enerji Verimliliği Odaklı Çalışmalar Otomasyon Sistemi Bütün yapıları kapsayacak şekilde; enerji izleme sistemi (oturma sistemi), domestik sıcak su üretimi, sirkülasyon motor (pompa), güneş enerji kontrolü ve mekanik otomasyon sisteminin, EN ISO 50001 Enerji Yönetim Sistemi şartlarına uygun biçimde kurulumu ve etkinliğinin sağlanması sureti ile toplam enerji tüketiminde ~%0,56 elektrik, ~%4,34 oranında doğal gaz tasarrufu elde edilebileceği hesaplanmıştır.</p>  </div>	<div data-bbox="1547 264 2051 539"> <p>Enerji Verimliliği Odaklı Çalışmalar Isıtma ve Soğutma Sistemleri İstisna ve Soğutma Sistemleri</p> <ul style="list-style-type: none"> UÇAK UZAY FAKÜLTESİ split klimaların (lakademiyen odaları) VRV sistemine dönüşümü (84 Ad) Fen Bilimleri (Bilgi Enstitüsü) Split klimaların tamamının VRV sistemine dönüşümü (76 Ad) Gemi İnşaat Fakültesi tesis edilecek split klimaların VRV sistemine dönüşümü (67 Ad) Maden Fakültesinde tesis edilen split klimaların VRV sistemine dönüşümü (158 Ad) gerçekleştirilecektir. UÇAK UZAY FAKÜLTESİ Havalandırma motorlarının yüksek verimlilikli ile değiştirilmesi, Konfor alanı klima motoru için frekans konvertörü tesisi (4 Ad), Klima ünitesinin bakım, temizlik çalışmalarının yapılması, geleneksel kayış kasnak sistemi yerine dişli kayış kasnak sistemi tesis edilecektir. UÇAK UZAY FAKÜLTESİ, GEMİ İNŞAAT FAKÜLTESİ mevcut, yalıtımsız tesisat dömenları ve çanborcunların termal yalıtım tesisi gerçekleştirilecektir. (500 Ad Tesisat Elemanı) UÇAK UZAY FAKÜLTESİ, GEMİ İNŞAAT FAKÜLTESİ ve MADEN FAKÜLTESİ mevcut tesisat motor pompa kombinasyonlarının yüksek verimlilikli frekans kontrolü ile enerji sınıfında motor pompa sistemleri ile değiştirilmesi gerçekleştirilecektir. (24 Ad Motor)  </div> <div data-bbox="1547 560 2051 783"> <p>Enerji Verimliliği Odaklı Çalışmalar Aydınlatma Elemanları LED Dönüşümü TU Ayazbaşı Kampüsü 2. Etap binanın proje kapsamına giren tüm aydınlatma, benzer aydınlatma şiddeti ve renk sıcaklığına sahip LED aydınlatma armatürleri ile değiştirilecektir.</p>  </div>
			1

		<div style="display: flex; justify-content: space-between;"> <div style="width: 48%;"> <p>Enerji Verimliliği Odaklı Çalışmalar</p> <p>Teras Çatı Yalıtımı</p> <p>Yerinde yapılan inceleme neticesinde Gemi İnşaat Fakültesi'nde yapılan hesaplamalar mevcut termal yalıtımın TS 825 şartlarının karşılamadığını ortaya koymaktadır. Buna göre;</p> <ul style="list-style-type: none"> GEMİ İNŞAAT FAKÜLTESİ teras çatıya 10 cm XPS (U=0,031W/m²/K) termal yalıtım tesisi, metal keret çatının 10 cm termal yalıtıma sahip hazır çatı paneli ile değiştirilecektir.  </div> <div style="width: 48%;"> <p>Enerji Verimliliği Odaklı Çalışmalar</p> <p>Dış Kapı Değişimi</p> <p>Tek camlı ve yalıtımsız gövdeli dış kapıların aynı ölçüde termal yalıtımlı (Camlar Akılcı4 olucaktır) ikametleri ile değiştirilecektir.</p> <ul style="list-style-type: none"> Uçak Uzay Fakültesi 5-6-7-8-9 nolu kapılar (22m²) Gemi İnşaat Fakültesi 2-4-5 nolu kapılar (15m²) Maden Fakültesi 2-4-5-6-7-8-9-10-11-12-13-14-18 nolu kapılar (50m²)  </div> </div> <div style="text-align: center; margin-top: 20px;"> <p>Enerji Verimliliği Odaklı Çalışmalar</p> <p>Yapılan hesaplamalar neticesinde İTÜ AYAZAĞA KAMPÜSÜ 2. ETAP (Uçak Uzay Fakültesi, Fen Bilimleri Enstitüsü, Gemi İnşaat Fakültesi, Maden Fakültesi) özelinde belirlenen önlem senaryosunun hayata geçirilmesi ile toplam enerji tüketiminde %51,92 oranında tasarruf elde edilebilecek, yaklaşık 1.387,06 ton/yıl sera gazı emisyonu engellenebilecektir. Söz konusu renovasyonlar ve yenilenen sistemlerin EN ISO 50001 Enerji Yönetim Sistemi şartlarına uygun işletilmesi ile yıllık 3.663.594,81 kWh elektrik, 2.007.339,52 kWh doğalgaz tasarrufu sağlanabilecektir. Söz konusu tasarrufun maddi boyutu yaklaşık 9.357.587,62 €/yıl seviyesindedir.</p> </div>
10 : 51	10 : 54	<p>General statements regarding occupational health and safety plans were made within this framework;</p> <ul style="list-style-type: none"> The issues taken into account within the framework of OHS plans were explained item by item. It was underlined that only authorized individuals will be able to access the areas where renovation works will be carried out, and therefore the access of building users will be restricted in some periods. It was reminded that work plans should be evaluated within this framework. General OHS rules and especially the measures to be taken for environmental safety were mentioned.

- The environmental impacts of all studies and the precautions to be taken were conveyed to all employees and the issues that stakeholders should pay attention to were explained.

Image 10 PRESENTATION FILE SHARED SECTIONS_04



İş Sağlığı & Güvenliği

Yapım sürecine ilişkin, iş sağlığı ve güvenliği planları hazırlanmıştır. **Yüklenici firmamız:**

- Tarafımıza hazırlanan İŞ SAĞLIĞI GÜVENLİĞİ PLANI doğrultusunda, sorumlu olduğu bütün çalışmaların kapsar mahiyette İŞ SAĞLIĞI GÜVENLİĞİ PLANI ve Risk Analizi hazırlaması ve Müşavir onayına sunması zorunludur. Ancak söz konusu plan, analizleri uygun görünmesi durumunda çalışmalar başlayacaktır.

Paydaşlarımızın bu çalışmalara ilişkin dikkat etmeleri gereken konular şunlardır:

- Mobil vinç, kompresör vb. iş makinelerinin tamamını periyodik muayene raporlarının temin edilmiş olması ve makineler içinde hazır bulundurulması zorunludur. Söz konusu makineler, yetkili operatörler tarafından kullanılabilir. Operatörler yetki belgelerini hazır bulundurulmalı ve saha kontrolleri, denetimleri esasen dayatıcı İSG uzmanları tarafından yapılmalıdır.



İş Sağlığı Güvenliği

Çalışmaların tamamını İŞ SAĞLIĞI GÜVENLİĞİ PLANI içinde belirlenen kişisel koruyucu donanımları dışarıya çıkiltiler kullanılmak üzere yakınılardır. Söz konusu donanımları uygun şekilde taşımayı/yüklemeyenlerin çalışmalara bin verilmeyecektir.

Örnek kişisel koruyucu donanımları:

- Baret - TS EN 397+A1
- Kulak Yıkıcı - TS EN 352-2
- Koruyucu Gözlük - TS EN ISO 16321-3
- Genel Amaçlı İş Eldiveni - TS EN ISO 21420
- İş Ayakkabısı - TS EN ISO 20347
- Yarım Yüz Maskesi - TS FN 140
- Paragöl Tipi Emiyet Kemer - TS EN 361 (Sadece yüksekte çalışan personeller)



İş Sağlığı Güvenliği

- Saha da bulunan her kişi edebilmek üzere 247 gün her obektin, üstten düşme tehlikesine ilişkin PAT testleri yapılması zorunludur. Söz konusu ekipmanların tamamında hazırlanmış uygunluğu gösteren etiketler yer almazdır.
- Ancak uygun Meslekî Yeterlik Belgesi ve iş sağlığı ve güvenliği saha yöneticilerine kim verilecektir.
- Bütün çalışanlar görevleri çerçevesinde uygun kişisel koruyucu ekipmanlara sahip olmalı ve etkin olarak kullanmalıdır.
- Risk analizleri, Temel İSG Eğitimi ve Risk Analizi Eğitimi almış olmalıdır.
- Yüksekte çalışan personellerin Yüksekte Çalışma Eğitimi almış olmalıdır.
- Bütün çalışanların EKED - Ekiletme Kilitli Emniyetli Al Dura Eğitimi almış olmalıdır.
- Çalışmaları İŞ SAĞLIĞI GÜVENLİĞİ PLANI içinde belirtilen diğer eğitimleri çalışmaya öncesinde almış olmalıdır.
- İş iskelelerinin TS EN 12813-1 standardı şartlarını karşılaması esastır. Söz konusu iş iskelelerinde çalışacak bütün personellerin yüksekte çalışma eğitimi almış olmaları, paraşüt tipi emiyet kemeri ve diğer engelleme ekipmanlarını kullanmaları zorunludur.
- Kampüs içinde İŞ SAĞLIĞI GÜVENLİĞİ PLANI içinde belirtilen TRAFİK YEMER PLANI'na uygun hareket edilmelidir.
- Yükseklik firması, bu çalışma sahası örneğinde acil durum eylem planlarını geliştirmeli ve bütün çalışanları kapsar mahiyette tatbikatlar gerçekleştirilmelidir.



İş Sağlığı Güvenliği

- Acil durumlarda çalışanların toplanacağı bölgeler, deprem riski de dikkate alınarak belirlenmiş vaziyet planlarında gösterilmiştir.



10: 54

10: 56

- Information was given about the traffic action plan.



		<ul style="list-style-type: none">Health & Safety Organization was explained. <p>Image 11 PRESENTATION FILE SHARED SECTIONS_05</p> <p>Trafik Eylem Planı</p> <p>Kampüsün araç kullanımına ilişkin son rapor İŞ SAĞLIĞI GÜVENLİĞİ PLANI içinde belirtilmiştir.</p>  <p>Sağlık & Güvenlik Organizasyonu</p> 
10 : 56	11 : 00	<ul style="list-style-type: none">The environmental impacts of the work to be carried out are explained.

Image 12 PRESENTATION FILE SHARED SECTIONS_06

**Çevresel Etkiler**

Proje sahəsi, **ETÜ Arazağa Kompleksi alanı içerisinde**dir. Kompleks dışında yer alan diğer binaların inşaat süreçlerinden **doğrudan etkilenmeleri** söz konusu değildir. Faaliyet alan çevresi aşağıda gösterilmiştir.



Proje Sahesi ile Binaların Mapey 3D0, Akdeniz ve Mide Çevre Üzerinden

**Çevresel Etkiler**

Proje kapsamında; Müşavirin, Yüklenici firma personellerine vereceği eğitimler sonucunda, yüklenici firmasının kurumsal kalite sisteminin gelişmesi beklenmektedir. Bu eğitimler aşağıda listelenmiştir.



- Çevresel ve Sosyal Etkiler
- Atık Yönetimi
- Çevresel Akıl Durumlarına Tepki
- Enerji Verimliliği
- Şikayet Mekanizması (SM)

**Çevresel Etkiler****Atık Yönetimi****Tehlikeli Atıklar:**

- Sahiye sahasında oluşan muhtemel tehlikeli **kimyasal madde** ve **atıkların** Çevre Şehircilik ve İklim Değişikliği Bakanlığı çevrimçi programı **Entegre Çevre Bilgi Sistemi (E-ÇRS)** üzerinden atık yönetimi uygulamaları kullanılarak **lisanslı bertaraf** tesislerine gönderilecektir.
- Çalışma sahaslarında **atıkların** **saatleri emici ped** ileleri hazırlanacaktır. Görevli bütün personeller **tehlikeli kimyasal** ve **atıkların** **dispozisyonu** için **kurumun** ve **acil durum** eğitimine tabi tutulacaktır.
- Ortaya büyük ölçekli çevresel kaza oluşması halinde, kaza araştırması yapılacak ve raporlanacaktır.
- Tadilat/ inşaat çalışmaları sırasında sökülen kullarımsız **flüoresan lambalar**, rüfuzatı tesislerde bertaraf edilecektir. Müzakeresi yapılmazsa ve bertarafına ilişkin gerekli belge, inşaat gantyesinde tutulacak ve istenirse ÇEDB ve Dünya Bankası/maibnız edilecektir.

**Çevresel Etkiler**

• İnşaat çalışmaları sırasında, bölgede hâlihazırda mevcut olan kanalizasyon, elektrik ve su şebekeleri kullanılacaktır.



• Fesat atıklar, belediye hizmetlerinden faydalanılarak bertaraf edilecek, diğer atıklar için ise geçici depolama alanları oluşturulmuş olacak. Firmalara bertarafını yapmaları sağlanacaktır. Proje ömründe herhangi bir atıyapı hizmet almı gerçekleştirilmediği durumda (kanalizasyon hatlarında tıkanma sonucu suya (Yardımcı hizmet almı, suun süreli elektrik kesintisi (mobil jeneratör), suyun süreli su kesintisi (su tankisi ile tıpta mücadale vb.) mevcut atıyapı imkânları (jeneratör vb.) değerlendirilecek ve ilgili yönetmeliklere uygun olarak gerçekleştirilecektir.

**Çevresel Etkiler****Atık Yönetimi****İnşaat, Hafifyat Atıkları:**

- Sıkımlı faaliyetleri sonucunda binaya ait zımmetli malzeme oluşması durumunda bina yönetimine çıkan malzemenin teslim edilmesi **belge** alınacaktır.
- İnşaat/yıkıntı atıklarının kazanılması ve kullanılabilirliği için yapı malzemesi olarak yeniden değerlendirilmesi öncelikli olarak ele alınacaktır. Hafifyat atıkların ilgili belediyenin atık depolama tesisine gönderilecektir. Atıkların sahaya kabul edileceği **maibnız** Belediyesinden yazılı olarak izin alınacaktır.

**Çevresel Etkiler****Atık Yönetimi****Fesat Atıkları:**

- Oluşacak fesat nitelikli atıklar kaynağında ayrıştırılacak (plastik, cam, kağıt, vb.) ve değerlendirilebilir olanların geri dönüşümü sağlanacaktır. Atıkların uygun biçimde **ayrıştırılması** için çalışanlara **eğitim** verilecektir.





- Geri kazanımı mümkün olmayan atıklar, ağır kapalı shhi çöp bidonlarında biriktirilecek, Yetkili Belediyenin katı atık toplama sistemi aracılığıyla düzenli depolama sahalarna gönderilecektir.



Ambalaj Atıkları:

- Kontamine olmaması **geri dönüşürülebilir** atıkların (plastik, cam, kağıt, vb.) geri dönüşümü sağlanacaktır. Atıkların uygun biçimde ayrıştırılması için çalışanlara **eğitim** verilecektir.

- Tehlikeli maddeler ile kontamine olmuş atıkların tımarını, **tehlikeli atık statüsünde** değerlendirilecektir.



11 : 00	11 : 02	<ul style="list-style-type: none"> It has been announced that the works will not adversely affect the building strength. It has been stated that work areas should not be approached. <p>Image 7 PRESENTATION FILE SHARED SECTIONS_07</p> <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;">  <p>Sosyal Etkiler Paydaşlarımızla aktarmak istediğimiz hususlar şunlardır;</p> <ul style="list-style-type: none"> Söz konusu çalışmaların, <u>hava dayanımı olumsuz etkilemesi</u> söz konusu değildir. Güçlendirme ve renovasyon çalışmaları kapsamında, kullandığımız paydaşlarımızın çalışma sahalarına yaklaşımlarını hususunda yapılacakları diğer katkılara destek vermeye rica ediyoruz. Güçlendirme ve renovasyon çalışmalarını sırasında, çalışma sahalarında gerekli düzenlemeler, görevli personeller tarafından gerçekleştirilecektir. Bu konuya diğer şikayetlerimize ilişkin bilgi talebinde bulunabiliriz. Projele görev alan çalışanlarımız, her bir toplantıda paydaşlarımızla tartışılmasını hususunda gerekli öneriler yapacaktır. Böylece bir durumu karşılayınca halinde öneri ve şikayet mekanizmaları vasıtasıyla bilere ulaşmamız bekliyoruz. (Öneri & şikayet süreci) Bütün girişimler ayrıntılı, şikayet temelli şikayet konusunda bilgilendirilecektir ve proje kapsamında bu tip davranışlara hiçbir parti ve kişiyi atında izin verilmeyeceği bildirilmiştir. Bu yaklaşıma aykırı hareket edenlerin, projede görev almama ya da görevlerinin devamlılığın müsaade edilmeyecektir. </div> <div style="text-align: center;">  </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;">  <p>Sosyal Etkiler Proje kapsamında, Müşveret/Yüklenici personeli ne vereceği eğitimler sonucunda yüklenici firmamızın kurumsal kapasitesinin geliştirilmesi beklenmektedir. Bu eğitimler aşağıda listelenmiştir.</p> <ul style="list-style-type: none"> Çevresel ve Sosyal Etkiler Paydaş Katılımı/Bilgilendirme Faaliyetleri Şikayet Mekanizması (SM) Cinsiyet Etkisi / Cinsiyet Temelli Şikayet/Cinsiyet Sınırları/Cinsiyet Saldırı/Cinsiyet Taciz Dağınıklık/Kazaları Tarihî Mirasın Korunması </div> <div style="text-align: center;">  </div> </div>
11 : 02	11 : 04	<ul style="list-style-type: none"> OHS rules and general environmental social impacts/measures that contractor companies must comply with; It was stated that it was explained in the OHS plan prepared specifically for this project and communicated to the relevant employees. <p>Image 8 PRESENTATION FILE SHARED SECTIONS_08</p>

		 <p>Yüksekli Frenolara uygulanacak çarpanlar için sağlığı ve güvenliği konularında genel prensipler sosyal etkilere/teknikler. Bu projeye dahil olacak binaların 150 planı içinde uygulanabilir ve ilgili teknik gerekliliklere tabii olacaktır.</p>
<p>11 : 04</p>	<p>11 : 09</p>	<p>Clarifications were made regarding stakeholder engagement, receiving and evaluating suggestions and grievances, and informing the relevant parties about this process (decisions taken regarding suggestions and grievances, additional measures implemented, etc.)</p> <ul style="list-style-type: none"> It was explained that suggestions and grievances can be received via digital form, telephone, e-mail addresses and QR codes. It was stated that suggestions and grievances can be conveyed by specifying the building name with the call line 181. Printed feedback forms were introduced, information was given about the suggestion and grievance boxes to be established in the building, and the control periods. It was announced that the grievances about gender-based violence (harassment, abuse, etc.) and gender-based discrimination, which were made within the scope of the project, will also be evaluated within the scope of the grievance resolution mechanism. <p>Image 9 PRESENTATION FILE SHARED SECTIONS_09</p>  <p>Öneri Şikayet Sistemi</p> <p>Öneri ve şikayetleriniz için bir sesli mesaj göndermek veya bir yazılı mesaj göndermek yeterlidir. Bu yöntemleri kullanarak önerilerinizi ve şikayetlerinizi iletebilirsiniz. Önerilerinizi ve şikayetlerinizi iletmeye istediğiniz zaman her zaman davetlisinizdir. Önerilerinizi ve şikayetlerinizi iletmeye istediğiniz zaman her zaman davetlisinizdir. Önerilerinizi ve şikayetlerinizi iletmeye istediğiniz zaman her zaman davetlisinizdir.</p> <p>Öneri Şikayet Sistemi</p> <p>Öneri, şikayet ve diğer iletişim kanallarıyla (181) her zaman her zaman davetlisinizdir. Önerilerinizi ve şikayetlerinizi iletmeye istediğiniz zaman her zaman davetlisinizdir. Önerilerinizi ve şikayetlerinizi iletmeye istediğiniz zaman her zaman davetlisinizdir.</p> <p>Öneri Şikayet Sistemi</p> <p>İnternet üzerinden şikayet formunu doldurmak için lütfen şikayet kodu talimatlarına bakınız.</p>
<p>11 : 09</p>	<p>11 : 15</p>	<p>Participants' questions were received and answered.</p> <p>CLOSING speech was made and the meeting was ended.</p>

		 İlgi ve anlayışınız için teşekkür ederiz!
--	--	--

Questions and Answers

ANNEX VII/Table 2 QUESTION & ANSWER LIST



	NAME SURNAME	QUESTION	NAME SURNAME	ANSWER
01	Participant 1	Can you give information about the tender for Vadi dormitories?	Ganime GÜZEL	It was stated that the project tender was held on March 29 and that the Beneficiary Institution will be contacted after its completion.
02	Participant 2	Can we see the projects?	Ganime GÜZEL	It was said that it would be shared with the beneficiary institution after the construction tender.
03	Participant 3	Why were the currents missing from the first detection projects?	Hüseyin TAVASLIOĞLU Tülün YILDIRIM	It has been stated that weak current work is out of scope within the scope of the contract. It has been stated that the weak current will be dismantled and reassembled on site.
04	Participant 4	Will the roof be removed? Will it be evaluated block by block during the project phase?	Orhan Kenan SÜLAHİ Hüseyin TAVASLIOĞLU	It was stated that the necessary studies were carried out and the decision was made accordingly. It was said that there were structures that were out of scope and were not evaluated.

ANNEX VII/Table 3 MEETING NOTES & GENERAL EVALUATION

- The brochures and appendix presentation files prepared within the framework of the SREEPB Project will be sent to all participants via their mobile phones or e-mail addresses.
- Suggestion & grievance form link will be sent to all participants via their mobile phones or e-mail addresses.



ANNEX VII/Table 4 MEETING VISUALS



Participant List and Contact Information

Annex VII/Table 5 Participant List and Contact Information

Within the scope of the Law on the Protection of Personal Data Personal (Law No. 6698), participants' clear identity information cannot be shared. However, records of the meeting are kept by the PIU.

CONSULTANCY COMPANY PARTICIPANTS

- 1) Fulya Gülbahar (Social Expert)
- 2) Hüseyin Tavashioğlu (Energy Systems Engineer)
- 3) Orhan Kenan Sülahi (Energy Systems Engineer)
- 4) Cem Akkuş (Occupational Health and Safety Specialist)
- 5) Mehmet Tuğran Atay (Environmental Expert)

PROJECT IMPLEMENTATION UNIT PARTICIPANTS

- 1) Ganime Güzel (Environmental Expert)
- 2) Semahat Dicle Maybek (Social Expert)
- 3) Tülün Yıldırım (OHS Specialist)
- 4) Bedri Özdemir (Social Expert)
- 5) Cuma Baz (Occupational Health and Safety Consultant)

Explanation: The stakeholder engagement meeting was held on the digital platform (<https://meet.google.com/qhy-mqzb-ers>) Video recording was made with the information and approval of the participants.

Stakeholder Engagement Meeting Presentation



KAMU BİNALARINDA DEPREM DAYANIMI & ENERJİ VERİMLİLİĞİ PROJESİ
Finansmanı Dünya Bankası tarafından sağlanmakta, Hazine & Maliye Bakanlığı garantörlüğünde, Çevre, Şehircilik ve İklim Değişikliği Bakanlığı tarafından yürütülmektedir.



<https://kamuguclendirme.csb.gov.tr>

Kamu Binalarında Deprem Dayanımı ve Enerji Verimliliği (KADEV) Projesi; yüksek sismik risk altında ve enerji verimliliği düşük yükseköğretim binaları, yurtlar, sosyal hizmet kurumları, hastaneler ve hükümet konakları gibi kamu binalarında sismik güçlendirme ve enerji verimliliğine odaklanmıştır.

Bu sunum; Karamürsel-Gazanfer Bilge Öğrenci Yurdu (12.647 m²) yapısal güçlendirme ve enerji verimliliği odaklı iyileştirme çalışmalarını hakkında bilgi verecektir.



Yapım Aşaması

Etüt neticesinde; yapısal güçlendirme ve enerji verimliliği odaklı renovasyonlar belirlenmiş ve projelendirilmiştir. Söz konusu renovasyonlar, aşağıda ana başlıklar halinde belirtilmiştir:

Yapısal Güçlendirme

- Mevcut ve istenilen taşıyıcı elemanların ekstremitelerinin artırılması
- Yapısal elemanların ve binaların deprem yüküne dayanabilmesi için gerekli çalışmaların yapılması

Enerji Verimliliği

- Isı yalıtımının artırılması
- Kapı ve pencerelerin yenisiyle değiştirilmesi
- Sıhhi tesisat elemanlarının yenisiyle değiştirilmesi
- Isıtma tesisatının yenisiyle değiştirilmesi
- Mekanik tesisatın yenisiyle değiştirilmesi
- Aydınlatma tesisatının yenisiyle değiştirilmesi
- Enerji verimliliği odaklı diğer çalışmaların yapılması
- Enerji verimliliği odaklı diğer çalışmaların yapılması
- Enerji verimliliği odaklı diğer çalışmaların yapılması

Yapısal Güçlendirme

Taşıyıcı Sistem Güçlendirme

Güçlendirme perdeleri ve kolon mantolama yapılacak akslardaki duvarlar işaretlenerek en üst kattan başlanacak şekilde, balçık ve kırıcı marifetle yıkılacaktır. Duvar yıkımı öncesi zarar görme riski binalarında; kapı, pencere, vitrinye, tozlu, elektrik ve mekanik tesisat ekipmanları sökülüştürülecektir ve Faydalı kurum tarafından gösterilen alanlarda geçici muhafaza edilecektir.



Yapısal Güçlendirme

Taşıyıcı Sistem Güçlendirme

Söküm işleminin sonuna güçlendirme elemanlarının temelleri başlanması amacıyla perde ve kolon mantosu çevresinin açılması için suda betonun kırılması ve temel içi dolgu alanını kazılması gerekmektedir. Bu kırım ve kazı işlemleri el ile (benç ve balçık yardımıyla) ve/veya yapı içine girilen küçük makinelerle (bobcat vb.) gerçekleştirilecektir.



Yapısal Güçlendirme

Taşıyıcı Sistem Güçlendirme

Kırım ve kazı işlemleri tamamlandıktan sonra mevcut kolon, kiriş ve temellerine ankraj çubukları çakılır. Ankraj delikleri detay projelerindeki ölçülere uygun olarak delici makinalarla mevcut elemanlara delik açılması, delişin hava kompresörü ile temizlenmesi, epoksi yapıştırıcının delik içine sıkılması ve önceden hazırlanan ankraj demirinin delik içine sokulması şeklinde yapılır.



Yapısal Güçlendirme

Taşıyıcı Sistem Güçlendirme

Ankraj imalatları ile beraber güçlendirme donatısının döşenmesi işlerine başlanacaktır. Donatı numune kontrolleri sonrası Plywood kalıplar kapatılarak bir üst kat döşemesinden açılan delikten veya kuş ağızı da denilen kalptan imal edilen huniler içersinden kalıp içine "kendiliğinden yerleşen beton" (ince agregalı, süper akışkanlığına katkı beton) dökülür.





Yapısal Güçlendirme

İnce İşler

Kaba inşaatın tamamlanmasından ardından onarım işlerine geçilir. Güçlendirme perdelilerinin iç ve dış yüzlerinin sıva, boya, yalıtım v.d. uygulamaları, bacadan zeminele tesviye betonu ve kaplama malzemesi düzenlemeleri, elektrik tesisatı ve mekanik tesisat montajları ve gerekirse kapı pencere iradaları yapılarak güçlendirme işleri tamamlanır.

01



Enerji Verimliliği Odaklı Çalışmalar

Çatı Üzeri Güneş Enerji Santralleri

Kırma çatı üzeri solar paneller ile elektrik üretimi sağlanacaktır. (130 Ad. Panel | 50,10 kW_p, Üretim Kapasitesi)

02

Yapılan hesaplamalar sda konusu sistemin yılda yaklaşık olarak 117.921,40 kWh/yıl elektrik üretim potansiyeli barındırdığını göstermektedir.




Enerji Verimliliği Odaklı Çalışmalar

Isı Merkezi

Domestik sıcak su üretiminde kullanılan SWEP MARKA GL33 MODEL plakalı eşanjörler (1,1 m2 uygulama alanı) ve termal açılan yalıtımca öklüğü tespit edilen G2 adet ısıtma tesisat elemanına termal yalıtım ceketli tesisi.

02



Enerji Verimliliği Odaklı Çalışmalar

Motor & Pompa Değişimi

Termiz su hidrofor motor & pompaları hariç toplam üzerinde yer alan 11 adet motor & pompaların IE4 sınıfı yüksek verimliliğe frekans kontrolü motor & pompa sistemleri ile değiştirilecektir. Motor ve tahrik sisteminin IE4 sınıfı yüksek verimli motorlar, diğl kaygı kasnak sistemi ile değiştirilmesi ve her bir motora frekans kontrol ünitesi tesis edilecektir. Atıl durumdaki havalandırma & klima ünite motor & pompaların tamamının IE4 sınıfı entegre frekans kontrolü motor & pompa sistemleri ile değiştirilecektir.

02

Atıl durumdaki havalandırma ve klima ünite motorlarının IE4 sınıfı motorlar ile değişimi yapıp, bütün motorlara pano tipi frekans konvertörü tesis edilecektir.

Ünitede mekanik tahrik sisteminin diğlil kaygı kasnak sistemleri ile değişimi sağlanacaktır.



Enerji Verimliliği Odaklı Çalışmalar

Termostatik Vana Tesisi

Proje kapsamına giren tüm yapıların radyatör peteklerinin tamamına köşe tipi termostatik vane tesisi önerilmektedir. (202+42 (20%)'dedir)

02



Enerji Verimliliği Odaklı Çalışmalar

Aydınlatma Elemanları LED Dönüşümü

LED dönüşümü herüz gerçekleştirilmemiş E27 duylu dairesel armatürlerin, 800mm dairesel (downlight) siva üstü LED aydınlatma armatürleri ile değiştirilecektir.

02




Enerji Verimliliği Odaklı Çalışmalar

Otomasyon Sistemi

Kararlılık-Güvenlik Bilgi Yurtlu'na, Detaylı Enerji Yönetim Sistemi (izleme sistemi), domestik sıcak su üretim, sirkülasyon motor & pompaları, güneş enerji kontrolü ve mekanik otomasyon sisteminin, EN ISO 50001 Enerji Yönetim Sistem şartlarını uygun biçimde kurulması ve etkinliğinin sağlanması sureti ile toplam enerji tüketiminde -%0,27 elektrik, -%3,90 oranında doğalgaz tasarrufu elde edilebileceği hesaplanmıştır.

02



Enerji Verimliliği Odaklı Çalışmalar

Çatı Yalıtımı

Diğ cephede kontrolleni neticesinde, yapılan hesaplamalar ile TS 825 asgari şartlarının karşılanmadığına görülmüştür. Bu çerçevede 10cm kalınlığında Urd,035W/m2/K şartını sağlayan taş yünü cephe kaplıması tesisi önerilmektedir. (Uygulama yüzey alanı: 5.140m2)

02



Enerji Verimliliği Odaklı Çalışmalar

Çatı Yalıtımı

Yerinde yapılan inceleme neticesinde çatıda yapılan hesaplamalar mevcut termal yalıtımın TS 825 şartlarını karşılamadığını ortaya koymaktadır. Bu çerçevede kullanılmayan kırma çatı arası mevcut mineral kaplamaların sökülmesi ve yerine, bir yüzü alüminyum folyo kaplı camyünü çatı şitresi (8cm kalınlıkta, 0,035 < ısı iletkenliği < 0,040w/(m.k) olan) serilmesi (1900m2) önerilmektedir.

02



T.C. ÇEVRE, ŞEHİRCİLİK VE İKLİM DEĞİŞİKLİĞİ BAKANLIĞI



THE WORLD BANK




ATLASCert® exergia



Enerji Verimliliği Odaklı Çalışmalar

Kapı Değişimi

1,2,3,4,5,6,7 ve 10 numaralı kapıların termal yalıtım alüminyum çerçevesi 4x16x4 çift camlı kapılar ile değiştirilmiştir. (35 m²)



Enerji Verimliliği Odaklı Çalışmalar

Yapılan hesaplamalar neticesinde belirlenen önlem senaryolarının hayata geçirilmesi ile toplam enerji tüketiminde 34,23% oranında tasarruf elde edilebilecek, yaklaşık **284,94 ton/yıl sera gazı emisyonu engellenebilecektir.** Söz konusu renovasyonlar ve yenilenen sistemlerin EN ISO 50001 Enerji Yönetim Sistem şartlarına uygun biçimde işletilmesi ile yıllık **144.097,06 kWh elektrik, 1.106.043,21 kWh doğalgaz** tasarrufu sağlanabilecektir. Söz konusu tasarrufun maddî boyutu yaklaşık **1.782.124,18 €/yıl** seviyesindedir.

İş Sağlığı & Güvenliği

Yapım sürecine ilişkin, **iş sağlığı ve güvenliği planları** hazırlanmıştır. **Yüklenici firmamızın**

- Tarafımızca hazırlanan **İŞ SAĞLIĞI GÜVENLÜĞÜ PLANI** doğrultusunda, sorumlu olduğu bütün çalışmaların kapsar mahiyette **İŞ SAĞLIĞI GÜVENLÜĞÜ PLANI** ve Risk Analizi hazırlanması ve Müşavir onayına sunması zorunludur. Ancak söz konusu plan, analitlerin uygun görülmesi sonrasında çalışmalar başlayacaktır.

Yapılan çalışmaların bu çalışmaların iliyün dikkat etmeleri gereken konular şunlardır:

- Mobil vinç, kompresör vb. iş makinelerinin tamamının periyodik müzayere raporlarının temin edilmiş olması ve makineler işinde hazır bulundurulması zorunludur. Söz konusu makineler, yetkilî operatörler tarafından kullanılabilir. Operatörler yetki belgelerini hazır bulundurulmalı ve saha kontrolleri, denetimleri esnasında yetkilî İSG uzmanlarının talepleri doğrultusunda beyan edilebilir.



İş Sağlığı Güvenliği

- Saha da kullanılan her türlü ekipmanlı çalışılmamış elektrik işçileri için güvenli çalışmaları gösteren **PAT** testleri yapılmış olmalıdır. Söz konusu ekipmanların tamamında cihaz üzerlerinde uygunluğu gösteren etiketler yer almamalıdır.
- Ancak uygun **Meslekî Yetlilik Belgesine** sahip çalışanların sahaya girilmemesi için verilecektir.
- Bütün çalışanların görevleri çerçevesinde uygun **kısmi koruyucu ekipmanlara** sahip olmalı ve etkin olarak kullanılmalıdır.
- Bütün çalışanların, «**Temel İSG Eğitimi**», «**Risk Analizi Eğitimi**» almış olması zorunludur.
- Yüksekte çalışacak personellerin «**Yüksekte Çalışma Eğitimi**» almış olması zorunludur.
- Bütün çalışanların «**EİGD**», «**Estüde Kültürü Emniyetine Alınma Eğitimi**» almış olması zorunludur.
- Çalışanların **İŞ SAĞLIĞI GÜVENLÜĞÜ PLANI** içinde belirtilen diğer işleri güvenli çalışmaları konusunda bilgilendirilmesi zorunludur.
- İş işkellerinin **TS EN 12811-1** standart şartlarına uyulması esastır. Söz konusu iş işkellerinde çalışacak bütün personellerin yüksekte çalışma eğitimi almış olmaları, paraşüt tipi emniyet kemeri ve diğer engelleyici ekipmanların kullanılmasını zorunludur.
- Kampanya içinde **İŞ SAĞLIĞI GÜVENLÜĞÜ PLANI** içinde belirtilen «**TRAFİK EYLEM PLANINA**» uygun hararet edilmelidir.
- Yüklenici firma, bu planda saha dışında acil durum eylem planları geliştirmeli ve bütün çalışanlarını kapsar mahiyette tartaklar gerektirebilir.

İş Sağlığı Güvenliği

Çalışanların tamamı **İŞ SAĞLIĞI GÜVENLÜĞÜ PLANI** içinde belirtilen kişisel koruyucu donanımları disiplinli şekilde kullanmakla yükümlüdür. Söz konusu donanımları uygun şekilde taşımayan/kullanmayanların çalışmalarına izin verilmeyecektir.

Örnek kişisel koruyucu donanımlar;

- Baret - TS EN 397A1
- Kulak Tıkacı - TS FN 352-2
- Koruyucu Gözlük - TS EN ISO 16321-3
- Genel Amaçlı İş Eldiveni - TS EN ISO 21420
- İş Ayakkabısı - TS EN ISO 20347
- Yarım Yüz Maskesi - TS EN 140
- Paraşüt Tipi Emniyet Kemeri - TS EN 361 (Sadece yüksekte çalışan personeller)




Trafik Eylem Planı

- Kampüs için araç kullanımının sınırlıdır. **İŞ SAĞLIĞI GÜVENLÜĞÜ PLANI** içinde belirtilmiştir.



Sağlık & Güvenlik Organizasyonu



Çevresel Etkiler

- Proje sahası: **Karamürsel - Gazanfer Bilge Öğrendi Yurdu alanı** içerisinde. Kampüs dışında yer alan diğer binaların inşaat süreçlerinden **doğrudan etkilenmeleri** söz konusu değildir. Faaliyet alanı çevresel açıdan gösterilmiştir.





Çevresel Etkiler



- İnşaat çalışmaları sırasında, bölgede hâlihazırda mevcut olan kanalizasyon, elektrik ve su şebekeleri kullanılacaktır.
- Eysel atıklar, belediye hizmetlerinden faydalanarak bertaraf edilecek, diğer atıklar için ise geçici depolama alanları oluşturulup lisanslı firmalara bertarafının yapılması sağlanacaktır. Proje çevresinde herhangi bir altyapı hizmet alımı genişlemesi durumunda kanalizasyon hatlarında iletimsizlik sonucu laguna (Yüklenir hizmet alımı), suun aralıklı elektrik kesintisi (mobil jeneratör), suyun sürekli su kesintisi (su tankları ile tuda mücadele vb.) mevcut altyapı imkânları (jeneratör vb.) değerlendirilecek ve ilgili yönetmeliklere uygun olarak gerçekleştirilecektir.

Çevresel Etkiler



- Proje kapsamında, Müşavirin, Yüklenici firma personellerine vereceği eğitimler sırasında, yüklenici firmaların kurumsal kapasitesinin gelişmesi beklenmektedir. Bu eğitimler aşağıda listelenmiştir.
- Çevresel ve Sosyal Etkiler
 - Atık Yönetimi
 - Çevresel Acil Durumlara Tepki
 - Enerji Verimliliği
 - Şikâyet Mekanizması (SM)

Çevresel Etkiler

Atık Yönetimi



- İnşaat, Hafriyat Atıkları:**
- Söküm faaliyetleri sonrasında binaya ait zımmetli malzeme oluşması durumunda bina yönetimine çıkan malzemenin teslim edildiğine dair belge alınacaktır.
 - İnşaat/yıkıntı atıklarının kazanılması ve özellikle alt yapı malzemesi olarak yeniden değerlendirilmesi öncelikli olarak ele alınacaktır. Hafriyat atıkları ilgili belediyenin atık depolama tesisine gönderilecektir. Atıkların sahaya kabul edileceğine dair Belediyesinden resmî yazı alınarak idareye sunulacaktır.



Çevresel Etkiler

Atık Yönetimi

Tehlikeli Atıklar;



- Tehlikeli atıkların yönetimi, **Atık Yönetimi Yönetmeliği** uyarınca gerçekleştirilecektir.
- Proje sahasında tehlikeli atıkların geçici olarak depolanması durumunda atıklar; **sağlam, sızdırmaz, emniyetli ve uluslararası kabul görmüş standartlara uygun konteynerlerde ve proje alanı içerisinde muhafaza edilecek, konteynerleri üzerinde tehlikeli atık ibaresine yer verilecek ve depolanmış maddelerin atık kodu, miktarı, içeriği, özellikleri, koruma koşulları ve depolama tarihi** konteynerler üzerinde belirtilicektir. Tehlikeli maddeler **azami 6 ay** geçici olarak depolanabilir. (Geçici depolama alanının yüklenici firma tarafından mevzuata uygun olarak Üniversite İdaresinden izin alınarak belirlenecek ve **müşavirle sözleşme** ile bildirilecektir.)
 - Zararlı maddelerin saklandığı konteynerler ve atık yağlar topağa dökülme ve sızıntı önlemek için **sızdırmaz beton alanlara** yerleştirilecektir.
 - Zehirli/içerisinde organik boyalar, eritici madde (solvent) ya da kurşun bazı kimyasallar **kullanılmayacaktır**.

Çevresel Etkiler

Atık Yönetimi

Tehlikeli Atıklar;



- Sarıya sahasında olumsuz muhtemel tehlikeli kimyasal madde ve atıkların Çevre Şehircilik ve İklim Değişikliği Bakanlığı çevrimiçi programı **Emisyon İzleme ve Bilgi Sistemi (E-İBS)** üzerinden atık yönetimi uygulanması kullanılarak **İsimsiz bertaraf** tesislerine gönderilecektir.
- Çalışma sahaslarında **döküntü suyu emdik ve kilitli** hazır bulundurulacaktır. Görüleli bütün personeller **tehlikeli kimyasal suznu ve döküntüsüne ilişkin korunuma ve acil durum eğitimi**ne tabi tutulacaktır.
- Orta ve büyük ölçekli çevresel kazaların oluşması halinde, kaza araştırması yapılacak ve raporlanacaktır.
- Tadilat/İnşaat çalışmaları sırasında sökülmesi kullanılan **flouresan lambalar** ruhsatlı tesislerde bertaraf edilecektir. Malzemenin taşınmasına ve bertarafına ilişkin gerekli belgeler, inşaat şantiyesinde tutulacak ve istenirse ÇSDB ve Dünya Bankası'na ibraz edilecektir.

Çevresel Etkiler

Atık Yönetimi

Eysel Atıklar;



- Oluşacak eysel nitelikli atıklar kaynağında ayrıştırılacak (plastik, cam, kağıt, vb.) ve değerlendirilebilir olanların geri dönüşümü sağlanacaktır. Atıkların uygun biçimde **aynştırılması** için çalışanlara **eğitim** verilecektir.
- Geri kazanımı mümkün olmayan atıklar, ağız kapalı sızdırmaz bidonlarda biriktirilecek, Yetkili Belediyenin katı atık toplama sistemi aracılığıyla düzenli depolama sahaslarına gönderilecektir.

Ambalaj Atıkları;

- Kontamine olmaması **geri dönüştürülebilir** atıkların (plastik, cam, kağıt, vb.) geri dönüşümü sağlanacaktır. Atıkların uygun biçimde ayrıştırılması için **çalışanlara eğitim** verilecektir.
- Tehlikeli maddelerle ilgili kontamine olmuş atıkların tamamı, **tehlikeli atık statüsünde** değerlendirilecektir.



Sosyal Etkiler

Paydaşlarımızla aktarmak istediğimiz hususlar şunlardır;

- Söz konusu çalışmaların, **binaya dayanımlı olumsuz etkilenmesi** söz konusu değildir.
- Güçlendirme ve renovasyon çalışmaları sırasında, kullanıcı ve diğer paydaşların çalışma sahaslarına yaklaşım alanları hususunda yapılacak olan ilkönce olarak destek vermeyi rica ediyoruz.
- Güçlendirme ve renovasyon çalışmaları sonrası; çalışma sahaslarındaki gerekli düzenlemeler, görevli personeller tarafından gerçekleştirilecektir. Bu konuya ilişkin şikâyetlerin kurtulma bza bildirin.
- Projele görev alan çalışanların, hiç bir koşul altında paydaşlar ile tartışılması hususunda gerekli uyarılar yapılacaktır. Böylece bir durumda tartışılmaması halinde öneren ve şikâyet mekanizmaları vasıtasıyla bizlere ulaşmasını bekliyoruz. (Önemli şikâyetler için)
- Bütün çalışanlar ayrımcılık, cinsiyet temelli jödet konusunda bilgilendirilecektir ve proje kapsamında bu tip davranışlara hiçbir şart ve koşul altında izin verilmeyeceği bildirilmiştir. Bu yaklaşıma aykırı hareket edenlerin, projenin görev almaması ya da görevlerinin devamlılığına müdahale edilmeyecektir.

Sosyal Etkiler



- Proje kapsamında, Müşavirin, Yüklenici personeline vereceği eğitimler sonucunda yüklenici firmaların kurumsal kapasitesinin gelişmesi beklenmektedir. Bu eğitimler aşağıda listelenmiştir.
- Çevresel ve Sosyal Etkiler
 - Paydaş Katılımı/Bilgilendirme Faaliyetleri
 - Şikâyet Mekanizması (SM)
 - Cinsiyet Eşitliği/Cinsiyet Temelli Jödet/Cinsül Sönmü/Cinsül Saldırı/Cinsül Tuzak
 - Davranış Kuralları
 - Tarihi Mirasın Korunması

Yüklenici firmaların uymaları gereken iş sağlığı ve güvenliği kuralları ile genel çevresel sosyal etkiler/önlemler; bu proje özelinde hazırlanan İSG PLANI ve ÇEVRESEL ve SOSYAL YÖNETİM PLANI ile açıklanmıştır.



T.C. ÇEVRE, ŞEHİRCİLİK VE İKLİM DEĞİŞİKLİĞİ BAKANLIĞI



THE WORLD BANK



ATLASCert

exergia



Öneri Şikayet Sistemi



Öneri ve şikayetlerinizin; içeriği ne olursa olsun, nasıl kaleme alırsanız alırsanız bizim için değerli olduğunu bilmenizi istiyoruz. Genel etik ilkelere uygun ileteceğiniz öneri ve şikayetlerinizden dolayı olumsuz herhangi bir durumla karşılaşmayacağınızı, eleştirmeyeceğinizi garanti ediyoruz. Öneri ve şikayetlerinizi hangi yöntemle iletişeniz *iletin (şikayet kutuları), mail , internet formları, yüz yüze sözlü ya da telefon* hepsi aynı şekilde değerlendirilir, tamamı gizli statüsündedir, tarafsız bir kuruluştan incelenir.

Bu proje hakkında genel bilgi almak, çevresel ve sosyal proje dokümanlarına erişmek ya da öneri ve şikayetlerinizi bildirmek için; <https://kamuguculendime.csb.gov.tr/> web sayfasını ziyaret edebilirsiniz.



Öneri Şikayet Sistemi



Çevre, Şehircilik ve İklim Değişikliği Bakanlığı'nın (CSİDB) hem telefon hem de web sitesi aracılığıyla erişilebilen bir 'ALO181' yardım hattı vardır. Bu yardım hattı aynı zamanda çalışanları, çözüm ortakları ve daha geniş çüzümler için Bakanlık düzeyinde bir şikayet mekanizması işlevi görür. CSİDB tarafından sağlanan tüm çevre ve şehir hizmetleri ile ilgili soru, talep ve şikayetler profesyonel olarak yönetilen ALO 181 çağrı merkezi tarafından yanıtlanmaktadır ya da Proje Uygulama Birimine iletilmektedir.

KADEV projesi için şikayet ve öneri sahipleri aşağıda verilen farklı kanallardan taleplerini iletebilirler.

Çağrı Merkezi : Alo 181
Telefon : 0312 586 4838
E-Mail : yigim@kaddev.csb.gov.tr
Şikayet Formu : <https://kaddev.csb.gov.tr/oneri.jsp>



Öneri Şikayet Sistemi



İnternet üzerinden şikayet formuna hemen erişim için lütfen yandaki kodu telefonunuza okutun.

(Bu eylem için aklili telefonunuzda QR kodu uygulamaları etkinleştirin. Söz konusu uygulama yoksa, herhangi bir internet tarayıcısı ile QR kodunu okuyarak ilgili formu erişim adresine yazabilirsiniz.)



İlgi ve anlayışınız için teşekkür ederiz!



T.C. ÇEVRE, ŞEHİRCİLİK VE İKLİM DEĞİŞİKLİĞİ BAKANLIĞI



THE WORLD BANK



ATLASCert® exergia