



**Republic of Türkiye Ministry of
Environment, Urbanization and Climate Change
General Directorate of Construction Affairs**

**TÜRKİYE EARTHQUAKE RECOVERY AND RECONSTRUCTION
PROJECT
(TERRP)**

Subproject Name	DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)
Document Name	Environmental and Social Management Plan
Version	0.1
Submission Date	06/09/2024

	Prepared by	Reviewed by
Version 0.0 Date 22.08.2024	Ahmet Nozoğlu – Environmental Engineer Yeşil Mutlu – Social Expert Zafer Ganioglu – Social Expert Gökhan Dinçel – A Class Occupational Safety Specialist	EMAY International Engineering and Consultancy Inc. – Project Director
Version 0.1 Date 06.09.2024	Ahmet Nozoğlu – Environmental Engineer Yeşil Mutlu – Social Expert Zafer Ganioglu – Social Expert Gökhan Dinçel – A Class Occupational Safety Specialist	EMAY International Engineering and Consultancy Inc. – Project Director

This Environmental and Social Management Plan is developed by the EMAY within the scope of “Consultancy Services for Design Review and Reconstruction Supervision of Rural Housing (Ref: TERRP/CS-DESSUP-05)” under Türkiye Earthquake Recovery and Reconstruction Project.

Table of Contents

Table of Contents	3
List of Tables	4
List of Figures	4
List of Abbreviations	5
1 Introduction	6
2 The Rationale of the Environmental and Social Management Plan	7
3 Legal and Institutional Framework	8
4 Project Description	9
4.1 Project Settlements	9
4.1.1Aydıncık Village	9
4.1.2Serince (Şüşnaz) Village.....	11
4.1.3Karataş Village.....	13
4.1.4Sedeftepe (Mığı) Village	14
4.2 Project Characteristics.....	15
4.3 Key Considerations	16
5 Information Activities and Stakeholder Engagement for ESMP	17
6 Environmental and Social Management Plan	18
Appendices	40
Appendix-1. List of the Subproject Parcels.....	40
Appendix-2. E&S Screening Forms	41
Appendix-3. Site Photographs	42
Site Photographs of Aydıncık Village.....	42
Site Photographs of Serince Village.....	45
Site Photographs of Karataş Village.....	47
Site Photographs of Sedeftepe Village	49

List of Tables

Table 1. Project Description	9
Table 2. Close Settlements to the Project Area in Aydınçık Village	11
Table 3. Close Settlements to the Project Area in Serince Village	12
Table 4. Close Settlements to the Project Area in Karataş Village.....	14
Table 5. Close Settlements to the Project Area in Sedeftepe Village	15
Table 6. Environmental and Social Management Plan	19
Table 7. General Screening Evaluation	40

List of Figures

Figure 1. Satellite Image of 1664, 1686 and 1687 Parcel Areas in Aydınçık Village.....	10
Figure 2. Satellite Image of 1664, 1686 and 1687 Parcel Areas in Aydınçık Village (From far).....	10
Figure 3. Area of Influence in the Village of Aydınçık (From near)	11
Figure 4. Satellite Image of the 105/34 Parcel in Serince Village.....	12
Figure 5. Area of Influence in the Village of Serince	12
Figure 6. Satellite Image of 130/1 Parcel in Karataş Village.....	13
Figure 7. Area of Influence in the Village of Karataş.....	13
Figure 8. Satellite Image of 182/114 Parcel in Sedeftepe Village.....	14
Figure 9. Area of Influence in the Village of Sedeftepe	15

List of Abbreviations

AFAD	:	Disaster and Emergency Management Presidency
AoI	:	Area of Influence
C-ESMP	:	Contractor Environmental and Social Management Plan
CFP	:	Chance Find Procedure
CHS	:	Community Health and Safety
DSI	:	State Hydraulic Works
E&S	:	Environmental and Social
EBRD	:	European Bank for Reconstruction and Development
EMAY	:	EMAY International Engineering and Consultancy Inc.
ESHS	:	Environmental, Social, Health and Safety
ESMF	:	Environmental and Social Management Framework
ESMP	:	Environmental and Social Management Plan
ESS	:	Environmental and Social Standard
GDCA	:	General Directorate of Construction Affairs
GRM	:	Grievance Redress Mechanism
IFC	:	International Finance Corporation
LMP	:	Labor Management Procedure
MoEUCC	:	Ministry of Environment, Urbanization and Climate Change
OGM	:	General Directorate of Forestry
OHS	:	Occupational Health and Safety
PCA	:	Preventive/Corrective Action
PDoEUCC	:	Provincial Directorate of Environment, Urbanization and Climate Change
PIU	:	Project Implementation Unit
PAP	:	Project Affected Person
PPE	:	Personal Protective Equipment
PPP	:	Pollution Prevention Plan
PWWTP	:	Package Wastewater Treatment Plant
RCA	:	Root Cause Analysis
RP	:	Resettlement Plan
SEA	:	Sexual Exploitation and Abuse
SEP	:	Stakeholder Engagement Plan
SH	:	Sexual Harassment
TEDAŞ	:	Türkiye Electricity Distribution Inc.
TERRP	:	Türkiye Earthquake Recovery and Reconstruction Project
TMP	:	Traffic Management Plan
WB	:	World Bank
WBG	:	World Bank Group
WMP	:	Waste Management Plan
WSWW	:	Water Supply and Wastewater
WWTP	:	Wastewater Treatment Plant

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

1 Introduction

The World Bank (WB) is supporting the Ministry of Environment, Urbanization and Climate Change (MoEUCC) in implementing the Türkiye Earthquake Recovery and Reconstruction Project (TERRP). WB finances TERRP activities under Component 3, Rural Housing Reconstruction and Recovery, and Component 4.3, Project Management, Monitoring and Evaluation.

TERRP will overall support restoring access to essential municipal and health services and earthquake-resilient rural housing in selected provinces affected by the February 2023 earthquakes in Türkiye. The MoEUCC is implementing the Project activities for Components 3 and 4.3, in close collaboration with the Disaster and Emergency Management Presidency (AFAD). AFAD will carry out tasks as part of its ongoing organizational and legal mandates in collaboration with the MoEUCC.

Under the scope of TERRP DESSUP-05, a total of 120 rural houses will be constructed in 7 villages listed in Group-2. These villages have been divided into 2 clusters as Cluster-1 and Cluster-2. This Environmental and Social Management Plan (ESMP) was prepared for Cluster-2, which consists of 48 rural houses to be constructed in the villages of Aydınçık (15), Serince (Şüşnaz) (19), Karataş (6) and Sedeftepe (Mıği) (8) in the Central District of Elazığ Province.

This ESMP aims to assess the potential negative environmental-social risks and impacts that may result from the construction of a total of 48 rural houses and to minimize or completely eliminate these impacts. The destroyed or severely damaged houses and basic infrastructures in the selected villages will be reconstructed in new settlement locations. The details regarding the villages, new settlements, number of rural houses to be reconstructed, etc. will be given in the following chapters of the plan.

This ESMP also includes health and safety measures, stakeholder engagement activities to be carried out, and the establishment of a Grievance Redress Mechanism (GRM). Finally, the ESMP outlines the responsibilities of relevant parties within the sub-project scope.

2 The Rationale of the Environmental and Social Management Plan

In accordance with the Environmental and Social Framework (ESMF) of the TERRP, the Project Implementation Unit (PIU) operating within the General Directorate of Construction Affairs (GDCA) of MoEUCC has completed the Environmental and Social (E&S) Screening, and the Screening Studies are given in Appendix-2. The project's E&S Risk Rating was assessed as **“moderate”**, based on anticipated environmental and social risks and impacts. Following the guidelines outlined in the ESMF and based on the findings of the E&S screening and subsequent assessment, the project-level ESMP needed to be customized for the subproject namely “DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 – Cluster 2” (hereinafter “the Project”).

EMAY International Engineering and Consultancy Inc. (EMAY) under its assignment “Consultancy Services for Design Review and Reconstruction Supervision of Rural Housing” with the name of the 'Supervision Consultant' took the responsibility to prepare the ESMP in Annex-4 of the Environmental and Social Management Framework for the subproject. In the course of these studies, EMAY visited the subproject sites in the Central District on 15-16 March, 2024 having meetings with the mukhtars of the relevant villages (Aydıncık, Serince, Karataş and Sedeftepe) and examine the new locations where the rural houses to be constructed.

It is the responsibility of the Contractor to regularly review, revise, and update the ESMP according to its planning and decisions. The ESMP contains site-specific measures developed based on the available information. During the planning and construction phases, adjustments to construction methods may occur due to feasibility and technical considerations. In the event of such changes in the Contractor's construction approach, the ESMP must be reviewed and revised by the Contractor and then submitted to EMAY for review. The Contractor must ensure that the ESMP accurately reflects site conditions and will proactively incorporate any revisions into the plan. The Waste Management Plan, Pollution Prevention Plan, Labor Management Plan, OHS Plan, Community Health, Safety and Traffic Management Plan, etc., will be prepared by the Contractor, reviewed by EMAY and submitted to the PIU for approval, including the company's opinions.

3 Legal and Institutional Framework

The TERRP's ESMF provides a comprehensive overview of the legal and institutional framework in Section 3. This section outlines Türkiye's legal framework, followed by a brief explanation of the national environmental and social assessment regulatory process, including permitting, and identifies any disparities between the WB Environmental and Social Standards (ESSs) and legislative requirements.

During the development of the ESMP, both the WB ESSs and the national legislation applied for Project-related activities are taken into account. Feasible and effective mitigation measures are then documented based on these considerations.

The ESMF for the Project (both English and Turkish) could be found at the following website:

English

https://webdosya.csb.gov.tr/db/kadiyap_en/menu/esmf_20240313034306.pdf

Turkish

https://webdosya.csb.gov.tr/db/kadiyap/menu/csyc_20240313033738.pdf

4 Project Description

Within the scope of the Project (Group 2 – Cluster 2), a total of 48 rural houses will be constructed in Aydıncık (15 houses), Serince (19 houses), Karataş (6 houses) and Sedeftepe (8 houses) in new locations in Central District of Elazığ Province. The details regarding the villages, number of houses and new locations are summarized in Table 1, and in the following sub-titles.

Table 1. Project Description

District	Settlement	Number of Rural Houses	Number of Stories	New Location (lot/parcel)	Area of the Parcel (m ²)	Registry Status of the New Location
Central	Aydıncık Village	15	1-Storey	1664	5,002.24	Vacant land
				1686	10,071.06	
				1687	6,617.90	
Central	Serince (Şüşnaz) Village	19	1-Storey	105/34	23,512.9	Dry field
Central	Karataş Village	6	1-Storey	130/1	10,486.56	Raw soil
Central	Sedeftepe (Mığı) Village	8	1-Storey	182/114	118,294.93	Pastureland

All works and operations of the housing to be built for disaster victims, including site selection, were transferred from the Disaster and Emergency Management Presidency (AFAD) to the Ministry of Environment, Urbanization and Climate Change with an official letter dated 08.12.2023 and numbered 771633 in order to use public resources economically and efficiently. Accordingly, the parcel was selected by Elazığ Provincial Directorate of Environment, Urbanization and Climate Change (PDoEUCC) affiliated to MoEUCC.

None of the sub-projects will involve any risks of forced labor, child labor and other harmful forms of labor. Direct, contracted, local, and primary supply workers will be used in the construction process. Occupational Health and Safety (OHS) risks will be managed by the hierarchy of controls. All measures will be involved in OHS Plan. With the measures to be taken during both the construction and operation phases, there will be no moving out, and people's business/commercial/livelihood activities will not be disrupted. Nor will there be any foreseen adverse impacts on the vulnerable individuals or groups. Finally, the locals have given their consent to the parcels determined by PDoEUCC for rural housing construction.

Water will be provided from the relevant villages for construction site office areas and from wells for construction site use, by obtaining the necessary official letters. An impermeable septic tank will be built for wastewater, and domestic wastewater will be collected here and conveyed to the Wastewater Treatment Plant by sewage trucks, with the agreement to be made with Elazığ Municipality or the Special Provincial Administration.

A temporary storage area will be created for solid waste that will be generated in construction office areas and construction sites, and they will be stored separately according to their types in this storage area. Domestic solid waste will be collected by the Special Provincial Administration. Other hazardous/non-hazardous wastes will be delivered to licensed recycling/disposal facilities.

For the rural houses to be built, the necessary permission will be obtained from the relevant electricity distribution company and the electricity to the houses will be supplied from the permitted power line. During the construction phase, generators will be used for the electricity needs. If there is a power line close to the construction site, the relevant electricity distribution company will be contacted, and electricity can be used from the power line after the necessary permissions are obtained.

4.1 Project Settlements

4.1.1 Aydıncık Village

The sub-project includes the construction of 15 rural houses, and construction of roads and pavement within the parcel, the installation of street lighting, sewerage and drinking water network and the impermeable septic tank on a new location within parcels of 1664, 1686 and 1687 in Aydıncık Village, Central District.

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

The parcels are registered as vacant land and has a total area of 21,691.2 m². The allocated parcel areas shown in Figure 1 to be used for the Project.

The parcel and the construction site as well as the close dwellings and facilities are shown in Figure 33 and the distances to the close dwellings and other facilities and features are given in Table 2.



Figure 1. Satellite Image of 1664, 1686 and 1687 Parcel Areas in Aydıncık Village



Figure 2. Satellite Image of 1664, 1686 and 1687 Parcel Areas in Aydıncık Village (From far)

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)




Figure 3. Area of Influence in the Village of Aydınçık (From near)

Table 2. Close Settlements to the Project Area in Aydınçık Village

Dwelling / Facilities / Features	Air Distance (m)
DW1	33
DW2	44
DW3	40
DW4	155
DW5	225
DW6	114
DW7	285
School used as house of condolences.	364
Elaziğ-Pertek Road	38
Haystack	0
Village Center	3,000
Keban Dam	900

4.1.2 Serince (Şüşnaz) Village

The sub-project includes the construction of 19 rural houses on 105/34 parcel, and construction of roads and pavement within the parcel, installation of street lighting, sewerage and drinking water network, and impermeable septic tank in Serince Village, Central District.

The parcel is registered as dry field and has a total area of 23,512.9 m². The allocated parcel area is shown in Figure 44.

The area of influence (AoI), close dwellings and other facilities and features are given in Figure 55 and the distances are presented in Table 3.




Figure 4. Satellite Image of the 105/34 Parcel in Serince Village



Figure 5. Area of Influence in the Village of Serince

Table 3. Close Settlements to the Project Area in Serince Village

Dwelling / Facilities / Features	Air Distance (m)
DW1	219
DW2	177
DW3	245
DW4	260
DW5	352
DW6	420
Serince (Şüşnaz) Village Center	820

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project - Group 2 - Cluster 2 (48 rural houses)

4.1.3 Karataş Village

The project includes the construction of 6 rural houses, and construction of roads and pavement within the parcel, installation of street lighting, sewerage and drinking water network, and the impermeable septic tank on a new location within parcel 130/1 in Karataş Village, Central District.

The parcel is registered as raw soil, and has a total area of 10,486.56 m². The allocated parcel area is shown in Figure 66.

The AoI of the selected parcel and close dwellings and other facilities and features are shown in the following figure (see Figure 77), and distances are given in Table 4.



Figure 6. Satellite Image of 130/1 Parcel in Karataş Village



Figure 7. Area of Influence in the Village of Karataş

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Table 4. Close Settlements to the Project Area in Karataş Village

Dwelling / Facilities / Features	Air Distance (m)
DW1	99
DW2	118
DW3	53
DW4	66
Karataş Village Center	41
School	141

4.1.4 Sedeftepe (Mıgı) Village

The project includes the construction of 8 rural houses, and construction of roads and pavement within the parcel, installation of street lighting, sewerage and drinking water network, and the impermeable septic tank on a new location within parcel 182/114 in Sedeftepe Village, Central District.

The parcel is registered as pastureland and has a total area of 118,294.93 m². The allocated parcel area is shown in Figure 68.

The AoI of the selected parcel and close dwellings and other facilities and features are shown in the following figure (see Figure 79), and distances are given in Table 4.



Figure 8. Satellite Image of 182/114 Parcel in Sedeftepe Village

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)



Figure 9. Area of Influence in the Village of Sedeftepe

Table 5. Close Settlements to the Project Area in Sedeftepe Village

Dwelling / Facilities / Features	Air Distance (m)
DW1	24
DW2	35
DW3	55
DW4	97
DW5	128
Water Storage Tank	18
Sedeftepe Village Center	221
Sedeftepe Village Mosque	291
Creek	34
Keban Dam	5,843

4.2 Project Characteristics

The features regarding the houses to be constructed and the awarded Contractor are listed as follows:

- The rural houses to be constructed will cover an area of 105.0525 m², and each house will have a 14.04 m² veranda.
- The rural houses will be concrete with 3 bedrooms.
- The number of workers of the Contractor is estimated to be maximum 350-400 for 7 villages (Pelte, Uzuntarla, Gümüşbağlar, Aydıncık, Serince, Karataş and Sedeftepe) within the scope of DESSUP-05 Group 2.
- The estimated duration for the completion of the construction is 8 months.
- Settlement plans prepared for each new location have been approved by MoEUCC; however, they might be revised, if deemed necessary.
- There will not be any construction of concrete plant within the scope of the Project. The concrete need for the construction of the rural houses will be procured from the nearest licensed facility. The nearest concrete plant is away from 7.7 km to Aydıncık Village, 23 km to Serince Village and Karataş Village and 29 km to Sedeftepe Village.
- Wastewater will be collected in the impermeable septic tanks in both the work site and resettlement areas. The more detailed information related to the subproject is given in E&S Screening Form in

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project - Group 2 - Cluster 2 (48 rural houses)

Appendix-2.

4.3 Key Considerations

- The subproject will protect villagers' rights and it will not involve any risks of forced labor, child labor and other exploitative forms of labor. The workforce includes the contracted and primary supply workers. In addition, local recruitment from the close settlements will be prioritized as much as possible. There will be an influx of workers, albeit in small numbers.
- The contractor will provide PPEs (Personal Protective Equipment like hard hat, work shoes, safety glasses, gloves, etc.) to all workers in line with the project-level LMP prepared for the TERRP. Occupational health and safety risks that exist during construction works will be managed considering the hierarchy of controls. All the necessary measures will be specified as in OHS Plan.
- Construction waste, both liquid and solid, will be produced as a result of the subproject activities. Throughout the subproject, all forms of liquid and solid waste that are expected to be produced will be gathered and routinely disposed of in accordance with national laws and WB ESSs.
- There will be an impermeable septic tank used to collect wastewater. The connections to the existing infrastructure will also be provided for the houses to be built on site.
- The Contractor will create a Waste Management Plan in accordance with ESMF Annex-8 to appropriately manage the subject waste while avoiding damage to groundwater, vegetation, soil and surface water.
- It was informed that the ground delivery for the subprojects will take place following the removal of debris and demolition by the Governorship of Elazığ, if any. The Governorship of Elazığ will deliver the land as empty for the construction in the scope of the subprojects. The sub-project parcels currently does not contain debris as given in Appendix-1.
- Due to dust and exhaust emissions, it is anticipated that the activities will pose a risk to the quality of the air. The properties nearby may be negatively impacted by dust and exhaust emissions. E&S Screening Forms (see Appendix-2) and Section 4.1 provides a satellite image displaying the nearest residential areas. Although the distance between the parcels included in the scope of the project and the village center varies, it is anticipated that construction activities will negatively impact the village center's residents in terms of noise and dust generation. Nevertheless, those are foreseeable, transient and readily reducible through the application of control measures. Furthermore, the risk will be reduced to acceptable levels in conjunction with the mitigating measures that will be specified in the ESMP created by the consultant; as a result, the risk is deemed to be not significant.
- Contracted and primary supply workers will be present in the field, which increases the risk of SEA/SH. However, these workers will receive adequate training so that their presence does not have any negative impact on the lives of local people during the construction process.
- All project staff will sign a written commitment to comply with the Code of Conduct.
- The dwellings near the subproject parcels in the villages might be negatively affected by the dust and noise likely to be generated during the construction process. However, these effects are predictable and temporary and can be easily reduced to acceptable levels by implementing control measures. These will be assessed in detail in Section 6.
- As part of the SEP, GRM will be established and implemented during the subproject process. All the grievances will be monitored by the social experts of the project. Grievance boxes will be placed in easily accessible places like village head offices, schools, and mosque in the village to collect the Project Affected Persons' (PAPs) feedbacks, comments, requests and complaints. Additional boxes will be located in the construction area to collect workers' complaints.
- Additional traffic safety measures will be taken for new construction locations. Traffic safety measures both for the local communities and workers will be included in Section 6 and the Community Health, Safety and Traffic Management Plan.

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

5 Information Activities and Stakeholder Engagement for ESMP

This section will be prepared after the Public Participation Meeting.

6 Environmental and Social Management Plan

The Table 6 below outlines the Environmental and Social Management Plan (ESMP), which delineates the requisite measures for the construction Contractor to adhere to during Project activities. This plan also encompasses foreseen environmental-social risks and impacts specific to the sub-project, along with recommended mitigation measures. It provides details on the stages where these risks and impacts are expected, indicators within the monitoring system, monitoring frequency, assigned responsibilities, and estimated costs. The ESMP thoroughly articulates the strategies to address these risks and impacts throughout the project timeline.

EMAY will oversee the implementation of the specified measures, the Contractor's implementation system, organizational structure, site specific Environmental and Social Management Plans (ESMPs), their effectiveness and the monitoring plan to be implemented by the Contractor. The Contractor will be subject to supervision to establish an effective system for managing and monitoring E&S concerns related to sub-project activities. Besides, the Contractor will review the ESMP prepared by the Consultant and commit to implement it or preparing the C-ESMP, if needed. The Contractor will also prepare sub-management plans, e.g. Waste Management Plan, Pollution Prevention Plan, Labor Management Plan, OHS Plan and Community Health, Safety and Traffic Management Plan, etc. and submit them to the consultant for review. The consultant will then send these documents to the PIU for approval.

Table 6. Environmental and Social Management Plan

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
<i>General for All Construction Works</i>										
Environmental and Social Management: Inadequate management of environmental and social risks and impacts	<p>The Contractor will prepare and submit for approval and subsequently implement its Contractor ESMP (C-ESMP). The C-ESMP will be submitted prior to the commencement of construction works and no construction activities will be carried out under the Project until approval of the C-ESMP. The C-ESMP will include at least the following site-specific management plans where the necessary outlines are given in the ESMF of TERRP:</p> <ul style="list-style-type: none"> Occupational Health and Safety (OHS) Plan including Risk Assessment Report and Emergency Response Plan (ERP) Community Health, Safety (CHS) and Traffic Management Plan (can be prepared separately as CHS Management Plan and Traffic Management Plan (TMP)) Waste Management Plan (WMP) Pollution Prevention Plan (PPP) Chance Find Procedure (CFP) Water Supply and Wastewater (WSWW) Management Plan Labor Management Plan to be prepared in accordance with project LMP Grievance Redress Mechanism (GRM) 	X	X		All sub-management plans are approved prior to construction and implemented throughout the construction period. Monthly E&S progress reports are submitted to the MoEUCC.		X		Contractor (<i>implementation</i>) Supervision Consultant (<i>supervision</i>)	Included in the cost of construction
	At least one full-time Class A/B OHS Specialist, one full-time Environmental Specialist and one full-time Social Specialist are employed before starting construction work. The Contractor will submit the resumes of those specialists for approval. These specialists will be present at the site throughout the construction period.	X	X		Relevant E&S staff is mobilized and maintained throughout the construction period		X		Contractor (<i>implementation</i>) Supervision Consultant (<i>supervision</i>)	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	The Contractor will prepare a Training Program and provide training to all its workers, before the start working on site, on basic environmental, social, health and safety (ESHS) risks associated with the proposed construction works and the workers' responsibility. The Training Program will be repeated on a monthly basis. The Contractor's monthly training program will also cover topics related to Code of Conduct such as sexual harassment particularly towards women and children, violence, including sexual and/or gender-based violence and respectful attitudes while interacting with the local community.	X	X		Training Program approved and all relevant staff are trained. Training records		X		Contractor (<i>implementation</i>) Supervision Consultant (<i>supervision</i>)	Included in the cost of construction
	All necessary permits will be obtained, and the installation of facilities is ensured before the construction. The permits which may be needed for the Project, but not limited to the followings: <ul style="list-style-type: none"> Official letters/permits from relevant governmental agencies Official letters/permits from Türkiye Electricity Distribution Inc. (TEDAŞ) for the electric poles within the selected parcels in the villages if the relocation of the poles is essential. Land use permits (if necessary) Waste disposal permits from the Municipality Environmental permits (if necessary) Water usage permits from the DSI (if necessary) Waste disposal protocols with licensed disposal facilities and/or Municipalities Excavation waste disposal protocols with municipalities Electricity connection and usage permits 	X			Permissions and relevant official letters		Once before the start of construction	Contractor (<i>implementation</i>) Supervision Consultant (<i>supervision</i>)	Included in the cost of construction	

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
Air Quality: Dust generation around the Project site due to construction activities, and emissions from construction equipment and vehicles	<p>Dust from exposed work sites will be minimized by applying water on the ground regularly during the dry season.</p> <p>Construction debris will be kept in a controlled area and sprayed with water to reduce debris dust.</p> <p>Stockpile of aggregate materials will be kept covered to avoid suspension or dispersal of fine soil particles during windy days or disturbance from stray animals.</p> <p>In case of pneumatic drilling during excavation, dust will be suppressed by ongoing water spraying and/or construction dust screen enclosures at the site.</p> <p>The surrounding environment such as roads, etc. will be kept free of debris to minimize dust.</p> <p>The construction/waste materials at the site will not be burned.</p> <p>Construction vehicles will not be run idle on construction sites.</p> <p>The operation hours of generators/machines/equipment/vehicles will be reduced as appropriate.</p> <p>Vehicle speed will be controlled when driving through community areas is unavoidable so that dust dispersion from vehicle transport is minimized.</p> <p>The trucks that transport materials will be covered to decrease dust emissions.</p> <p>Since there are dwellings adjacent or close to the construction site in the villages covered by this ESMP, protective barriers will be installed to protect the close dwellings from dust if necessary. Dust measurements will be conducted by an authorized laboratory accordingly if any grievance regarding dust generation is received from the nearest receptors. If measured levels are above limit values, mitigation measures will be enhanced in this respect, i.e., increasing wet suppression / watering activities, applying non-toxic chemicals, further reducing speed/traffic.</p>				Visual inspection of air quality control measures				Contractor (<i>implementation</i>)	Included in the cost of construction
			X		Records of maintenance	X			Supervision Consultant (<i>supervision</i>)	
					Records of complaints					

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
<p>Noise: Noise generation due to construction vehicles and equipment</p>	<p>The construction activities will be limited to the restricted times defined in the national legislation and plan activities in consultation with nearby communities so that the noisiest activities are undertaken during periods that will result in the least disturbance.</p> <p>During operation, the engine covers of generators, air compressors, and other powered mechanical equipment will be closed, and equipment placed as far away from residential/community areas as possible.</p> <p>All equipment will be maintained to keep it in good working order by manufacturing maintenance procedures and installing acoustic enclosures around generators to reduce noise levels.</p> <p>When needed and feasible, noise-control methods such as fences, barriers or deflectors (such as muffling devices for combustion engines or planting of fast-growing trees) will be used.</p> <p>Unnecessary use of alarms, horns and sirens will be avoided.</p> <p>Project transportation through community areas will be minimized.</p> <p>A buffer zone (such as open spaces, rows of trees or vegetated areas) between the project site and residential areas will be created to lessen the impact of noise to the living quarters.</p> <p>Noise measurements will be conducted if any grievance regarding noise generation is received from the nearest receptors. If measured levels are above limit values, mitigation measures will be enhanced in this respect, i.e., installing acoustic barriers for mechanical equipment, limiting the hours of operation for specific pieces of equipment or operations, etc.</p>		X		<p>Visual/audial inspection of noise control measures</p> <p>Records of complaints</p>	X			<p>Contractor (<i>implementation</i>)</p> <p>Supervision Consultant (<i>supervision</i>)</p>	Included in the cost of construction
<p>Occupational Health and Safety: OHS-related risks due to unsafe practices</p>	<p>When planning activities, following steps will be considered with OHS specialist to avoid people getting injured:</p> <ul style="list-style-type: none"> Construction place: Are there any hazards that could be removed or will warn people about? 	X			<p>Visual inspection</p> <p>Employee records</p>		X		<p>Contractor (<i>implementation</i>)</p> <p>Supervision</p>	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
and hazards at work sites such as work at height, rotating and moving equipment, electrical safety, working with hazardous materials, etc.	<ul style="list-style-type: none"> The people who will be taking part in construction: Do the participants have adequate skill and physical fitness to perform their work safely? The equipment: Are there checks you could do to make sure that the equipment is in good working order? Do people need any particular skills or knowledge to enable them to use it safely? Electricity safety: Do any electricity good practices such as the use of safe extension cords, voltage regulators and circuit breakers, labels on electrical wiring for safety measures, awareness on identifying burning smells from wires, etc. apply at the site? Is the worksite stocked with voltage detectors, clamp meters and receptacle testers? 				Equipment records				Consultant (<i>supervision</i>)	
	<p>Appropriate signposting of the construction sites will inform workers of key rules and regulations to follow.</p> <p>The contractor's OHS specialist will provide a brief daily toolbox talk to the construction workers on OHS risks associated with the construction activity that will be carried out on that particular day that particular day.</p> <p>The Contractor will ensure a safe working environment for the workers and before construction activities will supply appropriate Personal Protective Equipment (PPE) in line with international best practice and Turkish Legislation (hard hats, gloves, dust masks, goggles, harnesses and safety boots, etc.).</p> <p>All activities will be implemented in line with both the Law on Occupational Health and Safety (Official Gazette No:28339, dated June 30, 2012) and its relevant regulations and also with the WBG EHS Guidelines.</p> <p>The Contractor will immediately notify the MoEUCC PIU (through supervision consultants) about any serious incident which may have significant adverse effects on the environment, the affected</p>		X		<p>Visual inspection of control measures</p> <p>OHS records</p> <p>Employee records</p> <p>Incident statistics and records</p> <p>Records of workers' complaints</p>	X			<p>Contractor (<i>implementation</i>)</p> <p>Supervision Consultant (<i>supervision</i>)</p>	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	<p>communities, the public or workers. Then, MoEUCC will notify the WB about any serious incident in 48 hours and send an incident investigation report together with the root cause analysis and corrective action plan in 30 days to the WB.</p>									
	<p>The worksite will be kept clean and free of debris on a daily basis. First aid kit with bandages, antibiotic cream, etc. will be provided at the construction sites, and controlled regularly (monthly). Following safety guidelines will be ensured for the storage, transport, and distribution of hazardous materials aiming to minimize the potential for misuse, spills, and accidental human exposure. Corrosive fluids and other toxic materials will be kept in properly sealed containers for collection and disposal in properly secured areas. It will be ensured that structural openings are covered/protected adequately. Loose or light material that is stored on roofs or open floors will be secured. It will be ensured keeping hoses, power cords, welding leads, etc. from laying in heavily travelled walkways or areas. During heavy rains or emergencies of any kind, all work will be suspended. The below measures will be followed for construction involving work at height:</p> <ul style="list-style-type: none"> Do as much work as possible from the ground. Do not allow people with the following personal risks to perform work at height tasks: eyesight/balance problem; certain chronic diseases – such as osteoporosis, diabetes, arthritis or Parkinson’s disease; certain medications – sleeping pills, tranquilizers, blood pressure medication or 		X		<p>Visual inspection of control measures</p> <p>OHS records</p> <p>Employee records</p> <p>Incident statistics and records</p> <p>Records of workers’ complaints</p> <p>Training records of workers for specific tasks such as working at height, working with electric, etc.</p>	X			<p>Contractor (<i>implementation</i>)</p> <p>Supervision Consultant (<i>supervision</i>)</p>	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	<p>antidepressants; recent history of falls – having had a fall within the last 12 months, etc.</p> <ul style="list-style-type: none"> Only allow people with sufficient skills, knowledge and experience to perform the task. Check that the place (e.g., a roof) where work at height is to be undertaken is safe. Take precautions when working on or near fragile surfaces. Clean up oil, grease, paint, and dirt immediately to prevent slipping; and Provide fall protection measures e.g. safety harness, and simple scaffolding/guard rail for working at height. <p>The contractor will hire trained operators for the safe operation of specialized vehicles such as forklifts, including safe loading and unloading.</p>									
	<p>Moving equipment with restricted rear visibility is outfitted with audible backup alarms. A flagman will be provided to each moving equipment operator to guide the movement of equipment.</p> <p>The contractor will mark all energized electrical devices and lines with warning signs. The contractor will check all electrical cords, cables, and hand power tools for frayed or exposed cords and follow manufacturer recommendations for the maximum permitted operating voltage of the portable hand tools. There must be a leakage current relay in electrical panels.</p> <p>Both trainings and incidents (fatalities, lost time incidents, any significant events including spills, fire, etc.) including near-misses will be recorded.</p> <p>There will be fire extinguishing equipment in sufficient numbers and ready for use in the site and camping area.</p>		X		<p>Visual inspection of control measures</p> <p>OHS records</p> <p>Employee records</p> <p>Incident statistics and records</p> <p>Records of workers'</p>	X			<p>Contractor (<i>implementation</i>)</p> <p>Supervision Consultant (<i>supervision</i>)</p>	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
					complaints					
Community Health and Safety: Community health and safety risks associated with construction activities including traffic and road-related risks (such as risks to the population due to inadequate construction and traffic management) from increased traffic volume and movement of heavy-duty vehicles	<p>The construction area will be surrounded by rope or a similar material and material stocks/storage areas will be kept away from the public. Warning signs will be posted, including in unsafe areas. Children will not be allowed to play in construction areas.</p> <p>All earth borrow-pits will be filled in once construction is completed to avoid standing water, water-borne diseases and possible drowning.</p> <p>The driving speed of vehicles will be controlled particularly when passing through a community or nearby school, children's park, health center or other sensitive areas.</p> <p>If school children are in the vicinity traffic safety personnel to direct traffic will be assigned during school entrance and exit hours.</p> <p>A site-specific Traffic Management Plan will be prepared for the villages.</p> <p>The project site will be illuminated during the night.</p> <p>The surrounding construction area will be kept clean, without waste disposed of there. The broken glass will be cleaned immediately to avoid any fires.</p> <p>Safety guidelines will be followed for transportation of hazardous materials to the site aiming to minimize the potential for spills and accidental human exposure due to traffic accidents.</p> <p>Regular maintenance of vehicles will be carried out to minimize potentially serious accidents caused by equipment malfunction or premature failure.</p> <p>The local people will be informed about the work to be carried out, including the measures taken regarding communicable diseases relating to labor influx and post-disaster context (i.e., COVID-19 virus), using appropriate communication tools and methods (e.g., online/virtual and/or physically) in areas accessible to all</p>			X	<p>Visual inspection of control measures</p> <p>Traffic accident records</p> <p>Records of complaints</p>			X	<p>Contractor (<i>implementation</i>)</p> <p>Supervision Consultant (<i>supervision</i>)</p>	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	<p>stakeholders (including work sites).</p> <p>In case of any epidemic or pandemic / communicable disease, including COVID-19, the guidance, guidelines, and recommendations to be provided by the Ministry of Health, the Ministry of Family and Social Services, the Ministry of Labor and Social Security, and the World Health Organization will be followed, and all relevant measures will be taken for both employees and workplaces in terms of OHS and CHS. In addition, all construction works will follow the WB guidelines to minimize the risk of COVID-19 transmission during the execution of civil works.</p> <p>Any traffic diversions will take into account the needs of disabled persons.</p> <p>The Contractor will ensure the construction site is properly secured and construction-related traffic regulated properly (including proper route planning). This will include but not be limited to:</p> <ul style="list-style-type: none"> • Signposting, warnings, barriers, and traffic diversions: the site will be visible, and the public warned of all potential hazards. • Traffic management system and staff training, especially for site access and near-site heavy traffic. Provision of safe passages and crossings for pedestrians where construction traffic interferes. • Adjustment of working hours to local traffic patterns, e.g. avoiding major transport activities during rush hours or times of livestock movement. • Active traffic management by trained and visible staff at the site, if required for a safe and convenient passage for the public. • The Consultant will train all Contractor staff on SEA/SH, Gender Equality and GBVH and explain the Code of Conduct in detail. All staff employed on the project will 									

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	sign a written commitment to comply with the Code of Conduct. The sub-project will introduce a Code of Conduct for all staff working in the field and establish a Grievance Redress Mechanism for project staff.									
Land Acquisition and Resettlement: Involuntary land acquisition and relocation of community members to new resettlement plots (if needed), including livelihood impacts	<p>Since there is no land acquisition or expropriation for the Project's land use, there is no need to prepare a Resettlement Action Plan (RAP). However, the Contractor will conduct its activities in coordination with the supervision consultant.</p> <p>WB ESS5 will be followed in relevance with the Turkish legislation. There is no physical or economic displacement or resettlement envisaged within the scope of the Project. However, if any damage occurs to third-party assets, lands, crops, etc. during construction activities, the Contractor will compensate the damage according to WB ESS5 requirements, based on the "full replacement cost."</p> <p>In addition, if any damage is done by the project activities to the animals (cattle or ovine, chicken, etc.) near the construction sites in the villages, it will be compensated by the Contractor.</p> <p>Categories of stakeholders, particularly the vulnerable groups, will be monitored closely, and Stakeholder Engagement Plan (SEP) and Grievance Redress Mechanism (GRM) will be implemented properly.</p>	X			Records of complaints Records of compensation payments (if any)		X	Contractor (<i>implementation</i>) Supervision Consultants (<i>supervision, support to Contractor, if required</i>)	Included in the cost of construction	
Water Quality and Wastewater: Water pollution in nearby surface waters due to wastewater/waste generated at the construction area due to construction	<p>The site will establish appropriate erosion and sediment control measures such as e.g. hay bales and/or silt fences to prevent sediment from moving off-site and causing excessive turbidity in nearby surface waters.</p> <p>Storage or disposal of generated wastewater on the site will be minimized.</p> <p>Temporary or final waste disposal and wastewater discharge without treatment near/in surface waters (such as Keban Dam near Aydıncık Village, and creek and water storage tank near Sedeftepe</p>		X		Visual inspection of control measures Septic tank effluent disposal records (if any) Effluent quality		X	Contractor (<i>implementation</i>) Supervision Consultant (<i>supervision</i>)	Included in the cost of construction	

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
activities	<p>Village) is strictly forbidden to prevent possible adverse impacts on surface waters.</p> <p>No soiled materials, solid wastes, toxic or hazardous materials will be stored in, poured into or thrown into water bodies/dry stream beds for dilution or disposal. The training on the waste management/ environmental awareness will definitely include and emphasis those issues.</p> <p>Construction vehicles and machinery will be washed only in areas where runoff will not pollute natural surface waters.</p> <p>The wastewater generated by the personnel will be deposited in an impermeable septic tank in accordance with “Regulation on Pit Opening Where Sewer System Construction is not Applicable” published in Official Gazette No: 13783 dated 19.03.1971. Toilets with temporary septic tanks might be used for this purpose as well. Septic tank effluent will be removed periodically by sewage trucks, and disposal will be provided within the scope of the protocol to be made with the relevant municipality that has a licensed wastewater treatment plant (WWTP). The Protocol will be submitted to the PIU.</p> <p>If feasible and applicable, the wastewater collection system of the new rural houses can be connected to the existing sewage system in the villages. It would be appropriate for the contractor to check this issue first.</p> <p>Activities will not affect the availability of water for drinking and hygienic purposes.</p> <p>If feasible and applicable, the drinking water (tap water) system of the new rural houses can be connected to existing system near the construction site in the villages without causing any damage to the existing system. It would be appropriate for the contractor to check this issue first.</p> <p>The flow of natural waters will not be obstructed or diverted in a manner that could lead to drying of riverbeds or inundation of</p>				<p>measurement records (if any)</p> <p>Records of complaints</p>					

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	residential areas. Concrete works will be separated from waterways, especially seasonal creeks, and mixing will be kept separate from drainage to waterways.									
Soil and Groundwater Quality: Soil and groundwater pollution due to improper waste management and accidental spills, and soil erosion	<p>The mitigation measures specified in the “Solid and Hazardous Waste” section will be applied for proper waste management. Residual (left out) concrete in concrete mixers will not be allowed to wash out into the construction site, its vicinity, or access roads of construction sites. Related training will be provided to concrete mixer drivers.</p> <p>Hazardous and dangerous chemicals and materials will be secured in a designated storage area to prevent spillage and tip-over.</p> <p>Semi-used chemical-containing containers will have lids and lids will be closed while they are not in use.</p> <p>In case of a spill of any hazardous material or hazardous wastes, spill prevention methods will be put in place in order to limit the exposure area. Workers who might intervene in such incidents will have relevant training on emergency response to spills.</p> <p>Proper spill kits will be placed at appropriate locations in the construction area.</p> <p>Construction will be scheduled during the dry season if appropriate. The length and steepness of slopes will be contoured and minimized.</p> <p>Mulch, grass or compacted soil will be used to stabilize exposed areas.</p> <p>Topsoil will be quickly laid on the construction areas once work is completed, and these areas will be revegetated (grass, fast-growing plants/bushes/trees will be planted).</p> <p>Channels and ditches will be designed for post-construction flows and line steep channels/slopes (e.g., with palm frowns, jute mats,</p>		X		<p>Visual inspection of control measures</p> <p>Incident records</p> <p>Training records</p> <p>Records of complaints</p>	X		<p>Contractor (<i>implementation</i>)</p> <p>Supervision Consultant (<i>supervision</i>)</p>	Included in the cost of construction	

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	etc.).									
<p>Solid and Hazardous Waste:</p> <p>EHS risks due to inappropriate management of waste generated due to construction activities (such as construction demolition wastes, hazardous waste, biodegradable waste, recyclable waste, non-hazardous waste, etc.)</p>	<p>Wastes will be managed in accordance with the waste management hierarchy (prevent, reduce, reuse, recycle, recover, dispose) and personnel will be trained to raise awareness on waste management.</p> <p>Waste will be segregated as recyclable, hazardous and non-hazardous waste. Mineral construction wastes will be separated from general refuse, organic, liquid, and chemical wastes by on-site sorting and stored in appropriate containers. Non-hazardous wastes, inert and biodegradable wastes and also recyclables will be collected separately, and special attention will be paid to prevent hazardous wastes from mixing with other types of waste.</p> <p>Collection, storage and transportation of waste to appropriately designated /controlled licensed disposal areas/facilities (such as excavation waste storage areas, sanitary landfills, recycling/recovery facilities, etc.) will be ensured. An official letter stating that these wastes will be accepted to licensed sites will be submitted to PIU.</p> <p>Temporary waste storage area (to be established at the construction area) will be on impermeable ground, covered with a roof, and equipped with a suitable drainage system, proper spill kits and appropriate firefighting equipment. Waste will be temporarily stored in this area in separate compartments (labeled with waste codes) according to their types in order not to react with each other. Except for medical wastes, hazardous wastes will be stored in the temporary waste storage area for a maximum of six (6) months and non-hazardous wastes for a maximum of one year. If one thousand kilograms or more per month hazardous waste is produced, a temporary storage permit will be obtained from the PDOEUCC.</p> <p>Excavation waste will be re-used for backfilling purposes as much as possible and recovery and other re-use options will be considered as appropriate. The excess excavation waste will be</p>		X		<p>Visual inspection of control measures</p> <p>Waste generation and disposal records</p> <p>Training records</p> <p>Records of complaints</p>	X		<p>Contractor (<i>implementation</i>)</p> <p>Supervision Consultant (<i>supervision</i>)</p>	Included in the cost of construction	

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	<p>transported and disposed of separately by licensed transport vehicles to existing licensed excavation waste storage area(s), identified by the relevant governmental authorities, in the district/region. Municipal solid waste will be collected by the relevant municipality within the scope of the protocol to be made. Hazardous waste will be transferred to a licensed disposal facility via licensed waste transportation companies, and recyclable wastes to a relevant licensed recycling/recovery facility. All protocols will be submitted to the PIU.</p> <p>On-site storage of waste prior to final disposal (including earth dug for foundations) will be at least 300 meters from Keban Dam, rivers, streams, lakes and wetlands.</p> <p>A secured area will be used for refueling and transfer of other toxic fluids distant from the settlement area (and at least 50 meters from drainage structures and 100 meters from important water bodies); ideally on a hard/non-porous surface.</p> <p>Workers will be trained in correct transfer and handling of fuels and other substances and require the use of gloves, boots, aprons, eyewear and other protective equipment for protection in handling highly hazardous materials.</p> <p>Small amounts of maintenance materials such as oily rags, oil filters, used oil, etc. will be collected and properly disposed of. Spent oils will never be disposed of on the ground and in water courses as they can contaminate soil and groundwater (including drinking water aquifers).</p> <p>After each construction site is decommissioned, all debris and waste will be cleared.</p> <p>All records of waste generation and disposal will be kept.</p> <p>Whenever feasible, the Contractor will reuse and recycle appropriate and viable materials.</p> <p>Temporarily storage on site of all hazardous or toxic substances will</p>									

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	be in safe containers with labels detailing composition, properties, and usage information. The containers of hazardous substances will be placed in a leak-proof container to prevent spillage and leaching. It is forbidden to use unapproved toxic materials including lead-based paints, un-bonded asbestos, etc.									
Stakeholder Engagement and Grievance Mechanism: Construction-related complaints and temporary disruption to the local community including eligible property owners	<p>The relevant measures suggested in the SEP will be taken and followed.</p> <p>Early liaison and effective communication will be carried out with local people (including those with special needs) who may be affected by the work of the contractor and supervision consultant.</p> <p>A liaison program will be implemented during the construction process to make sure that the local environment is overseen and the well-being of residences is protected.</p> <p>The supervision consultant will appoint a certain person(s) accountable for community liaison. This person(s) will engage with the community to provide the appropriate information and to be the first line of response to resolve issues of concern.</p> <p>Grievance boxes will be located mostly at the separate (female and male) entrances of the mosques, and the entrances of condolence houses. Moreover, the grievance boxes will be located at the entrance of the Cemevi (place of worship) in Sedftepe.</p> <p>The locations of the boxes will and will be accessible by all, especially by disadvantaged groups like women, children, and disabled people. Moreover, the needs, demands and complaints of local people and right holders will be collected both at the participation meetings and via a designated telephone number (i.e., via WhatsApp, direct messages and direct calls). Accordingly, the Project Grievance Redress Mechanism will be operated by the opening and closing of forms and complaints.</p> <p>The names and contact telephone numbers and e-mail addresses of all site personnel with responsibilities for both supervision and</p>		X		Records of complaints Stakeholder engagement records		X	PIU (<i>implementation</i>) Supervision Consultant (<i>supervision</i>)	Included in the cost of construction	

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	<p>management of the works will be displayed on the site hoarding.</p> <p>The mukhtars in the villages will be informed regarding the construction activities to avoid any social conflict/disturbance.</p> <p>Once planning consent is obtained, those who could potentially be affected by the construction of the rural houses will be informed via the mukhtar of the village. The consultation will be proceeded with the relevant E&S risk management instruments.</p> <p>Outside normal working hours, security personnel will act as the main point of contact via a designated phone number. Security will alert the person(s) accountable for liaison, if necessary (available 24 hours).</p> <p>All workers will sign/commit to and be trained on the Code of Conduct to manage the potential adverse impacts on social cohesion and Sexual Exploitation and Abuse/Sexual Harassment (SEA/SH) risks.</p> <p>Received complaints will be logged, fully investigated, and responded to quickly, with some suitable advice about the action to be taken. Complaints will be registered and reported to the Contractor, Supervision Consultant and also PIU.</p> <p>Public notice boards will be set at site entrances providing contact details of the person(s) accountable for liaison.</p>									
<p>Labor and Working Conditions:</p> <p>Risks associated with potential labor influx and presence of worker camps (such as accommodation conditions, child labor risks, gender-based violence and</p>	<p>The relevant measures in the Labor Management Plan to be prepared in accordance with project LMP will be followed.</p> <p>Workers will be provided with information and documentation that is clear and understandable regarding their terms and conditions of employment such as their rights under national labor and employment law (which will include any applicable collective agreements).</p> <p>Workers will be paid on a regular basis as required by national law and project LMP.</p>		X		<p>Visual inspection of control measures</p> <p>Health records</p> <p>Employee records</p>				<p>Contractor (<i>implementation</i>)</p> <p>Supervision Consultant (<i>supervision</i>)</p>	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
harassment, human rights risks, etc.) and other labor issues	<p>Workers will be provided with adequate periods of rest per week, annual holiday and sick, maternity and family leave, as required by national law and project LMP.</p> <p>Workers will receive written notice of termination of employment and details of severance payments in a timely manner.</p> <p>Workers will be employed on the principle of equal opportunity and fair treatment, and there will be no discrimination with respect to any aspects of the employment relationship.</p> <p>Project workers, including specific groups of workers, such as women, people with disabilities, migrant workers and children of working age, will be provided with appropriate measures of protection and assistance in line with ESS2 of WB ESF. This process will be executed in accordance with the project LMP.</p> <p>Workers are allowed to participate, or seek to participate, in workers' organizations and collective bargaining or alternative mechanisms.</p> <p>Children under the minimum age of 18 will not be employed or engaged by the Contractor in connection with this sub-project.</p> <p>Forced labor, which consists of any work or service not voluntarily performed that is exacted from an individual under threat of force or penalty, will not be used in connection with this sub-project.</p> <p>A worker's GRM will be established by the Contractor at the construction site for all workers to raise workplace concerns. Contact details of the worker's GRM will be provided.</p> <p>All workers will receive training about their rights under national labor and employment law and regarding the GRM upon recruitment and before the implementation of the work.</p> <p>Code of Conduct will be shared with project workers during employment. All workers are obliged to comply with the Code of Conduct and sign relevant documentation at the time of</p>				<p>Training records</p> <p>Records of workers' complaints</p>					

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	<p>employment.</p> <p>Movement in and out of the construction site will be controlled, and unauthorized access to the site will be prevented.</p> <p>The Contractor will confirm that workers are fit for work before they start work, paying special attention to workers with underlying health issues or who may be otherwise at risk.</p> <p>The Contractor will provide information and awareness of communicable diseases to workers.</p> <p>The Contractor will arrange for safe drinking water, adequate shower and toilet facilities, accommodation, rest and eating areas for workers. Electric tankless water heaters will not be used in showers. Central heating or storage water heater will be used for showers. If external labor is needed a Camp Management Plan will be prepared to avoid or reduce negative impacts on the community and maintain constructive relationships between local communities and workers' camps and establish standards on worker welfare and living conditions at the camps that provide a healthy, safe and comfortable accommodation and environment. Necessary transportation facilities are provided for the workers.</p> <p>The Contractor will provide a first aid kit with bandages, antibiotic cream, etc. or health care facilities, and will identify and train an adequate number of workers to provide first aid during medical emergencies.</p> <p>The Contractor will comply with the provisions of Workers' Accommodation: Processes and Standards – A Guidance Note by International Finance Corporation (IFC) and European Bank for Reconstruction and Development (EBRD) for the conditions of camp sites/worker accommodation areas.</p>									
Cultural Heritage: Chance finds	Cultural or historic sites will not be disturbed. Tangible or intangible values and heritage important to the local		X		Chance finds records		X		Contractor (<i>implementation</i>)	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	people (such as graveyards in the villages) will not be damaged. If encountered with any cultural heritage/assets, chance find, during construction works (especially excavation and earthworks), the chance finds procedure (see Annex-9 of ESMF of the project) will be implemented.								Supervision Consultant (<i>supervision</i>)	
Biodiversity: Potential risks to flora and fauna due to construction activities and improper waste management	If trees need to be cut in new resettlement plots, at least two times more than the trees cut will be planted at the site (preferably a site in the nearby region) identified by the General Directorate of Forestry, as per the commitment of the MoEUCC within the scope of the Project.	X			Tree plantation records			X	PIU	Included in the cost of construction
	There will be no cutting of trees or destruction of vegetation other than on construction sites. No hunting, capture of wildlife or collection of plants are allowed.		X		Visual inspection of control measures	X			Contractor (<i>implementation</i>) Supervision Consultant (<i>supervision</i>)	Included in the cost of construction
Specific to Rural Road Construction Works										
General Considerations	Road construction in unstable soils, steep slopes and nearby stream banks will be avoided. Additional measures (see the section below on slope protection) need to be applied where there are no alternatives for road alignments.	X			Design approval			Once during design	PIU	
	Placement of all construction waste (including earth cuts) to approved disposal sites (at >300 m from streams,) will be controlled. Erosion control measures will be implemented before the rainy season begins, preferably immediately following construction. The measures will be maintained and reapplied until vegetation is successfully established.		X			Visual inspection of control measures	X			Contractor (<i>implementation</i>) Supervision Consultant (<i>supervision</i>)

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
	Sediment control structures will be applied where needed to slow or redirect runoff and trap sediment until vegetation is established.									
Slope protection	<p>Protect slopes from erosion and landslides by the following measures:</p> <ul style="list-style-type: none"> Indigenous Species, fast-growing grass will be used on slopes prone to erosion. These grasses help stabilize the slope and protect soil from erosion by rain and runoff. Locally available species possessing the properties of good growth, dense ground cover and deep root will be used for stabilization. Preventive/stopping ditches, which are especially effective in areas of high-intensity rainfall and where slopes are exposed, will be constructed. This type of ditch intercepts and carries surface run-off away from erodible areas and slopes before reaching the steeper slopes, thus reducing the potential surface erosion. For steep slopes, a stepped embankment (terracing) is needed for greater stability. A retaining wall will be placed at the bottom of the unstable slope. There will be drainage holes for drainage of the road sub-base, thus reducing pressure on the wall. Rocks (riprap) can be used in addition to protect the slope. With sufficiently wide drainage ditches, uncontrolled discharge of water from the road surface will be removed from the slope. 		X		Visual inspection of control measures	X			Contractor (<i>implementation</i>) Supervision Consultant (<i>supervision</i>)	Included in the cost of construction
Specific to Wastewater Systems										
General Considerations for Septic Tanks (If used)	Septic tanks must have a vent pipe to prevent the build-up of gas inside the chamber and will have a 'manhole' that provides access inside the tank if needed.	X			Design approval	Once during design			PIU	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Potential Risks and Impacts	Proposed Mitigation Measures	Phase			Indicators for monitoring	Frequency			Responsibility for Implementation and Monitoring	Estimated Cost
		Planning	Construction	Operation		Continuous	Monthly	Quarterly		
by the Contractor during construction)	It will be ensured that the septic tanks have two chambers: the first chamber is for settling sludge, and the second chamber is for aerobic treatment. These chambers will generally treat wastewater better. Partially treated septic tank effluent can pollute groundwater and surface water. If this is not possible, septic tanks will be impervious and designed in accordance with “Regulation on Pit Opening Where Sewer System Construction is not Applicable” published in Official Gazette No: 13783 dated 19.03.1971.									
	<p>The effluent of septic tank will not be discharged to an open drain or other surface water. The effluents need to be treated before final disposal. This may be achieved through (i) an underground leach field, (ii) a vegetated leach field, or (iii) a pit for soaking away. If this is not possible, septic tank effluent will be removed periodically by sewage trucks, and disposal will be provided within the scope of the protocol to be made with the relevant municipality that has a licensed wastewater treatment plant.</p> <p>Community awareness will be raised so that the community inspects the septic tanks periodically and ensures that the septic tanks are emptied every few years for the tank to continue to function properly.</p>			X	<p>Effluent disposal records (if any)</p> <p>Records of community awareness activities</p> <p>Records of complaints</p>		X		Local Authority (Mukhtar, Municipality, or Elazığ Provincial Special Administration)	Included in the cost of construction
General Considerations for PWWTP (If used by the Contractor during construction for their workers))	<p>If PWWTPs will be used to treat domestic wastewater generated by the workers, design approval of package facilities will be obtained before the construction.</p> <p>PWWTP and discharge permits (Environmental Permits) will be received from the relevant governmental authorities before its operation.</p> <p>It will be ensured that the PWWTP is operating in accordance with the requirements and that the wastewater quality complies with national discharge standards.</p>	X		X	<p>Design approval</p> <p>Environmental Permits</p> <p>Wastewater quality analysis</p>	Once during design and once before operation			<p>Contractor (<i>implementation</i>)</p> <p>Supervision Consultant (<i>supervision</i>)</p>	Included in the cost of construction

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Appendices

Appendix-1. List of the Subproject Parcels

Table 7. General Screening Evaluation

#	Village	Lot / Parcel No	Area (m ²)	Registration Status	Presence of Debris ¹	Available Facilities ²	Available Infrastructure ³	Public Facilities Near the Parcel	Physical / Economic Displacement	Conversion of non-critical habitats	Clearance of Natural Forests	Clearance of trees / natural vegetation	Additional Notes	Number of Stories
1	Aydıncık	1664	5,002.24	Vacant land	No	EP	-	School used as house of condolences, haystack, neighboring houses	No	Yes	No	No	15 houses	1-Storey
		1686	10,071.06											
		1687	6,617.90											
2	Serince (Şüşnaz)	105/34	23,512.9	Dry field	No	-	-	Neighboring houses	No	Yes	No	Yes	19 houses	1-Storey
3	Karataş	130/1	10,486.56	Raw soil	No	EP	-	School, Neighboring houses	No	Yes	No	Yes	6 houses	1-Storey
4	Sedeftepe (Mıği)	182/114	8,807.53	Pastureland	No	Water Tank, S	-	Neighboring houses, mosque	No	Yes	No	No	8 houses	1-Storey

¹ It was informed that the ground delivery for the subprojects will take place following the removal of debris and demolition by the Governorship of Elazığ.

² Irrigation Channel (IR) / Stream (S) / Electric poles (EP) / Water Well (W)/Septic Tanks (ST)

³ Water Network (WN), Wastewater Network (WWN), Connection Road (CR) and Street Lighting (SL)

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Appendix-2. E&S Screening Forms

(given as a separate document)

TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Appendix-3. Site Photographs Site Photographs of Aydıncık Village



TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)



TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)



TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Site Photographs of Serince Village



TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)



TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Site Photographs of Karataş Village



TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)



TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)

Site Photographs of Sedeftepe Village



TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)



TERRP

DESSUP-05 Central District of Elazığ Province Rural Housing Project – Group 2 - Cluster 2 (48 rural houses)