



T.C. ÇEVRE, ŞEHİRCİLİK VE  
İKLİM DEĞİŞİKLİĞİ BAKANLIĞI



THE WORLD BANK  
IBRD • IDA | WORLD BANK GROUP

**Republic of Turkey**  
**Ministry of Environment, Urbanization and**  
**Climate Change**  
General Directorate of Construction Affairs

**TÜRKİYE EARTHQUAKE RECOVERY AND**  
**RECONSTRUCTION PROJECT**  
**(TERRP)**

<b>Subproject Name</b>	Rural Housing Project Karşıyaka (Fatih) Neighbourhood, Nurhak District Kahramanmaraş Province
<b>Document Name</b>	Environmental and Social Management Plan
<b>Version</b>	1
<b>Delivery Date</b>	28.05.24
<b>Approval Date</b>	



T.C. ÇEVRE, ŞEHİRCİLİK VE  
İKLİM DEĞİŞİKLİĞİ BAKANLIĞI



THE WORLD BANK  
IBRD • IDA | WORLD BANK GROUP

Version /Date	Prepared by	Reviewed by
Version 1.0 29/04/24	Feray YOLOĞLU- Environmental Specialist Sibel OKDEMİR – Social Specialist Erdal YASA- Occupational Health and Safety Specialist	Emir Alp GÜNER – Project Director

This Environmental and Social Management Plan is developed by the Koltek Consulting Company within the scope of “Consultancy Services for Design Review and Reconstruction Supervision of Rural Housing (Ref: TERRP/CS-DESSUP-01)” under Türkiye Earthquake Recovery and Reconstruction Project.



## INDEX

LIST OF TABLE .....	4
LIST OF FIGURES.....	4
ABBREVIATIONS AND ACRONYMS.....	5
1 INTRODUCTION .....	6
2 THE RATIONALE OF THE ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN.....	7
3 LEGAL AND INSTITUTIONAL FRAMEWORK .....	8
4 PROJECT DESCRIPTION.....	9
4.1 Project Characteristics .....	13
5 INFORMATION ACTIVITIES AND PUBLIC PARTICIPATION FOR ESMP .....	14
6 ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN.....	15
7 ANNEXES.....	43
Annex 1: Screening Form (given as a separate document) .....	43
Annex 2: Title Deeds .....	44
Annex 3: Photographs .....	45
Annex 4: Neighbourhood Settlement Plan.....	47



## LIST OF TABLES

Table 1: Close Settlements & Movable/Immovable Assets to the Selected Parcel .....	13
Table 2: Environmental and Social Management Plan .....	16

## LIST OF FIGURES

Figure 1: Google Earth View of the Rural Housing Subproject Parcel 168/100 .....	9
Figure 2: ellite Image for Karşıyaka (Fatih) Rural Housing subproject area parcel: 168/100 .....	10
Figure 3: General satellite view showing nearest components to be impacted by the subproject. ....	10
Figure 4: Lands on which agricultural activities are carried out around the subproject area168/10.....	11
Figure 5: Area of Influence (AoI) .....	12



## ABBREVIATIONS AND ACRONYMS

<b>AFAD</b>		Disaster and Emergency Management Presidency
<b>AoI</b>		Area of Influence
<b>C-ESMP</b>		Contractor Environmental and Social Management Plan
<b>DSI</b>		State Hydraulic Works
<b>E&amp;S</b>		Environmental and Social
<b>ESHS</b>		Environmental, Social, Health and Safety
<b>ESMF</b>		Environmental and Social Management Framework
<b>ESMP</b>		Environmental and Social Management Plan
<b>ESS</b>		Environmental and Social Standard
<b>GBVH</b>		Gender Based Violence and Harassment
<b>GDCA</b>		General Directorate of Construction Affairs
<b>GDF</b>		General Directorate of Forestry
<b>GRM</b>		Grievance Redress Mechanism
<b>Koltek</b>		Koltek Consulting Company
<b>LMP</b>		Labor Management Procedure/Plan
<b>MoEUCC</b>		Ministry of Environment, Urbanization and Climate Change
<b>OHS</b>		Occupational Health and Safety
<b>PIU</b>		Project Implementation Unit
<b>PPE</b>		Personal Protective Equipment
<b>SEA/SH</b>		Sexual Exploitation and Abuse/Sexual Harassment
<b>SEP</b>		Stakeholder Engagement Plan
<b>TERRP</b>		Türkiye Earthquake Recovery and Reconstruction Project
<b>TMP</b>		Traffic Management Plan
<b>TOKI</b>		Housing Development Administration of Türkiye
<b>WB</b>		World Bank
<b>WMP</b>		Waste Management Plan
<b>WWTP</b>		Wastewater Treatment Plant



## 1 INTRODUCTION

The World Bank (WB) is supporting the Ministry of Environment, Urbanization and Climate Change (MoEUECC) in implementing the Türkiye Earthquake Recovery and Reconstruction Project (TERRP). The general aim of TERRP is to provide access to municipal and health services as well as earthquake-resistant new rural housing in selected provinces affected by the February 2023 earthquake in Türkiye. The MoEUECC is implementing the Project activities for Component 3; Rural Housing Reconstruction and Recovery, and Component 4.3; Project Management, Monitoring and Evaluation in close collaboration with the Disaster and Emergency Management Presidency (AFAD).

Within the scope of the 3rd component of TERRP, "Reconstruction and Improvement of Rural Housing", 168/100 parcel located in Karşıyaka (Fatih) Neighborhood in Nurhak district of Kahramanmaraş province was identified as the sub-project area. The destroyed or severely damaged houses and basic infrastructures in the selected neighborhood will be reconstructed in this new settlement locations. This Environmental and Social Management Plan (ESMP) includes measures to avoid, minimize and mitigate potential adverse environmental and social impacts during the sub-project., The measures also include, health and safety measures stakeholder engagement activities to be carried out, and the establishment of a Grievance Redress Mechanism (GRM). Finally, the ESMP outlines the responsibilities of relevant parties within the sub-project



## 2 THE RATIONALE OF THE ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN

Following the Environmental and Social Management Framework (ESMF) of the TERRP, the Project Implementation Unit (PIU) under the MoEUCC General Directorate of Construction Affairs (GDCA) has completed the Environmental and Social (E&S) Screening that is attached in Annex 1 and the E&S Risk Rating was assessed as “Moderate” based on the anticipated E&S risks and impacts. Referring to the ESMF, based on the E&S screening and subsequent assessment, the project-level ESMP needed to be customized for the subproject namely Kahramanmaraş, Nurhak Karşiyaka (Fatih) Rural Housing Project.

Consulting Company (Koltek) under its assignment “Consultancy Services for Design Review and Reconstruction Supervision of Rural Housing” with the name of the supervision consultant took the responsibility to customize the ESMP for the subproject. In the course of the customization, Koltek visited the subproject site before preparing ESMP having meetings with the contractor and Karşiyaka (Fatih) Neighbourhood Mukhtar for an effective ESMP. Koltek has also used the ESMP format given in the ESMF Annex 4 as guidance.

This ESMP includes site-specific measures whereas developed limited to the available information. In the course of the planning and construction, there could be revisions in the methods of the construction due to feasibility and technical concerns. In such changes in the Contractor’s way of construction, the ESMP shall be reviewed and revised by the Contractor and then submitted to Koltek for review. The Waste Management Plan, Pollution Prevention Plan, OHS Plan, Community Health, Safety and Traffic Management Plan, etc., will be prepared also by the Contractor and submitted to the PIU for approval by Koltek after including their review. The Contractor shall take due care to reflect the site conditions to the ESMP and require to be proactive in its planning and reflecting the revisions into this ESMP. The Contractor shall not start construction until all documents are approved by the PIU.



### 3 LEGAL AND INSTITUTIONAL FRAMEWORK

The legal and institutional framework for TERRP is comprehensively presented under Section 3 of the TERRP's ESMF. ESMF Section 3 indicates the legal framework of Türkiye followed by a brief explanation of the national environmental and social assessment regulatory process including permitting and defines gaps between the WB Environmental and Social Standards (ESS) and legislative requirements.

While developing the ESMP, both the ESSs and the legislative framework concerning the subproject-related activities are considered, and feasible and effective measures are recorded.

The ESMF for the Project (both English and Turkish) can be found at the following website:  
[https://webdosya.csb.gov.tr/db/kadiyap\\_en/meu](https://webdosya.csb.gov.tr/db/kadiyap_en/meu)



#### 4 PROJECT DESCRIPTION

The destroyed and heavily damaged houses in the Karşıyaka (Fatih) Neighborhood of Nurhak District of Kahramanmaraş will be rebuilt in the newly determined settlement area, a total of 92 rural houses are planned to be constructed within the scope of this part of the TERR Project. Besides, within the scope of the project, it is planned to build roads and pavements, install street lighting, establish a water network, and sewerage infrastructure, and septic tanks. The determined new settlement area is a total of 1.732.385,55 m<sup>2</sup>, which is land belonging to the Treasury, described as the forest land, and 79.687,12 m<sup>2</sup> of this area will be used within the scope of the sub-project on parcel 168/100. In other words, 4.6% of the area allocated by AFAD will be used for the new settlement.

The satellite view of the location is given below in 1,

and **Hata! Başvuru kaynağı bulunamadı.Hata! Başvuru kaynağı bulunamadı.**Figure 4. Field photographs are presented in Annex-3.



Figure 1: Google Earth View of the Rural Housing Subproject Parcel 168/100




Figure 2: ellite Image for Karşıyaka (Fatih) Rural Housing subproject area parcel: 168/100



Figure 3: General satellite view showing nearest components to be impacted by the subproject.

The parcel and the construction site as well as the close dwellings and facilities are shown in Table 1: Close Settlements & Movable/Immovable Assets to the Selected Parcel

Dwelling / Facilities / Features	Air Distance (m)(*)
Dwelling-1	60
Dwelling-2	90



Dwelling / Facilities / Features	Air Distance (m) (*)
Dwelling-3	175
Dwelling-4	190
Cemetery	60
Fountain	40
Barn-1	60
Barn-2	100
Barn-3	170
Walnut trees	250
Farmland 1	600
Farmland 2	40
Farmland 3	300
Farmland 4	200
Farmland 5	150
DSI pond	190
TOKI Rural Housing Project Area	80

(\*) Figures indicate the distance from the boundaries of the selected parcel to the affected area.

and the distances to the close dwellings and other facilities and features are given in **Hata! Başvuru kaynağı bulunamadı.**



Figure 4: Lands on which agricultural activities are carried out around the subproject area168/10



Figure 5: Area of Influence (AoI)



**Table 1: Close Settlements & Movable/Immovable Assets to the Selected Parcel**

Dwelling / Facilities / Features	Air Distance (m)(*)
Dwelling-1	60
Dwelling-2	90
Dwelling-3	175
Dwelling-4	190
Cemetery	60
Fountain	40
Barn-1	60
Barn-2	100
Barn-3	170
Walnut trees	250
Farmland 1	600
Farmland 2	40
Farmland 3	300
Farmland 4	200
Farmland 5	150
DSI pond	190
TOKI Rural Housing Project Area	80

(\*) Figures indicate the distance from the boundaries of the selected parcel to the affected area.

#### 4.1 Project Characteristics

The features regarding the houses to be constructed and the awarded Contractor are listed as follows:

- The rural houses to be constructed will cover a total area of 9200 m<sup>2</sup> and the each house will have 3 bedrooms and a 14,04 m<sup>2</sup> veranda.
- The number of workers the Contractor is estimated to be a maximum of 180.
- The duration for the completion of the construction is 180 days.
- Settlement plans for each new location have been approved by MoEUCC; however, they might be revised, if deemed necessary.
- There will not be any construction of a concrete plant within the scope of the Project. The concrete needed for the construction of the rural houses will be procured from the nearest licensed facility. The nearest concrete plant is approximately 10 km away.
- Wastewater will be collected in the impermeable septic tanks in both the work site and resettlement area.

The more detailed information related with the subproject area is given in the Screening Form in Annex 1.



T.C. ÇEVRE, ŞEHİRCİLİK VE  
İKLİM DEĞİŞİKLİĞİ BAKANLIĞI



THE WORLD BANK  
IBRD • IDA | WORLD BANK GROUP

## 5 INFORMATION ACTIVITIES AND PUBLIC PARTICIPATION FOR ESMP

This section will be prepared after the public participation meeting.



## 6 ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN

The table below represents the customized Environmental and Social Management Plan (ESMP), outlining the necessary measures for the Contractor to adhere to during the sub-project activities. This plan encompasses anticipated environmental and social risks and effects specific to the sub-project, along with recommended mitigation measures. It details the stages where these risks/effects are expected to occur, indicators within the monitoring system, frequency, responsibilities, and estimated costs. This ESMP comprehensively defines the strategies to address these risks/effects throughout the project timeline.

The implementation of the specified measures, the Contractor's execution system, the Contractor's organizational structure, site-specific E&S management plans, their effectiveness, and the monitoring plan to be implemented by the Contractor will be monitored by Koltek. The Contractor will be subject to oversight to establish an effective system for managing and monitoring E&S matters related to sub-project activities. Besides, the Contractor shall be reviewed the ESMP prepared by the Consultant and commit to implement the ESMP or prepare the Contractor's ESMP (C-ESMP) if needed. The contractor shall also prepare sub-management plans, e.g. Waste Management Plan, Pollution Prevention Plan, OHS Plan and Community Health, Safety and Traffic Mangement Plan, etc. and submit them to the consultant for review. The consultant in turn will send these documents with his/her comments to the PIU for approval.

Table 2: Environmental and Social Management Plan

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
<b>General for All Construction Works</b>										
Environmental and Social (E&S) Management: Inadequate management of the environmental and social risks and impacts of the subproject	<p>The Contractor's Environmental and Social Management Plan (C-ESMP) will be prepared, submitted for approval, and then implemented. C-ESMP will be submitted before the commencement of construction works, and no construction activity will take place within the scope of the sub-project until the C-ESMP is approved. The C-ESMP will include, at least the following site-specific management plans:</p> <ul style="list-style-type: none"> <li>Occupational Health and Safety (OHS) Plan including risk assessment report and emergency response plan (Refer to the draft in TERRP ESMF Annex-10)</li> <li>Community Health, Safety and Traffic Management Plan (Refer to the outlines in TERRP ESMF Annex-11)</li> <li>Hazardous Material Management Plan, if needed</li> <li>Waste Management Plan (Refer to TERRP ESMF Annex-8)</li> <li>Pollution Prevention Plan (Refer to the outlines in TERRP ESMF Annex-12)</li> <li>Water Supply and Wastewater Management Plan</li> <li>Labour Management Plan (LMP) (To be prepared in accordance with TERRP's LMP)</li> </ul>	X	X		All site-specific management plans are approved prior to construction and implemented throughout the construction period. Monthly E&S progress reports are submitted to the MoEUCC.		X		Contractor (implementation) Supervision Consultant (audit) and Report Preparation	Within the cost of construction
	At least one full-time Class A/B OHS Specialist, one full-time Environmental Specialist and one full-time Social Specialist are employed before starting construction work. The contractor is obliged to obtain approval by submitting resumes of specialists. It is imperative that these specialists are present on-site during the construction period.	X	X		Relevant E&S personnel are provided and maintained throughout the construction period.		X		Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction





Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>A training program will be prepared by the Contractor and all employees will be trained on the main environmental, social, health and safety (ESSG) risks and workers' responsibilities associated with such construction works before they start working on site. The training program will be repeated monthly.</p> <p>The Contractor's monthly training program also covers issues related to the Code of Conduct, such as sexual harassment, sexual and/or gender-based violence, especially against women and children, and respectful attitude in interacting with the local community.</p>	X	X		Environmental and social training program is approved and implemented according to schedule and documented. GBVH training program is implemented and documented.		X		Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction
	<p>All necessary permits (Land Use Permit, Waste Disposal Permit / Protocol from the Municipality, Environmental Permit, Water Use Permit from the State Hydraulic Works, Electricity Connection and Use Permit, Excavation waste disposal protocols with Municipalities, etc.) will be obtained and the installation of facilities will be ensured prior to construction.</p>	X			Permissions and relevant official letter	<b>Once before the start of construction</b>			Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction



<p>Air quality: Dust generation around the sub-project site due to construction activities and emissions from construction equipment and vehicles</p>	<p>During the dry season, dust in exposed work areas will be minimized by regularly spraying the ground with water. Construction debris will be kept in a controlled area and sprayed with water to reduce dust. The surrounding environment such as roads, etc. shall be kept free of debris to minimize dust. Aggregate materials will be kept covered to prevent fine soil particles from being suspended or dispersed in the air as a result of wind blowing or dispersing by stray animals. In the case of pneumatic drilling during excavation, the dust will be suppressed by continuous water spraying and/or construction dust curtain housings on site if required. Its paths are cleared of excavation to minimize dust. During the construction phase, if there is a wind problem in this region, irrigation will be done with a watering vehicle at least 3-4 times a day to prevent dust and sedimentation formation. Where stabilized roads are used, they will be reinforced with a stabilizing layer where necessary. Open burning of construction/waste materials on site will be avoided. The operating hours of generators/machines/equipment/vehicles will be appropriately reduced. The traffic routes to be used in the Traffic Management Plan are shown and drivers and operators will be trained accordingly. Vehicles shall not be loaded beyond their capacity. Vehicles will be kept within the area. New and well-maintained vehicles will be used to control gas emissions that will occur within the scope of the activity. All vehicles and all work machines to be used will have exhaust emission permits and all vehicles will be regularly maintained or inspected. Unnecessary use of machinery and equipment that causes emissions will be prevented. Trucks carrying materials will be covered to reduce dust emissions. When passing through public areas is unavoidable, vehicle speed</p>	<p>X</p>	<p>X</p>	<p>X</p>	<p>Visual inspection of air quality control measures  Records of maintenance  Records of complaints</p>	<p>X</p>	<p>Contractor (implementation) Supervision Consultant (audit)</p>	<p>Within the cost of construction</p>
---	--	----------	----------	----------	---	----------	---	--



will be kept under control to minimize dust distribution resulting from vehicle transportation.

While the speed limit in the project area is 30 km/h, it will be 50 km/h in the city. Tires of trucks operating in the construction site will be washed before leaving the area (street).

In case of grievances about dust formation from nearby devices, 24-hour dust measurements will be performed by an authorized laboratory. If the measured levels are above limit values, mitigating measures will be developed in this context.



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction		
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly				
<p>Noise: Noise generation from construction vehicles and equipment</p>	<p>Construction will be limited to certain deadlines defined in national legislation, and activities will be planned in consultation with nearby communities. Thus, the noisiest activities will be carried out during periods that cause the least disturbance.</p> <p>During operation, the engine covers of generators, air compressors and other electrical-mechanical equipment will be closed.</p> <p>Equipment will be placed as far away from residential/community areas as possible.</p> <p>Maintenance procedures ensure that all equipment and machinery are in good working order, and acoustic enclosures will be placed around generators to reduce noise levels.</p> <p>Noise control methods such as fences, barriers or deflectors (such as muffling devices for combustion engines or planting fast-growing trees) will be used when possible.</p> <p>Unnecessary use of alarms, horns and sirens will be avoided.</p> <p>Project-related transportation through public areas will be minimized.</p> <p>The area of Karşıyaka (Fatih), where the construction and operations will take place on plot 168/100, there are some trees and open areas. There as a natural buffer between the two areas, as can be seen in the attached <b>Photo 1</b> and <b>Photo 2</b> In order to reduce the impact of noise on living spaces, a buffer zone (such as open areas, tree rows or vegetation) is maintained between the project area and residential areas.</p> <p>In cases where traffic needs to be limited in residential areas at night; Traffic flow is ensured only through designated routes, and in case of night work, the necessary permits will be ensured. The Contractor will make maximum efforts to carry out its work during daytime.</p> <p>All employees will be trained to follow precautions and best practices. In case of complaints about noise from the nearest</p>											
			X		<p>Visual inspection of noise control measures</p> <p>Equipment and machinery maintenance records</p> <p>Complaint records</p> <p>Measurement results</p>			X			<p>Contractor (implementation)</p> <p>Supervision Consultant (audit)</p>	<p>Within the cost of construction</p>









Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<ul style="list-style-type: none"> <li>Safety measures against falls, such as safety belts and simple scaffolding/railing, will be provided for work at heights.</li> </ul> <p>Oil, grease, paint and dirt will be immediately removed to prevent slipping.</p> <p>Trained operators will be employed to operate special vehicles such as forklifts safely, including safe loading and unloading.</p> <p>Moving equipment with limited rear visibility is equipped with audible backup alarms.</p> <p>Flaggers will be provided to each moving equipment operator to guide the movement of equipment.</p> <p>Before construction activities, all open electrical appliances and lines will be marked with warning signs.</p> <p>All electrical cords, cables and power tools will be checked for frayed or unwound cords and the manufacturer's recommendations will be followed for the maximum permissible operating voltage of portable tools. There will be a leakage current relay in electrical panels.</p> <p>Incidents, including near misses (major incidents including fatalities, lost-time incidents, spills, fires, etc.) and trainings are recorded.</p> <p>Necessary precautions will be taken against the occurrence of fire and a sufficient number of firefighting equipment will be provided for the office, camp area and site.</p>									
Health and safety: Community health and safety risks associated with construction activities,	Since the subproject is a construction project, people living around the construction area, people living in the existing residential area and around the highway (due to the material transportation), the agricultural lands and the farmers working in the surroundings of		X		Visual inspection of control measures Traffic accident records Complaint	X			Contractor (implementation) Supervision Consultant (audit) PIU	Within the cost of construction





Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
including traffic and road-related risks (such as risks to the population due to inadequate construction and traffic management) arising from increased traffic volumes and the movement of heavy vehicles	<p>the project area. Also animals sheltered in roadside barns and possibly grazing near the highway is considered the sensitive receptors. The mitigation measures to be taken in the Community Health, Safety Plan including the Traffic Management Plan will be determined respecting these sensitive receptors. The cumulative effect of traffic may occur with the use of roads used for the existing construction site of TOKI rural houses. Entrances and exits to the construction site is made from a different direction, considering the residences whose distance from the selected area is 60 meters. In addition, the increase in road traffic is taken into account during material entry and exit to the site and drivers pay maximum attention in speed control. These issues are also included in Community Health, Safety and Traffic Management Plan to mitigate cumulative traffic effect.</p> <p>To prevent public access to the construction site, it will be surrounded by a fence. Material stocks/storage areas will be kept away from the public and surrounding living areas.</p> <p>Children are kept away from the construction area. It will be ensured by security guards, fences around the site and warning signs.</p> <p>The route of construction vehicles will be arranged in a way that does not prevent public access to agricultural lands and gardens located near or adjacent to the construction site, and security measures are taken.</p> <p>All earthen waste pits are filled after construction will be completed to prevent stagnant water, waterborne diseases and possible drowning.</p> <p>The driving speed of vehicles will be controlled, especially when passing through public places, nearby schools, health centers or other sensitive areas.</p> <p>If there are school children nearby, traffic safety personnel will be</p>				records					







Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	record requests and grievances from the public and find solutions.									
Land Acquisition and Resettlement: Involuntary land acquisition, including impacts on livelihoods, and relocation of community members (if necessary) to new settlement areas	<p>Since there is no land subject to expropriation and/or easement rights for the sub-project, there is no need to prepare a Resettlement Action Plan (RAP). However, the Contractor will conduct its activities based on the supervision consultant's drawings.</p> <p>During construction activities, if any damage occurs to third-party assets, lands, crops, trees, vineyards etc., the Contractor will compensate the damage according to WB ESS5 requirements, based on the "full replacement cost."</p> <p>Stakeholder categories, including sensitive groups, will be identified, and consultations will be held regarding the Project with these stakeholders. Project-level Stakeholder Engagement Plan (SEP) will be implemented.</p> <p>Topsoil will be stripped and stored in designated areas. When storing topsoil, it should be stored at a maximum height of 3 m and the incline of slope should not exceed 30 degrees. The slope is lightly compressed with the work machine bucket. It is ensured that excavation material is not mixed with topsoil.</p> <p>It is ensured that the area to be stored does not have a slope of more than 5%. Excavation and backfilling of the subsoil may be involved in land levelling and landscaping operations. There will be no storage of excavation-related excavation in the area, all of it will be used for backfilling for levelling.</p> <p>Entrances to neighbouring lands outside the project area will be blocked, thus preventing any impact on neighbouring parcels.</p> <p>Measures will be taken to ensure that farmers engaged in agricultural activities near the construction site continue their activities and that livelihood impacts are prevented. These</p>	X	X	X	Complaint records Survey Reports	X	X	Contractor (implementation) Supervision Consultant (audit) PIU	Within the cost of construction	



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>measures will also be permanent after the construction is completed.</p> <p>Measures will be taken not to prevent access to the lands of farmers and to mitigate possible dust and traffic impacts.</p>									
<p>Water Quality and Wastewater: Water pollution in nearby surface waters due to wastewater/wastes generated in the construction area due to construction activities</p>	<p>To prevent sediment from moving outside the site and flowing into adjacent roads and lands, erosion and sediment control are established using, for example, straw bales and/or silt fences.</p> <p>Efforts are made to minimize the storage or disposal of wastewater on-site.</p> <p>To prevent potential adverse effects on surface waters, temporary or final waste disposal or discharge into or near surface waters will be avoided. No polluted materials, solid waste, toxic or hazardous substances will be stored, poured, or disposed of in water bodies for dilution or disposal purposes.</p> <p>Construction vehicles and machinery (if applicable) will be washed only in designated areas where it will be determined that the rinse water will not contaminated natural surface waters.</p> <p>The wastewater generated by workers on the construction site will be deposited in the septic tank that will be impervious, in accordance with "Regulation on Pit Opening Where Sewer System Construction is not Applicable" published in Official Gazette No: 13783 dated 19.03.1971. Temporary toilets with septic tanks can also be used for this purpose. Septic tank effluent will be periodically removed by vacuum trucks and disposed of in accordance with a protocol established with the relevant municipality that has a licensed wastewater treatment plant (WWTP). The protocol will be submitted to the PIU.</p> <p>There is neither drinking water nor sewerage piped to this area. However, in the other part of the Karşıyaka Neighborhood, there is both a drinking water pipeline and a sewage pipeline. It will be planned to use this network to supply drinking water to Karşıyaka</p>		X		<p>Visual inspection of control measures</p> <p>Septic tank wastewater disposal records (if applicable)</p> <p>Wastewater quality measurement records (if applicable)</p> <p>Complaint records</p>	X		<p>Contractor (implementation) Supervision Consultant (audit) PIU</p>	<p>Within the cost of construction</p>	



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>Neighborhood, .</p> <p>Throughout the project phases, records will be kept regarding the extraction of domestic wastewater by sewage truck.</p> <p>Invoices/receipts for each transportation/disposal will be collected and archived.</p> <p>Efforts will be made to ensure the availability of drinking and hygienic water is not affected due to sub-project activities.</p> <p>Necessary permits will be obtained from authorized bodies for the use of any natural water source.</p>									
Soil and Groundwater Quality: Soil and groundwater contamination due to accidental spills and soil erosion as a result of improper waste management	<p>For proper waste management, mitigation measures specified in the "Solid and Hazardous Waste" section below will be applied.</p> <p>The remaining concrete or syrup in concrete mixers will not poured onto the construction site, its surroundings or access roads of the construction sites.</p> <p>Hazardous materials, including chemicals, will be collected and secured in a designated storage area to prevent spillage and overturning.</p> <p>Semi-used chemical substances Containers will be closed and sealed when not in use.</p> <p>Intervention methods for spillage will be implemented to limit the exposed area in case of any spillage of hazardous substances or hazardous waste. Project employees will be trained in spill response measures.</p> <p>Appropriate spill kits will be placed in suitable locations on the construction site.</p> <p>Construction will be appropriately planned during the dry season. The length and steepness of slopes will be limited and minimized.</p> <p>Upon completion of work, reclamation areas will be covered with topsoil and promptly re-vegetated with fast-growing plants (grass, shrubs, and trees).</p>		X		<p>Visual inspection of control measures</p> <p>Incident records</p> <p>Topsoil stripping records</p> <p>Training Records</p> <p>Complaint records</p>	X		Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction	



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>Topsoil up to a depth of 10 cm will be stripped and stored for reclamation works in permitted areas such as parking lots, and social facility areas within the sub-project site until construction will be completed. It will be stockpiled in a herringbone pattern up to a maximum height of 2 meters and lightly compacted at the edges to prevent rainwater ingress. Ditches will be created around stockpile heaps to collect surface runoff and discharge it to the environment.</p> <p>Excess excavation materials, if any, will be stored in designated areas within the permitted area of the sub-project site and transported to land approved by the Municipality. Written permission is obtained from the Municipality for the transportation of excess excavation materials.</p> <p>The personnel and those concerned will be warned that it is forbidden to dump the domestic solid wastes that will be generated within the scope of the activity in question into underground and surface waters, lakes and streams, similar receiving environments, streets, roads and open areas, and the necessary trainings will be provided.</p>									
<p>Solid and Hazardous Wastes: EHS risks due to improper management of waste from construction activities (construction demolition waste, hazardous waste, biodegradable waste, recyclable waste, non-hazardous waste, etc.)</p>	<p>Wastes will be managed in accordance with the waste management hierarchy (prevent, reduce, reuse, recycle, recover, dispose), and personnel will be trained in waste management.</p> <p>Wastes will be separated as recyclable, hazardous, and non-hazardous waste. General construction waste, organic, liquid, and chemical wastes will be segregated on-site and stored in appropriate containers. Non-hazardous wastes, inert and biologically degradable wastes, and recyclable wastes must be collected separately, ensuring that hazardous wastes are not mixed with other waste types.</p> <p>Wastes will be disposed of at authorised disposal sites/facilities (excavation waste storage areas, landfills, recycling/recovery</p>		X		<p>Visual inspection of control measures</p> <p>Waste production and disposal records</p> <p>Official correspondence with the municipality</p> <p>Training records</p> <p>Complaint records</p>	X		<p>Contractor (implementation) Supervision Consultant (audit)</p>	<p>Within the cost of construction</p>	











Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	contract will be made with environmentally licensed recovery facilities or vegetable waste oil intermediate storage facilities to collect the oils in question, a waste declaration form will be filled and approved, and a copy is kept for five years to be submitted to the authorities when necessary. It will be sent to the facilities by licensed vehicles.									
Stakeholder Engagement and Grievance Mechanism: Construction-related complaints and temporary disruptions to the local community, including applicable property owners	<p>The Stakeholder Engagement Plan (SEP) prepared by the Ministry of Environment, Urbanism and Climate Change in accordance with the World Bank Performance Standards will begin to be implemented before the construction activities of the sub-project are initiated. This procedure will continue during the construction activities. Depending on the project activities, the plan will be revised if necessary.</p> <p>SEP describes the activities focus on establishing effective communication with individuals who may be affected by the contractor and consultant's work. It is also highlighted the importance of maintaining respect for the local environment and community by implementing a program for regular communication within the scope of the SEP.</p> <p>Before the start of the sub-project, a meeting will be held with the stakeholders of the Karşıyaka Neighbourhood who will benefit and/or be affected by the project. Information about the project including the Grievance Redress Mechanism (GRM) will be disclosed and posters, brochures and flyers prepared by the Supervision Consultant will be distributed. At the meeting, people who will be affected by the project will be allowed to express their questions, concerns and opinions, and their questions will be answered by experts.</p> <p>The Supervision Consultant will employ a Social Specialist who will communicate directly with the community, provide the necessary information about the project to internal and external stakeholders, record requests and grievances from the public and</p>		X		<p>Records of disclosed information, SEP, documents/brochures etc.</p> <p>Meeting minutes, attendance lists</p> <p>Stakeholder engagement log</p> <p>Complaints registry log</p> <p>Consultant's monitoring reports,</p> <p>E&amp;S monitoring and audit reports of the Contractor</p>		X		<p>PIU (implementation) Supervision Consultant (audit)</p>	Within the cost of construction





Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	will be placed in Mukhtar's office, container living cities and the entrance of the construction site.									
Labour and Working Conditions: Risks associated with the potential influx of labour and the presence of labor camps (housing conditions, child labor risks, gender-based violence and harassment, human rights risks, etc.) and other labor issues	<p>Workers will be granted adequate weekly rest periods, annual leave, and sick, maternity, and family leave as required by national law and the project LMP.</p> <p>Written notice about contract termination and severance pay details are sent to workers in a timely manner.</p> <p>Workers will be employed based on the principles of equal opportunities and fair treatment, and no discrimination is made in any aspect of the employment relationship.</p> <p>Project employees, including specific worker groups such as women, persons with disabilities, migrant workers, and child laborers, are provided with appropriate protection and assistance measures in accordance with the World Bank's ESS2 under the Environmental and Social Framework (ESF). This process is carried out in line with the project LMP.</p> <p>Workers will be allowed or encouraged to join labor unions, engage in collective bargaining, or participate in alternative mechanisms.</p> <p>No workers under the age of 18, the minimum age, will be employed or engaged in discussions by the Contractor related to this sub-project. Employment records are open for inspection by the Client and/or the Consultant.</p> <p>Forced labor involving any work or service extracted from a person under threat of force or coercion, not voluntarily performed, is not used in connection with this sub-project.</p> <p>The Contractor establishes a Worker Grievance Redress Mechanism (GRM) at the construction site to allow workers to voice their concerns. Contact information for the GRM will be provided to workers.</p>		X		<p>Visual inspection of control measures</p> <p>Health records</p> <p>Employee records</p> <p>Review the construction employee contracts</p> <p>Training records</p> <p>Records of worker complaints</p> <p>SSI records of all employees</p>	X	X		<p>PIU Contractor (implementation) Supervision Consultant (audit)</p>	Within the cost of construction





Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
Cultural Heritage: A coincidental finding	Cultural or historical sites will not be damaged. Prior to land preparation activities, project staff will be trained on chance-find procedures. In case of encountering any cultural heritage/asset during construction works which was previously unknown (especially excavation works), the chance find procedure is followed (see TERRP ESMF Annex-9). There is an old and small cemetery on the right side of the entrance to the sub-project area. The cemetery is fenced by Muhktar for protection ( <b>Hata! Başvuru kaynağı bulunamadı.</b> : Aol). There is a fountain built for cemetery visitors on the right side of the entrance to the sub-project area. During construction, the protection fences around the cemetery will be strengthened by the Contractor and made special signs for vehicles. Because the fountain is functional, workers will be trained to use it in a way that would not hinder or restrict use by local residents during construction.		X		Training records Random finding records		X		Contract or (implementation) Supervision Consultant (audit)	Within the cost of construction
Biodiversity: Potential risks to flora and fauna due to construction activities and improper waste management	The trees need to be cut down approximately 100 trees in new residential areas, at least twice as many of the cut trees will be planted in the area to be determined by the General Directorate of Forestry (preferably in an area in the nearby area).	X			Tree planting records			X	PIU Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction
	Cutting down trees or destroying vegetation will be prohibited outside the construction area. Hunting, fishing, catching wild animals or gathering plants will be prohibited.		X			Visual inspection of control measures	X			Contractor (implementation) Supervision Consultant (audit)
<b>Specific to Access Roads</b>										
<b>Specific to Rural Road Construction Works</b>										
General Considerations	Contractor will obtaine permission for road extensions from the Municipality and other relevant authorities.	X			Approval of the explanatory report by Koltek				Contractor (implementation) Supervision	PIU



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>Where road widening cannot be avoided, a full report on the need for the work will be submitted to Koltek before any work is carried out on the access roads. The social and environmental impacts of the work and mitigation measures will be detailed. The road to be used will be specified in the Traffic Management Plan.</p> <p>Damage to Neighbouring properties will be avoided during road construction.</p> <p>Project staff and the supply chain will be trained on the access roads to be used.</p> <p>Avoid road construction on unstable soils, steep slopes and nearby stream banks. Where no alternative road alignments are available, additional measures will be implemented (see slope protection section below).</p>				<p>on behalf of the PIU Training records</p> <p>Records of unexpected impacts during the expansion of access routes</p> <p>Correspondence of the municipality and other authorities</p> <p>Design approval</p>	<p>Consultant (audit)</p> <p>Once during design</p>				
	<p>Placement of all construction waste (including earth cuts) to approved disposal sites (at &gt;300 m from streams,) will be controlled.</p> <p>Erosion control measures will be implemented before the rainy season begins, preferably immediately following construction. The measures will be maintained and reapplied until vegetation is successfully established.</p> <p>Sediment control structures will be applied where needed to slow or redirect runoff and trap sediment until vegetation will be established.</p>		X		<p>Visual inspection of control measures</p>	X			<p>Contract or (implementation)</p> <p>Supervision Consultant (supervision)</p>	<p>Included in the cost of construction</p>
Slope protection	<p>The slopes will be protected from erosion and landslides by taking the following measures:</p> <ul style="list-style-type: none"> <li>Indigenous Species, fast-growing grass on slopes prone to</li> </ul>				<p>Visual inspection</p>				<p>Contract or</p>	<p>Included in the</p>





Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>erosion. These grasses help stabilize the slope and protect soil from erosion by rain and runoff. Locally available species possessing the properties of good growth, dense ground cover and deep root will be used for stabilization.</p> <ul style="list-style-type: none"> <li>Provide interceptor ditch, particularly effective in areas of high-intensity rainfall and where slopes are exposed. This type of ditch intercepts and carries surface run-off away from erodible areas and slopes before reaching the steeper slopes, thus reducing the potential surface erosion.</li> <li>On steep slopes, it is planned to use a stepped embankment (terracing) for greater stability.</li> <li>Place a retaining wall at the lower part of the unstable slope. The wall needs to have weeping holes for drainage of the road sub-base, thus reducing pressure on the wall.</li> <li>Rocks (riprap) can be used in addition to protect the slope.</li> <li>Prevent the uncontrolled run-off of water from the road surface with drainage ditches of sufficient size and divert the water away from the downhill slope.</li> </ul>		X		of control measures	X			(implementation) Supervision Consultant (supervision)	cost of construction
<b>Special for Wastewater Systems</b>										
General Considerations for Septic Tanks (If used by the Contractor during construction and in the treatment of Neighbour's wastewater)	Septic tanks will be have a vent pipe to prevent gas from accumulating inside the reservoir and have a 'manhole' that allows access to the inside of the tank when needed. In cases where this is not possible, septic tanks will be designed in accordance with the "Regulation on Opening Pits in Places Where Sewage System Construction Cannot Be Applied" published in the Official Gazette dated 19/03/1971 and numbered 13783 and septic tanks will be sealed	X			Design approval		Once during design		PIU Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>Septic waste will not discharged into an open sewer or other surface waters.</p> <p>Wastewater will be treated before final disposal.</p> <p>This can be achieved through (i) an underground infiltration area, (ii) a vegetated infiltration area, or (iii) a pit for percolation. In cases where this is not possible, septic waste will be periodically removed with vacuum tankers and disposed of within the framework of a protocol established with the relevant municipality having a licensed wastewater treatment facility.</p> <p>The septic tank's volume will be adequately determined to include the quantity of wastewater until it is conveyed to the municipal system (The septic tank volumes will be calculated, evaluated, and submitted for approval to Koltek along with estimated and planning figures before the installation of septic tanks.) The community to ensure the proper will be continued operation of septic tanks as evidence of preventing soil/water pollution should raise community awareness about the periodic inspection of septic tanks. Septic tanks will be regularly sprayed with insecticides to prevent pests and flies.</p>		X	X	<p>Wastewater disposal records (if applicable)</p> <p>Protocol with the municipality</p> <p>Records of community awareness activities</p> <p>Records of complaints</p>		X		<p>Contract or (implementation) Supervision Consultant (audit)</p> <p>Local government (Mukhtar)</p>	Within the cost of construction



## 7 ANNEXES

### Annex 1: Screening Form (given as a separate document)



## Annex 2: Title Deeds

12.05.2023 10:57

[https://mekansalweb.afad.gov.tr/AFAD/Work/TapuHtmlViewerPage.aspx?Key=zFW3q\\_8BL0a2XqM4XcX\\_6g](https://mekansalweb.afad.gov.tr/AFAD/Work/TapuHtmlViewerPage.aspx?Key=zFW3q_8BL0a2XqM4XcX_6g)

### TAŞINMAZA AİT TAPU KAYDI

Zemin Tipi	:AnaTasınmaz	Ada/Parsel	:168 / 100
Zemin No	:30274224	Yüzölçüm	:1732385.55 m <sup>2</sup>
İl/İlçe	:KAHRAMANMARAŞ/NURHAK	Ana Taş. Nitk	:ORMAN
Kurum Adı	:Nurbak		
Mah/Köy Adı	:FATİH		
Mevkii	:OLUCAK		
Cilt/Sayfa No	:7/590		
Kayıt Durum	:Aktif		



### TAŞINMAZ ŞERH / BEYAN / İRTİFAK

Ş/B/İ	Açıklama	Şablon Ad	Malik / Lehdar	Tarih - Yevmiye	Terkin Sebebi - Tarih - Yev.
Beyan	2942 Sayılı Kamulaştırma Kanununun 7. maddesine göre belirtme.	2942 Sayılı Kamulaştırma Kanununun 7. Maddesine Göre Belirtme	(SN:1853333) DEVLET SU İŞLERİ GENEL MÜDÜRLÜĞÜ (DS) VKN:3130025631	03/08/2015 - 432	

### MÜLKİYET BİLGİLERİ

Sistem No	Malik	Elbirliği No	Hisse Pay/Payda	Metrekare	Edinme Sebebi - Tarih - Yev.	Terkin Sebebi - Tarih - Yev.
71128965	MALİYE HAZİNESİ	-	1/1	1732385.55	Tesis Kadastro-17/08/2001-	

### İpotek

Alacaklı	Müşterekmi?	Borç	Faiz	Derece/Sıra	Süre	Tesis Tarih - Yev.	Borçlu	SDF Hakkı
----------	-------------	------	------	-------------	------	--------------------	--------	-----------

Raporlayan : Veli Öztürk



### Annex 3: Photographs



Photo 1: Karşiyaka (Fatih) Parcel 168/100 Rural Houses Area



Photo 2: Karşiyaka (Fatih) Parcel 168/100 Rural Houses Area



**Photo 3: Karşıyaka (Fatih) TOKI Rural House Construction area next to the Parcel 168/100**



## Annex 4: Neighbourhood Settlement Plan

