



Republic of Turkey
Ministry of Environment, Urbanization and
Climate Change
General Directorate of Construction Affairs

**TÜRKİYE EARTHQUAKE RECOVERY AND
RECONSTRUCTION PROJECT
(TERRP)**

Subproject Name	Kahramanmaraş Province Nurhak District Tatlar (Yeni) Neighbourhood Rural Housing Project
Document Name	Environmental and Social Management Plan
Version	0.1
Delivery Date	26/05/2025
Approval Date	28/05/2025



Version /Date	Prepared by	Reviewed by
Version 0.0 04.03.2024	Fatma KULAKSIZ – Environmental Specialist Sibel OKDEMİR – Social Specialist Erdal YASA- Occupational Health and Safety Specialist	Emir Alp GÜNER – Project Director
Version 0.1 26.05.2025	Mustafa ERTEMİZ- Environmental Specialist Leyla YILDIZ - Social Specialist Büşra Ar Sarıkaya - Occupational Health and Safety Specialist	Emir Alp GÜNER – Project Director

This Environmental and Social Management Plan is developed by the Koltek Consulting Company within the scope of “Consultancy Services for Design Review and Reconstruction Supervision of Rural Housing (Ref: TERRP/CS-DESSUP-02)” under Türkiye Earthquake Recovery and Reconstruction Project.



INDEX

LIST OF TABLES.....	4
LIST OF FIGURES.....	4
ABBREVIATIONS.....	5
1. INTRODUCTION.....	6
2. THE RATIONALE OF THE ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN.....	7
3. LEGAL AND INSTITUTIONAL FRAMEWORK.....	8
4. PROJECT DESCRIPTION.....	9
4.1 Project Characteristics.....	14
4.2 Environmental and Social Baseline.....	14
5. INFORMATION ACTIVITIES AND PUBLIC PARTICIPATION FOR ESMP.....	16
6. ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN.....	19
7. REPORTING STRUCTURE.....	49
ANNEXES.....	50
Annex 1: Title Deeds.....	50
Annex 2: Photographs.....	51
Annex 3: Project Disclosure.....	53
Annex 4: Project Presentation.....	54
Annex 5: Photos of Stakeholder Engagement Meeting.....	59
Annex 6: Subproject Disclosure Materials.....	60
Annex 7: Grievance Redress Box.....	62
Annex 8: Stakeholder Engagement Meeting 2 (Minutes).....	63
Annex 9: Screening Form (given as a separate document).....	64

LIST OF TABLES

Table 1: Settlements Close to the Selected Parcel	12
Table 2: Environmental and Social Baseline	15
Table 3: Questions Posed and Answers in the Stakeholder Engagement Meetings	17
Table 4: Environmental and Social Management Plan	20

LIST OF FIGURES

Figure 1: Google Earth View of the Rural Housing Subproject Parcel 146/206	9
Figure 2: Satellite image of the current residential area of Tatlar District	10
Figure 3: Satellite general image for parcel 146/206	10
Figure 4: Area of Influence (AoI)	11
Figure 5: The distance of the parcel to the nearest settlement.	13
Figure 6: Lands on which agricultural activities are carried out on parcel 146/ 206 (Yellow lines)	Hata! Yer işareti tanımlanmamış.



ABBREVIATIONS

AFAD	Disaster and Emergency Management Presidency
AoI	Area of Influence
WB	World Bank
C-ESMP	Contractor Environmental and Social Management Plan
DSI	State Hydraulic Works
E&S	Environmental and Social
ESHS	Environmental, Social, Health and Safety
ESMF	Environmental and Social Management Framework
ESMP	Environmental and Social Management Plan
ESS	Environmental and Social Standard
GBVH	Gender Based Violence and Harassment
GDCA	General Directorate of Construction Affairs
GRM	Grievance Redress Mechanism
Koltek	Koltek Consulting Company
LMP	Labor Management Procedure/Plan
MoEUCC	Ministry of Environment, Urbanization and Climate Change
OHS	Occupational Health and Safety
PIU	Project Implementation Unit
PPE	Personal Protective Equipment
SEA/SH	Sexual Exploitation and Abuse/Sexual Harassment
SEP	Stakeholder Engagement Plan
TERRP	Türkiye Earthquake Recovery and Reconstruction Project
TMP	Traffic Management Plan
WMP	Waste Management Plan
WWTP	Wastewater Treatment Plant

1. INTRODUCTION

The World Bank (WB) is supporting the Ministry of Environment, Urbanization and Climate Change (MoEUCC) in implementing the Türkiye Earthquake Recovery and Reconstruction Project (TERRP). WB finances TERRP activities under Component 3, Rural Housing Reconstruction and Recovery, and Component 4.3, Project Management, Monitoring and Evaluation. The general aim of TERRP is to provide access to municipal and health services as well as earthquake-resistant new rural housing in selected provinces affected by the February 2023 earthquake in Türkiye. The MoEUCC will be implementing the Project activities for Component 3; Rural Housing Reconstruction and Recovery, and Component 4.3; Project Management, Monitoring and Evaluation in close collaboration with the Disaster and Emergency Management Presidency (AFAD).

Under the scope of Component 3 Rural Housing Reconstruction and Improvement of TERRP, 46 houses in the Tatlar (Yeni) neighbourhood of Nurhak District, Kahramanmaraş province, will be constructed in the new settlement area. 146/206 parcel located in Tatlar (Yeni) Neighborhood was identified as the sub-project area. This Environmental and Social Management Plan (ESMP) is aimed at assessing and minimizing the potential negative environmental and social risks and impacts of the reconstruction of a total of 46 steel construction rural houses in this region. The destroyed or severely damaged houses and basic infrastructures in the selected neighbourhoods will be reconstructed in new settlement locations. Additionally, the measures to eliminate potential adverse environmental and social impacts during the projects, address health and safety measures details about stakeholder engagement activities, and the establishment of a Grievance Redress Mechanism (GRM) and outline the responsibilities of relevant parties within the project scope include in this Environmental and Social Management Plan.

2. THE RATIONALE OF THE ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN

Following the Environmental and Social Management Framework (ESMF) of the TERRP, the Project Implementation Unit (PIU) under the MoEUCC General Directorate of Construction Affairs (GDCA) has completed the Environmental and Social (E&S) Screening and the E&S Risk Rating was evaluated as “Moderate” based on the anticipated E&S risks and impacts. Referring to the ESMF, based on the E&S screening and subsequent assessment, a subproject based ESMP needed to be customized for the subproject namely Kahramanmaraş Nurhak Tatlar (Yeni) Rural Housing Project.

Koltek Consulting Company under its assignment “Consultancy Services for Design Review and Reconstruction Supervision of Rural Housing” with the name of the supervision consultant took the responsibility to customize the ESMP for the subproject. In the course of the customization, Koltek visited the subproject site before preparing ESMP, having meetings with the contractor and Tatlar (Yeni) Neighbourhood Mukhtar for an effective ESMP. Koltek has also used the ESMP format given in the ESMF Annex 4 as guidance.

It is the Contractor's responsibility to review, revise, and update the ESMP per its planning and decisions. This ESMP includes site-specific measures that are limited to the available information. In the course of the planning and construction, there could be revisions in the methods of the construction due to feasibility and technical concerns. In such changes in the Contractor's way of construction, the ESMP shall be reviewed and revised by the Contractor and then submitted to Koltek for review. The Waste Management Plan, Pollution Prevention Plan, OHS Plan, Community Health, Safety and Traffic Management Plan, Water Supply and Wastewater Management Plan etc., will be prepared also by the Contractor and submitted to the PIU for approval by Koltek after including their review. The Contractor shall take due care to reflect the site conditions to the ESMP and be proactive in its planning and reflecting the revisions into this ESMP. The Contractor shall not start construction until all documents are approved by the PIU.

3. LEGAL AND INSTITUTIONAL FRAMEWORK

The legal and institutional framework for TERRP is comprehensively presented under Section 3 of the TERRP's ESMF. ESMF Section 3 indicates the legal framework of Türkiye followed by a brief explanation of the national environmental and social assessment regulatory process including permitting and defines gaps between the WB Environmental and Social Standards (ESS) and legislative requirements.

While developing the ESMP, both the ESSs and the legislative framework concerning the subproject-related activities are considered, and feasible and effective measures are recorded.

The ESMF for the Project (both English and Turkish) can be found at the following website:

English

https://webdosya.csb.gov.tr/db/kadiyap_en/menu/esmf_20240313034306.pdf

Turkish

https://webdosya.csb.gov.tr/db/kadiyap/menu/csyc_20240313033738.pdf

4. PROJECT DESCRIPTION

The destroyed and heavily damaged houses in the Tatlar (Yeni) Neighborhood of Nurhak District of Kahramanmaraş will be rebuilt in the newly determined settlement area, a total of 46 rural houses are planned to be constructed within the scope of this part of the TERR Project. Besides, within the scope of the project, it is planned to build roads and pavements, install street lighting, establish a water network, and sewerage infrastructure, and build impermeable septic tanks. The determined new settlement area is a total of 12,111,130.60 m², which is land belonging to the Treasury, and 134.054,20 m² of this area will be used within the scope of the sub-project on parcel 146/206 as two different parts. In other words, 11.06% of the area allocated by AFAD will be used for the new settlement. The satellite view of the location is given below in Figure 1, Figure 2, and Figure 3. Field photographs are presented in [Annex 2](#):



Figure 1: Google Earth View of the Rural Housing Subproject Parcel 146/206



Figure 2: Satellite image of the current residential area of Tatlar District



Figure 3: Satellite general image for parcel 146/206

The parcel and the construction site as well as the close dwellings and facilities are shown in Figure 4 and the distances to the close dwellings and other facilities and features are given in Table 1.




Figure 4: Area of Influence (AoI)

Table 1: Settlements Close to the Selected Parcel

Dwellings/Facilities /Features	Air Distance (m)
Dwelling Areas -1	420
Dwelling Areas -2	850
Agricultural Lands - 1	710
Agricultural Lands - 2	950
Mosque - 1	850
Mosque - 2	920
School - 1	1200
School - 2	1440

The distance of the rural housing area of the sub-project to the nearest settlement is 1.93 km (as the crow flies) as can be seen in Figure 5.




Figure 5: The distance of the parcel to the nearest settlement.

4.1 Project Characteristics

The features regarding the houses to be constructed and the awarded Contractor are listed as follows:

- The rural houses to be constructed will be 213.245,54 m². The rural houses will be steel with 3 bedrooms with a 14,04 m² veranda. The duration of construction is 180 days.
- Settlement plans for each new location have been approved by MoEUCC; however, they might be revised, if deemed necessary.
- There will not be any construction of a concrete plant within the scope of the Project. The concrete needed for the construction of the rural houses will be procured from the nearest licensed facility.
- Wastewater will be collected in the impermeable septic tanks in both the work site and resettlement area.

4.2 Environmental and Social Baseline

The current environmental and social baseline conditions of the Tatlar (Yeni) Neighbourhood and the new location are summarized in Table 2 below. Here, the location of the neighborhood and the transportation conditions to the new settlement area are explained in more detail:

The main road entering the Neighbourhood is asphalt and the new settlement area is reached by passing through the Neighbourhood. This road is paved with interlocking paving stones and in some places is only wide enough to allow a single vehicle. There is a sufficiently wide stabilized road within the field. It has been determined that there is no alternative way for construction vehicles to reach the construction site other than the road passed by the current settlement. There are empty lands suitable for construction activities near the area where parcel 146/206 is located. It is possible to establish construction sites on these lands.

There are scattered settled houses approximately 300-500 m away from the selected area and approximately 1 km from the Tatlar (Yeni) Neighborhood center. There is an elementary school in the current settlement with a total of 350 students at a distance of 1 km. to the selected location. There are 2 mosques in the neighborhood. One is 700 m and the other one is 1.500 m away from the rural housing area. The nearest hospital to the new rural housing area is 17 km away while Nurhak Teacher's Guest House is 15 km away.

The selected area, classified as forest land, consists of sparsely distributed trees and shrubs in terms of its qualitative characteristics. The rural houses are planned on the flat part of the area and there are no trees. The treed areas are sloping and not suitable for housing. The settlement plan has been designed to allow the work to be carried out without felling existing trees, as shown on the site plan. A planning approach that minimizes or eliminates adverse impacts on the environment and the normal life processes and ecosystem of the environment is envisaged when designing and/or planning residential areas.

The nearest nationally protected area is Kapiçam Nature Park is located approximately 82 km from the 146/206 parcel. The sub-project is not located within or adjacent to any sensitive site (historical, archaeological or culturally significant site) or facility.

There is no drinking water line and also no sewer line on this site. However, in the other part of the Tatlar District, there is both a drinking water pipeline and a sewerage pipeline. There are plans to have a drinking water supply to Tatlar (Yeni) through this network of pipes. As there is no sewerage to the plots, wastewater is collected using impermeable septic tanks.

There is an electricity line in Tatlar Neighborhood. For the new settlement, the power lines in the neighborhood will be taken from the Tatlar Neighborhood line. Domestic solid wastes will be transported to the landfill in the Nurhak Municipality 3-4 days a week. The awarded contractor will perform land preparation and construction activities. The construction phase is anticipated as follows:

- a. Mobilization

- b. Grading for roads and road construction within the sub-project area
- c. Site inspections for geological assessment
- d. Grading and construction of houses and other units

This ESMP has been developed to encompass all environmental and social measures required during all sub-project activities. In case subcontractors are utilized by the contractor (for construction, concrete plant, catering services, security, etc.), it is the responsibility of the contractor to ensure that subcontractors operate in compliance with this ESMP, national regulations, World Bank ESSs, and World Bank Group General Environmental, Health, and Safety Guidelines. The contractor is obligated to monitor, report, record, and oversee subcontractors' work for quality performance.

Table 2: Environmental and Social Baseline

E&S Aspects	Tatlar
Distance to the village/neighborhood center	1.45 km.
Public facilities near (<0.5 km)	N/A
Close dwellings	Please refer to Table 1
Other features	Barns outside the selected area, viticulture, and dry farming plots inside the area.
Land cover	Very sparse shrub species plants and trees, dry agricultural land, and vineyard areas
Ownership	Ownership belongs to the State (Treasury)
Presence of trees / Flora - Fauna	There are scattered trees. The number of trees is about 9-10. The shrubs will be cleared, but considering the placement of the trees, the rural houses can be built without cutting down the trees.
Presence of vulnerable/disadvantaged persons	There are elderly and disabled persons among the beneficiary
Sexual Exploitation and Abuse / Sexual Harassment (SEA/SH) Risk (to be expected)	Yes, it is expected that some external labor will be hired for the sub-project site; therefore, there are some risks.

5. INFORMATION ACTIVITIES AND PUBLIC PARTICIPATION FOR ESMP

The stakeholder engagement meeting in Tatlar (Yeni) neighborhood, Nurhak District was held on 18 December 2024 at the high school building in the neighborhood (Annex 5). The meeting was planned to be held before the rural housing construction of the subproject started. However, the site plan of the parcel allocated for the rural subject area was found to be inappropriate and changed upon the opinion of DSI. In addition, the redefinition of the housing area resulted in the use of the land of people engaged in informal agricultural activities on the treasury land. Harvesting was waited for and work on the land was postponed. The agreement process was prolonged due to the objections of the users of the land, but in the meantime, construction work on other parts of the land was started within the scope of soil leveling and foundation digging.

In order to provide accurate and final information to the beneficiaries, it was deemed appropriate by the Consultant and PIU not to hold a stakeholder engagement meeting until the situation is clarified. For the stakeholder engagement meeting, consensus was awaited. After the consensus was reached, the SEP was held on December 18th.

After the meeting date was determined, the ESMP prepared for this sub-project was presented to the public in printed copies at the muhtar's office and next to the restaurant where the complaint box is located, as of 01.12.2024 (Annex 8).

The meeting was announced by the muhtar from the neighborhood mosque and through face-to-face meetings. A total of 20 people, 12 men and 8 women, attended the meeting. Two of the participants stated that they were not beneficiaries and came to get information. Since some of the beneficiaries were outside the neighborhood at the time of the meeting and some of them had moved to nearby urban centers after the earthquake, not all of the beneficiaries could attend the meeting. Although 68 rural housing units were planned to be built in the selected area, the number of beneficiaries decreased to 46 people due to the fact that the beneficiaries gave up owning a house in the collective rural housing area and made other choices (on-site transformation, TOKI housing, etc.).

The meeting was attended by MoEU PIU social and environmental experts online, social, environmental and OHS experts of the consultant company, site supervisor and civil engineer. The site control manager, civil engineer, OHS specialist from Koltek's field team as well as the site supervisor of the contractor company also attended the meeting. In addition, 2 Koltek project assistants attended the meeting online from the office.

The meeting started with the introduction of the project by the Koltek social expert. A powerpoint presentation (Annex: 4) prepared specifically for the project area. It was made by Koltek's social, environmental and OHS experts. The presentation explained the social and environmental impacts and mitigation measures of the project, project documents, management plans, grievance resolution mechanism and communication channels. Brochures prepared for the sub-project were distributed to the participants and a poster was placed in the grievance box (Annex 6)

The participant survey conducted at the end of the meeting was answered by 20 participants. The results of the survey will be analyzed, reported and submitted to the PIU as a separate document.

After the presentation, the participants were asked if they had any questions and the questions were answered by the experts. The questions and answers are presented in the table below. The questions generally reflected concerns about the houses being made of steel instead of reinforced concrete. Participants believe that the houses are not resistant to the winter conditions of the region.

A second stakeholder engagement meeting was planned for May 20, 2025 to update the number of dwellings and ensure the continuity of public participation. However, the meeting could not be held due to lack of participation. Current posters and brochures were shared with the village mukhtar and the current status of the project was shared with the village mukhtar in full detail. Due to the lack of participation in the meeting, minutes were

prepared with three signatures of the village headman, Koltek social expert and environmental engineer. (Annex 9)

Table 3: Questions Posed and Answers in the Stakeholder Engagement Meetings

Querist	Respondent	Question Raised	Answer Given
Village Resident	Koltek (Social Expert)	"I want to buy a house from TOKI, what should I do?"	"You must first apply to AFAD for your situation to be assessed, and then apply to TOKI. If you meet the eligibility criteria, you can purchase a house from TOKI."
Village Resident	Koltek (-Chief of Field Control))	"Why are not all the houses made of concrete? They made the houses in Fatih neighbourhood out of concrete."	"There are TOKI houses next to those houses, and they are made of concrete. In order to maintain the integrity, the houses in this project were also made of concrete."
Village Resident	Koltek (Social expert-Koltek)	"Steel structures are not suitable for the winter conditions of the village. There is a risk of them to fly away"	"Some completed steel structures withstood the strong winds experienced at another construction site in this region (Nurhak). No structure collapsed or had its roof flied away, you can go and see it on site."
Village Resident	Koltek (-Chief of Field Control))	"The insulation materials of the houses pose a fire risk."	"We keep many flammable items in our homes. In the event of a fire, they also carry the risk of burning. However, the construction materials of the houses will not catch fire spontaneously. The material that catches fire easily is OSB, but its exterior is covered with fire-resistant Boadrex."
Village Resident	Koltek (-Chief of Field Control))	"How will the heating system of our houses be?"	"The houses are planned to be heated with stoves. A stove chimney has been installed in each room, made of galvanized sheet metal."
Village Resident	Koltek (-Chief of Field Control))	"If we want to change the heating system and install a central heating system, it will cost us a lot and create a heavy workload. How can we manage it?"	"Since the houses are not made of reinforced concrete, there will be grooves inside the walls, so pipes can be laid by opening a narrow channel both in the floor and in the wall."
Village Resident	Koltek (-Chief of Field Control))	"Will the steel houses be the same price as the concrete houses?"	"The cost of the houses to the government is not yet clear, but steel houses will be cheaper than concrete houses in terms of cost."
Village Resident	Koltek (-Chief of Field Control))	"Can we go to the district governorships and change the locations of our houses?"	"No. For such procedures, you need to apply to AFAD."
Village Resident	Koltek (-Chief of Field Control))	"The right holders in the village do not want steel houses. Why weren't we asked about our preference? Many people decided on in-situ transformation."	"These decisions were primarily made by AFAD. The reason for choosing steel construction is that it allows for faster production, and due to the dense construction in the area, concrete was not available."



		Couldn't it have been made out of concrete?"	
Village Resident	Koltek (-Chief of Field Control))	"Will the roofs of the houses leak? Will the roofs fly away in the wind?"	"The roofs have been built with insulation. However, a roof leakage test will be conducted before the houses are handed over to the right holders. To prevent the roofs from flying away, the steel material is mixed with concrete and installed using a frame system."
Village Resident	Koltek (-Chief of Field Control))	"The steel material is very thin and, as its name suggests, 'light'; I can bend it with my hand. This material is not durable."	"The steel material is not used in the way you have seen. When mixed with concrete and installed, it becomes stronger. It is secured to the floor with screws. Please come to the site, inspect the houses, and we will explain everything to you so that you have no doubts."

6. ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN

The table below represents the customized Environmental and Social Management Plan (ESMP), outlining the necessary measures for the Contractor to adhere to during the sub-project activities. This plan encompasses anticipated environmental and social risks and effects specific to the sub-project, along with recommended mitigation measures. It details the stages where these risks/effects are expected to occur, indicators within the monitoring system, frequency, responsibilities, and estimated costs. This ESMP comprehensively defines the strategies to address these risks/effects throughout the project timeline.

The implementation of the specified measures, the Contractor's execution system, the Contractor's organizational structure, site-specific E&S management plans, their effectiveness, and the monitoring plan to be implemented by the Contractor will be monitored by Koltek. The Contractor will be subject to oversight to establish an effective system for managing and monitoring E&S matters related to sub-project activities.

Table 4: Environmental and Social Management Plan

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
General for All Construction Works										
Environmental and Social (E&S) Management: Inadequate management of the environmental and social risks and impacts of the subproject	<p>The Contractor's Environmental and Social Management Plan (C-ESMP) will be prepared, submitted for approval, and then implemented. C-ESMP will be submitted before the commencement of construction works, and no construction activity will take place within the scope of the sub-project until the C-ESMP is approved. The C-ESMP will include, at least the following site-specific management plans:</p> <ul style="list-style-type: none"> • Occupational Health and Safety (OHS) Plan including risk assessment report and emergency response plan (Refer to the draft in TERRP ESMF Annex-10) • Community Health, Safety and Traffic Management Plan (Refer to the outlines in TERRP ESMF Annex-11) • Hazardous Material Management Plan, if needed • Waste Management Plan (Refer to TERRP ESMF Annex-8) • Pollution Prevention Plan (Refer to the outlines in TERRP ESMF Annex-12) • Water Supply and Wastewater Management Plan • Labour Management Plan (LMP) (To be prepared in accordance with TERRP's LMP) 	X	X		All site-specific management plans are approved prior to construction and implemented throughout the construction period. Monthly E&S Progress Report		X		Contractor (implementation) Supervision Consultant (audit) and Report Preparation	Within the cost of construction
	At least a full-time A/B class OHS specialist and a full-time environmental specialist are employed before starting construction work. The contractor is obliged to obtain approval by submitting resumes of specialists. It is imperative that these specialists are present on-site during the construction period.	X	X		Relevant E&S personnel are provided and maintained throughout the construction period.		X		Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>A training program is prepared by the Contractor and all employees are trained on the main environmental, social, health and safety (ESSG) risks and workers' responsibilities associated with such construction works before they start working on site. The training program is repeated monthly. The Contractor's monthly training program also covers issues related to the Code of Conduct, such as sexual harassment, sexual and/or gender-based violence, especially against women and children, and respectful attitude in interacting with the local community.</p> <p>All necessary permits (Land Use Permit, Waste Disposal Permit / Protocol from the Municipality, Environmental Permit, Water Use Permit from the State Hydraulic Works, Electricity Connection and Use Permit, Excavation waste disposal protocols with Municipalities, etc.) will be obtained and the installation of facilities will be ensured prior to construction.</p>	X	X		Environmental and social training program is approved and implemented according to schedule and documented. GBVH training program is implemented and documented		X		Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction
	<p>During the dry season, dust in exposed work areas will be minimized by regularly spraying the ground with water.</p> <p>Construction debris will be kept in a controlled area and sprayed with water to reduce dust.</p> <p>The surrounding environment such as roads, etc. will be kept free of debris to minimize dust.</p> <p>Aggregate materials will be kept covered to prevent fine soil particles from being suspended or dispersed in the air as a result of wind blowing or dispersing by stray animals.</p> <p>In the case of pneumatic drilling during excavation, the dust will be suppressed by continuous water spraying and/or</p>									

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
<p>Air quality: Dust generation around the sub-project site due to construction activities and emissions from construction equipment and vehicles</p>	<p>construction dust curtain housings on site if required. Its paths will be cleared of excavation to minimize dust.</p> <p>Tatlar (Yeni) parcel 146/206 the region where the rural houses are to be built is a region with strong winds. Due to its geographical location and structure, there are 3-4 times a year when this occurs. During the construction phase, if there is a wind problem in this region, irrigation will be done with a watering vehicle at least 3-4 times a day to prevent dust and sedimentation formation.</p> <p>Where stabilized roads are used, they will be reinforced with a stabilizing layer where necessary.</p> <p>Open burning of construction/waste materials on site will be avoided.</p> <p>The operating hours of generators/machines/equipment/vehicles will be appropriately reduced.</p> <p>The traffic routes to be used in the Traffic Management Plan are shown and drivers and operators will be trained accordingly.</p> <p>Vehicles shall not be loaded beyond their capacity.</p> <p>Vehicles will be kept within the area.</p> <p>New and well-maintained vehicles will be used to control gas emissions that will occur within the scope of the activity.</p> <p>All vehicles and all work machines to be used will have exhaust emission permits and all vehicles will be regularly maintained or inspected.</p> <p>Unnecessary use of machinery and equipment that causes emissions is prevented.</p> <p>Trucks carrying materials will be covered to reduce dust</p>		X		<p>Visual inspection of air quality control measures</p> <p>Records of maintenance</p> <p>Records of complaints</p>	X			<p>Contractor (implementation) Supervision Consultant (audit)</p>	<p>Within the cost of construction</p>

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>emissions.</p> <p>When passing through public areas is unavoidable, vehicle speed will be kept under control to minimize dust distribution resulting from vehicle transportation.</p> <p>While the speed limit in the project area is 30 km/h, it will be 50 km/h in the city. Tires of trucks operating in the construction site will be washed before leaving the area (street).</p> <p>In case of grievances about dust formation from nearby devices, 24-hour dust measurements are performed by an authorized laboratory. If the measured levels are above limit values, mitigating measures will be developed in this context; For example, wetting/irrigation activities are increased, non-toxic chemicals will be applied, and the speed of vehicles will be controlled.</p>									
<p>Noise:</p> <p>Noise generation from construction vehicles and equipment</p>	<p>Construction will be limited to certain deadlines defined in national legislation, and activities will be planned in consultation with nearby communities. Thus, the noisiest activities will be carried out during periods that cause the least disturbance.</p> <p>During operation, the engine covers of generators, air compressors and other electrical-mechanical equipment will be closed.</p> <p>Equipment will be placed as far away from residential/community areas as possible.</p> <p>Maintenance procedures ensure that all equipment and machinery are in good working order, and acoustic enclosures will be placed around generators to reduce noise levels.</p> <p>Noise control methods such as fences, barriers or deflectors (such as muffling devices for combustion engines or planting</p>		X		<p>Visual inspection of noise control measures</p> <p>Equipment and machinery maintenance records</p> <p>Complaint records</p> <p>Measurement results</p>	X		<p>Contractor (implementation)</p> <p>Supervision Consultant (audit)</p>	<p>Within the cost of construction</p>	

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>fast-growing trees) will be used when possible.</p> <p>Unnecessary use of alarms, horns and sirens will be avoided.</p> <p>Project-related transportation through public areas will be minimized.</p> <p>The area of Tatlar (Yeni), where the construction and operations will take place on plot 146/206, is higher than the main settlement of Tatlar. There are trees here and there as a natural buffer between the two areas, as can be seen in the attached photos. This buffer zone between the project area and residential areas (such as open spaces, tree rows or vegetation) is maintained to reduce the impact of noise on living areas. In cases where traffic needs to be limited in residential areas at night; Traffic flow is ensured only through designated routes, and in case of night work, the necessary permits will be ensured.</p> <p>All employees will be trained to follow precautions and best practices. In case of complaints about noise from the nearest receptors, noise measurements will be made by the authorized laboratory. If the measured levels are above the limit values, mitigation measures will be developed in this context; For example, acoustic barriers will be installed for mechanical equipment, working hours will be limited for certain pieces of equipment or operations, etc.</p>									
<p>Occupational Health and Safety:</p> <p>OHS-related risks arising from unsafe practices and hazards such as working at height, rotating and moving equipment, electrical safety, working with hazardous</p>	<p>When planning activities, the following steps will be considered with OHS specialist to avoid people getting injured:</p> <p>the hazards associated with construction activities and how they can be avoided,</p> <p>The skills of the personnel involved and their suitability to carry out the work adequately, the use of work equipment and machinery and their adequacy to eliminate the risks associated</p>	X			Meeting minutes Risk assessment		X	Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction	

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
substances, etc.	with the work, electrical safety will be taken into account by evaluating other risks High-risk activities will be avoided as much as possible, and the control hierarchy method will be used for identified risks. A proper risk assessment is prepared before construction work begins and appropriate measures will be provided to avoid risk and, if avoidance is not possible, adequate measures to minimize risk. An OHS Plan will be developed that reflects the risk assessment inputs and outputs, including the Root Cause Analysis, and the risk assessment tracking systems developed.									
	Appropriate signage will be placed at construction sites to inform workers of the ground rules and regulations they must follow.									
	A short weekly Toolbox talk will be given to the construction workers by the contractor's OHS specialist about the ESG risks associated with the construction activity to be carried out.									
	A safe working environment will be provided for workers.									
	Personal protective equipment (PPE) (hard hats, gloves, dust masks, goggles, full body safety harnesses and safety boots, etc.) in accordance with international best practices and Turkish Legislation will be provided before construction activities.	X			Visual inspection of control measures Training records OHS records Employee records Incident/accident statistics and records Records of workers' complaints	X			Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction
	All activities will be carried out in accordance with the Occupational Health and Safety Law (Official Gazette dated 30 June 2012 and numbered 28339) and related regulations, as well as the World Bank Group EHS Guidelines.									



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>Any serious incidents that may have significant adverse effects on the environment, affected communities, the public or workers will be immediately reported to the MoEUCC PIU (through supervisory consultants). The MoEUCC then reports any serious incident to the WB within 48 hours, and an incident investigation report will be sent to the WB within 30 days, along with a root cause analysis and corrective action plan.</p> <p>The work site will be kept clean and free of unnecessary material on a daily basis.</p> <p>A first aid kit with bandages, antibiotic creams, etc., or medical facilities will be provided.</p> <p>Safety guidelines for the storage, handling, and distribution of hazardous materials will be followed to minimize the possibility of misuse, spillage, and accidental exposure to people. A defined hazardous material storage area will be created, which has a ventilation arrangement, where there is a collection channel with a closed and spilled well for the collection of spilled material, where all materials will be stored according to the requirements in the safety data sheets:</p> <p>Corrosive liquids and other toxic materials will be stored in properly sealed containers for collection and disposal in properly secured areas.</p> <p>It will be ensured that the structural openings are adequately sealed/protected. Loose or light materials stored on roofs or open floors will be fixed. Hoses, power cords, welding cables, etc., will be prevented from being found in heavily used walkways or areas. During heavy rains or any emergency, all work will be suspended.</p> <p>The following precautions will be applied in constructions that</p>									

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>require working at height:</p> <ul style="list-style-type: none"> Work will be done from as many workplaces as possible. Individuals with the following personal risks will not be permitted to work at heights: vision/balance issues; certain chronic diseases like osteoporosis, diabetes, arthritis, or Parkinson's; individuals taking specific medications such as sleeping pills, tranquilizers, blood pressure medications, or antidepressants; those who will be experienced recent falls or similar incidents within the last 12 months. Only individuals with adequate skills, knowledge, and experience will be allowed to perform the task. The safety of the location where work at heights will be conducted (e.g., a roof) is checked for its safety. Precautions will be taken when working on or near fragile surfaces. Safety measures against falls, such as safety belts and simple scaffolding/railing, will be provided for work at heights. <p>Trained operators will be employed to operate special vehicles such as forklifts safely, including safe loading and unloading.</p> <p>Moving equipment with limited rear visibility is equipped with audible backup alarms.</p> <p>Oil, grease, paint and dirt will be immediately removed to prevent slipping.</p> <p>Flaggers will be provided to each moving equipment operator to guide the movement of equipment.</p>									

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>Before construction activities, all open electrical appliances and lines will be marked with warning signs.</p> <p>All electrical cords, cables and power tools will be checked for frayed or unwound cords and the manufacturer's recommendations will be followed for the maximum permissible operating voltage of portable tools. There will be a leakage current relay in electrical panels.</p> <p>Incidents, including near misses (major incidents including fatalities, lost-time incidents, spills, fires, etc.) and trainings are recorded.</p> <p>Necessary precautions will be taken against the occurrence of fire and a sufficient number of firefighting equipment will be provided for the office, camp area and site.</p>									
<p>Health and safety: Community health and safety risks associated with construction activities, including traffic and road-related risks (such as risks to the population due to inadequate construction and traffic management) arising from increased traffic volumes and the movement of heavy vehicles</p>	<p>Since the subproject is a construction project, people living around the construction area, people living in the existing residential area (due to the material transportation), the agricultural lands and the farmers in the surroundings and within the project area and domestic animals around the transportation roads can be considered the sensitive receptors. The mitigation measures to be taken in the Community Health, Safety and Traffic Management Plan including the Traffic Management Plan will be determined respecting these sensitive receptors.</p> <p>To prevent public access to the construction site, it will be surrounded by a fence. Material stocks/storage areas will be kept away from the public and surrounding living areas.</p> <p>Children are kept away from the construction area. It will be ensured by security guards, fences around the site and warning</p>		X		<p>Visual inspection of control measures Traffic accident records Complaint records</p>	X		<p>Contractor (implementation) Supervision Consultant (audit) PIU</p>	<p>Within the cost of construction</p>	



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>signs.</p> <p>The route of construction vehicles will be arranged in a way that does not prevent public access to agricultural lands and gardens located near or adjacent to the construction site, and security measures are taken.</p> <p>All earthen waste pits are filled after construction will be completed to prevent stagnant water, waterborne diseases and possible drowning.</p> <p>The driving speed of vehicles will be controlled, especially when passing through public places, nearby schools, health centers or other sensitive areas.</p> <p>If there are school children nearby, traffic safety personnel will be assigned to direct traffic during school hours, if necessary.</p> <p>During the night, the sub-project area is illuminated.</p> <p>The construction site and its surroundings will be kept clean. It will be ensured that broken windows are cleaned immediately to prevent fire.</p> <p>Safety guidelines for transporting hazardous materials to the site will be followed, aiming to minimize the potential for spills and accidental exposure of people due to traffic accidents.</p> <p>All drivers undergo safety and environmental and social awareness training; driving performance will be assessed and monitored with additional training provided if necessary.</p> <p>Driver training includes advice on behaviours to reduce the potential for disturbance, including the use of horns, loud radios with windows open, switching engines off when not in use, strictly observing speed limits and not accelerating or braking</p>									

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>aggressively. A telephone number where the public can complain is displayed on the contractors' work vehicles.</p> <p>It is ensured that the daily life of the people living in the surrounding places of the construction site will be not affected, and transportation does not become difficult.</p> <p>In case of damage to the roads caused by vehicles passing through the settlement during material transportation, the Contractor undertakes to cover the damage the roads will be repaired immediately by the Contractor.</p> <p>Vehicles will be regularly maintained to minimize potential serious accidents due to equipment failure.</p> <p>In areas accessible to all stakeholders (including construction sites), information on issues related to labor flow and measures taken against infectious diseases that may occur after the disaster (e.g. COVID-19 virus) is made through appropriate communication tools (e.g. online/visual materials and verbally).</p> <p>In the event of the occurrence of any epidemic or pandemic/infectious disease, including COVID-19, the Ministry of Health, the Ministry of Family and Social Services, and the Ministry of Labour and Social Security will prepare the guidance and guidelines to will be prepared by the World Health Organization.</p> <p>Ensure that the construction site will be appropriately secured, and construction-related traffic will be appropriately regulated (including proper route planning). These measures will include, but are not limited to:</p> <ul style="list-style-type: none"> Direction signs, warnings, barriers, and traffic guidance: The site will be visible, and the public will be alerted to 									

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>all potential hazards.</p> <ul style="list-style-type: none"> Specifically, traffic management systems and personnel training for site access and heavy traffic near the site. Ensuring safe crossings and passages for pedestrians in areas obstructed by construction traffic. Adjusting working hours according to local traffic regulations, e.g., avoiding heavy transportation activities during peak hours or times of animal movement. Traffic signs and measures will be designed and placed for vulnerable people sensitive (physically disabled, elderly, illiterate, women, children, students, etc.). They will be easily understandable and markable by the vulnerable. Warning signs will be placed for domestic animals such as chickens, goats and sheep that may enter the roads while passing through residential areas. 									
<p>Land Acquisition and Resettlement: Involuntary land acquisition, including impacts on livelihoods, and relocation of community members (if necessary) to new settlement areas</p>	<p>Since there is no land subject to expropriation and/or easement rights for the sub-project, there is no need to prepare a Resettlement Action Plan (RAP).</p> <p>During construction activities, if any damage occurs to third-party assets, lands, crops, vineyards etc., the Contractor will compensate the damage according to WB ESS5 requirements, based on the "full replacement cost."</p> <p>Stakeholder categories, including sensitive groups, will be identified, and consultations will be held regarding the Project with these stakeholders. Project-level Stakeholder Engagement Plan (SEP) will be implemented.</p> <p>It has been determined that there are those who have been informally using the land for agricultural purposes and as</p>	X	X	X	Complaint records Survey Reports	X	X	Contractor (implementation) Supervision Consultant (audit) PIU	Within the cost of construction	

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>pasture for about 23 years. The layout plan was revised in a way that would not affect the cultivated agricultural lands. Thus, agricultural activities will be able to continue during and after construction.</p> <p>Topsoil will be stripped and stored in designated areas. When storing topsoil, it should be stored at a maximum height of 3 m and the incline of slope should not exceed 30 degrees. The slope is lightly compressed with the work machine bucket.</p> <p>It is ensured that the area to be stored does not have a slope of more than 5%. Excavation and backfilling of the subsoil may be involved in land levelling and landscaping operations. There will be no storage of excavation-related excavation in the area, all of it will be used for backfilling for levelling.</p> <p>Entrances to neighbouring lands outside the project area will be blocked, thus preventing any impact on neighbouring parcels.</p> <p>Measures will be taken to ensure that farmers engaged in agricultural activities near the construction site continue their activities and that livelihood impacts are prevented. These measures will also be permanent after the construction is completed.</p> <p>Measures will be taken not to prevent access to the lands of farmers and to mitigate possible dust and traffic impacts.</p> <p>It is ensured that excavation material is not mixed with topsoil.</p>									
Water Quality and Wastewater: Water pollution in nearby surface waters due to wastewater/wastes generated in the construction area due to construction activities	<p>To prevent sediment from moving outside the site and flowing into adjacent roads and lands, erosion and sediment control are established using, for example, straw bales and/or silt fences.</p> <p>Efforts are made to minimize the storage or disposal of wastewater on-site.</p>		X		<p>Visual inspection of control measures</p> <p>Septic tank wastewater disposal records</p>	X			<p>Contractor (implementation) Supervision Consultant (audit) PIU</p>	<p>Within the cost of construction</p>



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>To prevent potential adverse effects on surface waters, temporary or final waste disposal or discharge into or near surface waters will be avoided. No polluted materials, solid waste, toxic or hazardous substances will be stored, poured, or disposed of in water bodies for dilution or disposal purposes.</p> <p>Construction vehicles and machinery (if applicable) will be washed only in designated areas where it will be determined that the rinse water will not contaminate natural surface waters.</p> <p>The wastewater generated by workers on the construction site will be deposited in the septic tank that will be impervious, in accordance with “Regulation on Pit Opening Where Sewer System Construction is not Applicable” published in Official Gazette No: 13783 dated 19.03.1971. Temporary toilets with septic tanks can also be used for this purpose. Septic tank wastewater is periodically removed by vacuum trucks and disposed of in accordance with a protocol established with the relevant municipality that has a licensed wastewater treatment plant (WWTP). The protocol will be submitted to the PIU.</p> <p>There is no drinking water network to this area. However, in the other part of the Tatlar neighbourhood, there is drinking water pipeline It will be planned to use this network to supply drinking water to Tatlar (Yeni). There will not have sewerage network in the project area. Therefore, the wastewater will be collected in the septic tank by constructing a sewerage network on the site.</p> <p>Throughout the project phases, records will be kept regarding the extraction of domestic wastewater by sewage truck.</p> <p>Invoices/receipts for each transportation/disposal will be</p>				<p>(if applicable)</p> <p>Wastewater quality measurement records (if applicable)</p> <p>Complaint records</p>					

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>collected and archived.</p> <p>Natural water flow will not be obstructed or diverted to prevent riverbeds from drying out or residential areas from being submerged.</p> <p>It is located in the upper part of Tatlar Neighbourhood, which is currently within the scope of the Tatlar (New) Project, and the project area is a hilly and flat area. However, it is observed that there is a downward flow of rain and snow water from the area where the settlement is proposed to be built due to snow and rain in the winter and spring seasons. These natural springs currently join the stream that runs through the Neighbourhood. The site layout has been designed taking this into account.</p> <p>The flow of natural waters will not be obstructed or diverted in another direction, which may not lead to the drying up of river beds or flooding of settlements.</p> <p>Necessary permits are obtained from authorized bodies for the use of any natural water source.</p>									
Soil and Groundwater Quality: Soil and groundwater contamination due to accidental spills and soil erosion as a result of improper waste management	<p>For proper waste management, mitigation measures specified in the "Solid and Hazardous Waste" section below will be applied.</p> <p>The remaining concrete or syrup in concrete mixers will not be poured onto the construction site, its surroundings or access roads of the construction sites. Drivers and operators will be trained accordingly.</p> <p>Hazardous materials, including chemicals, will be collected and secured in a designated storage area to prevent spillage and overturning.</p> <p>The lids of containers containing semi-used chemicals shall be kept closed when not in use. Intervention methods for spillage</p>		X		<p>Visual inspection of control measures</p> <p>Incident records</p> <p>Topsoil stripping records</p> <p>Training</p>	X			Contractor (implementation) Supervisor Consultant (audit)	Within the cost of construction



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>will be implemented to limit the exposed area in case of any spillage of hazardous substances or hazardous waste. Project employees will be trained in spill response measures.</p> <p>Appropriate spill kits will be placed in suitable locations on the construction site.</p> <p>Construction will be appropriately planned during the dry season.</p> <p>The length and steepness of slopes will be limited and minimized.</p> <p>Upon completion of work, reclamation areas will be covered with topsoil and promptly re-vegetated with fast-growing plants (grass, shrubs, and trees).</p> <p>Topsoil up to a depth of 10 cm will be stripped and stored for reclamation works in permitted areas such as parking lots, and social facility areas within the sub-project site until construction is completed. It will be stockpiled in a herringbone pattern up to a maximum height of 2 meters and lightly compacted at the edges to prevent rainwater ingress. Ditches will be created around stockpile heaps to collect surface runoff and discharge it to the environment.</p> <p>Excess excavation materials, if any, will be stored in designated areas within the permitted area of the sub-project site and transported to land approved by the Municipality. Written permission is obtained from the Municipality for the transportation of excess excavation materials.</p> <p>The personnel and those concerned are warned that it is forbidden to dump the domestic solid wastes that will be generated within the scope of the activity in question into underground and surface waters, lakes and streams, similar</p>				<p>Records</p> <p>Complaint records</p>					

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	receiving environments, streets, roads and open areas, and the necessary trainings are provided.									
Solid and Hazardous Wastes: EHS risks due to improper management of waste from construction activities (construction demolition waste, hazardous waste, biodegradable waste, recyclable waste, non-hazardous waste, etc.)	<p>Wastes will be managed in accordance with the waste management hierarchy (prevent, reduce, reuse, recycle, recover, dispose), and personnel will be trained in waste management.</p> <p>Wastes will be separated as recyclable, hazardous, and non-hazardous waste. General construction waste, organic, liquid, and chemical wastes will be segregated on-site and stored in appropriate containers. Non-hazardous wastes, inert and biologically degradable wastes, and recyclable wastes must be collected separately, ensuring that hazardous wastes are not mixed with other waste types.</p> <p>Wastes will be disposed of at licensed disposal sites/facilities (excavation waste storage areas, landfill sites, recycling/recovery facilities, etc.). Disposal of waste will be recorded in a tracking schedule and permits/licenses of disposal facilities will be obtained.</p> <p>A temporary waste storage area, equipped with a suitable drainage system, appropriate spill kits, and firefighting equipment, will be established on impermeable ground, and covered with a roof within the construction area. Wastes will be temporarily stored in separate compartments (labelled with waste codes) to prevent them from reacting with each other. Hazardous wastes will be stored in the temporary waste storage area for a maximum of six (6) months, while non-hazardous wastes will be stored for a maximum of one year. If a thousand kilograms or more of hazardous waste is produced monthly, a temporary storage permit must be obtained from</p>		X		<p>Visual inspection of control measures</p> <p>Waste production and disposal records</p> <p>Official correspondence with the municipality</p> <p>Training records</p> <p>Complaint records</p>	X		Contractor (implementation) Supervisor Consultant (audit)	Within the cost of construction	



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>the Provincial Directorate of Environment and Urbanization.</p> <p>Excavation materials will be utilized for backfilling and recovery purposes wherever possible, and other suitable reuse options will be evaluated. Licensed transport vehicles to licensed excavation waste storage areas determined by the district/region's relevant authorities will separately transport excess excavation waste. The respective municipality under the established protocol will collect household solid wastes. Hazardous wastes will be transferred to licensed waste disposal facilities via licensed waste transport companies, while recyclable wastes will be transferred to the relevant licensed recycling/recovery facilities. All protocols will be submitted to the PIU</p> <p>Personnel are assigned for spill response; these personnel will be trained and ensure that they are ready for immediate intervention in case of leakage. In order to provide timely and adequate intervention, leakage and spill response equipment will be kept ready and this equipment is ensured to be available for immediate intervention in the work area with all kinds of chemicals.</p> <p>If necessary, absorbent pads or materials will be used on storage floors. Absorbent pads or materials will be kept ready in chemical material storage areas, waste storage areas, and fields for immediate use when necessary.</p> <p>For domestic and recyclable waste; separate waste containers will be provided (leak-proof garbage containers for domestic solid waste, waste bins for packaging waste, and containers according to the type of recyclable waste in the temporary waste storage area).</p>									



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>The type of waste to be collected in the waste bins will be written on the bins.</p> <p>Employees will be trained on the management of non-hazardous waste management and the use of separate waste containers.</p> <p>If waste batteries are generated within the scope of the activity in question, they will be collected in the waste battery collection box in the administrative offices of the project area, separately from other wastes, and delivered to collection points established by businesses or municipalities that distribute</p> <p>Within the scope of the work, maintenance and tire changes of the vehicles will be carried out by the relevant services, but in the case of end-of-life tires in the field of activity, they will be first collected temporarily in the temporary waste storage area to be created and then delivered to licensed companies.</p> <p>Scrap wastes (scrap metals, glass shards, wood pieces, etc.) will be temporarily stored under cover on a solid, leak-proof, safe floor and disposed of by giving them to companies that have an environmental license.</p> <p>Excavation waste will be used for backfill and recycling purposes as much as possible and other appropriate reuse options will be evaluated. Excess excavation waste will be transported and disposed of separately by licensed transportation vehicles to the existing licensed excavation waste storage area(s) determined by the relevant official authorities in the district/region.</p> <p>Temporary waste areas on-site (including excavated soil for foundations) will be placed at least 300 meters away from the stream that passes through the Tatlar Neighbourhood.</p>									

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>For fuel replenishment and transfer of other hazardous liquids, safe and impermeable areas ideally located away from residential areas (at least 50 meters from drainage structures and 100 meters from major water bodies) will be used.</p> <p>After the closure of each construction site, all excavation, debris, and waste will be cleared.</p> <p>Records of waste generation and disposal will be maintained.</p> <p>Whenever possible, appropriate and feasible materials will be reused and recycled.</p> <p>Waste Oils will be collected separately at the source, in barrels marked "waste oil" and on a sealed floor (in a hazardous waste storage area).</p> <p>In case waste vegetable oil will be generated within the scope of the project, waste vegetable oils will be temporarily stored in drums/barrels/tanks marked "waste vegetable oil" in an area with a 25 cm thick sealed reinforced concrete floor. Leak pans will be placed under the barrels. It cannot be mixed with foreign substances. An annual contract will be made with environmentally licensed recovery facilities or vegetable waste oil intermediate storage facilities to collect the oils in question, a waste declaration form will be filled and approved, and a copy is kept for five years to be submitted to the authorities when necessary. It will be sent to the facilities by licensed vehicles.</p>									
Stakeholder Engagement and Grievance Mechanism: Construction-related complaints and temporary disruptions to the local	The Stakeholder Engagement Plan (SEP) framework prepared by the Ministry of Environment, Urbanism and Climate Change in accordance with the World Bank Performance Standards will begin to be implemented before the construction activities of the sub-project are initiated. This procedure will continue		X		Records of disclosed information, SEP, documents/brochures		X		PIU Contractor (implementation) Supervision	Within the cost of construction



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
community, including applicable property owners	<p>during the construction activities. Depending on the project activities, the plan will be revised if necessary.</p> <p>SEP describes the activities focus on establishing effective communication with individuals who may be affected by the contractor and consultant's work. It is also highlighted the importance of maintaining respect for the local environment and community by implementing a program for regular communication within the scope of the SEP.</p> <p>Before the start of the sub-project, a meeting will be held with the stakeholders of the Tatlar Neighbourhood who will benefit and/or be affected by the project. Information about the project including the Grievance Redress Mechanism (GRM) will be disclosed and posters, brochures and flyers prepared by the Supervision Consultant will be distributed. At the meeting, people who will be affected by the project will be allowed to express their questions, concerns and opinions, and their questions will be answered by experts.</p> <p>The Contractor will appoint a contact person, Community Liaison Officer (CLO), to establish direct communication with the community, provide them with appropriate information, and be the first person to contact in order to receive and resolve issues of concern from the public. He/she will frequently inform the people living in the vicinity included in the AoI, about activities and measures taken. CLO will oversee the operation of the Grievance Redress Mechanism (GRM), ensuring that concerns are addressed in accordance with World Bank requirements.</p> <p>From the beginning to the end of the project, grievance boxes will be placed both at the construction site and in the living</p>				<p>etc. Meeting minutes, attendance lists Stakeholder engagement log Complaints registry log Consultant's monitoring reports, E&S monitoring and audit reports of the Contractor</p>				Consultant (audit)	



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>spaces where the project beneficiaries are currently located (tent and container cities, public buildings they frequently use, etc.).</p> <p>The GRM of the project will manage grievances through the use of "opening" and "closing" forms. The names, contact telephone numbers, and email addresses of all field personnel responsible for inspection and management will be displayed on the site notice board.</p> <p>After obtaining planning permission, official contact will be made with the Neighbourhood Mukhtar, who will then inform potential stakeholders affected by the construction of rural homes. This information will include details about relevant Environmental and Social Risk Management tools, as well as specific times that require sensitivity and attention.</p> <p>Outside working hours, site "Security Personnel" will serve as the main point of contact through the telephone number specified by the GRM, accessible 24/7. They will be able to reach the designated person(s) responsible for communication as needed.</p> <p>All employees will sign/agree to "Behaviour Rules" and receive training to manage potential adverse effects related to social cohesion and Sexual Exploitation and Abuse/Sexual Harassment (SEA/SH) risks. - The social experts will provide training on Gender Equality, GBVH, Code of Conduct and GRM to blue and white-collar employees working for the contractor.</p> <p>All complaints and demands will be documented, thoroughly investigated, and responded to promptly with details on the actions taken. The complaints will be recorded by the Contractor and reported to the Consultant and PUB.</p>									

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	Public notice boards displaying the contact information of those responsible for communication, including environmental issues, will be placed in Mukhtar's office, container living cities and the entrance of the construction site.									
Labour and Working Conditions: Risks associated with the potential influx of labour and the presence of labor camps (housing conditions, child labor risks, gender-based violence and harassment, human rights risks, etc.) and other labor issues	<p>The contractor will be developed a project Labor Management Plan (LMP) and follow the measures outlined in this plan. This plan includes external workers including expected external labour and working conditions.</p> <p>Clear and understandable information and documents regarding employment terms and conditions, including all applicable collective agreements within the scope of national labor and employment law, are provided to workers.</p> <p>Regular payment to workers is made as required by national law and the project LMP.</p> <p>Workers will be granted adequate weekly rest periods, annual leave, and sick, maternity, and family leave as required by national law and the project LMP.</p> <p>Written notice about contract termination and severance pay details are sent to workers in a timely manner.</p> <p>Workers will be employed based on the principles of equal opportunities and fair treatment, and no discrimination is made in any aspect of the employment relationship.</p> <p>Project employees, including specific worker groups such as women, persons with disabilities, migrant workers, and child laborers, are provided with appropriate protection and assistance measures in accordance with the World Bank's ESS2 under the Environmental and Social Framework (ESF). This process is carried out in line with the project LMP.</p> <p>Workers will be allowed or encouraged to join labor unions,</p>		X		<p>Visual inspection of control measures</p> <p>Health records</p> <p>Employee records</p> <p>Review the construction employee contracts</p> <p>Training records</p> <p>Records of worker complaints</p> <p>SSI records of employees</p>	X	X		<p>PIU Contractor (implementation) (implementation) Supervision Consultant (audit)</p>	Within the cost of construction



Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>engage in collective bargaining, or participate in alternative mechanisms.</p> <p>No workers under the age of 18, the minimum age, will be employed or engaged in discussions by the Contractor related to this sub-project. Employment records are open for inspection by the Client and/or the Consultant.</p> <p>Forced labor involving any work or service extracted from a person under threat of force or coercion, not voluntarily performed, is not used in connection with this sub-project.</p> <p>The Contractor establishes a Worker Grievance Mechanism (GM) at the construction site to allow workers to voice their concerns. Contact information for the GRM will be provided to workers.</p> <p>All workers will be provided training on their rights under national labor and employment laws, as well as their rights concerning the GM during recruitment and before the implementation of work. Information about the GRM will be given during toolbox talks to announce all employees in case of personnel turnover.</p> <p>The Code of Conduct, and Gender-Based Violence and Sexual Harassment (GBVH) will be prepared and shared with project employees during employment. All employees will be obliged to read and this document and comply with the Code of Conduct while working on the project.</p> <p>Entrances and exits to the construction site will be monitored, and unauthorized access to the site is prevented.</p> <p>The Contractor pays particular attention to workers who may have underlying health issues or may be otherwise at risk, ensuring their fitness for work before they commence</p>									

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>employment.</p> <p>All workers receive mandatory legal health check reports upon recruitment. The Contractor informs employees about the precautions to be taken against epidemics and contagious diseases.</p> <p>The Contractor will arrange for safe drinking water, adequate toilet facilities, shelter, rest and meal areas for workers. If external labor is needed a Camp Management Plan is prepared to avoid or reduce negative impacts on the community and maintain constructive relationships between local communities and workers' camps; and establish standards on worker welfare and living conditions at the camps that provide a healthy, safe and comfortable accommodation and environment. Necessary transportation facilities are provided for the workers.</p> <p>First aid kits containing bandages, antibiotic creams, etc., or medical facilities will be provided by the Contractor. Adequate personnel will be designated and trained to provide first aid in case of medical emergencies.</p>									
Cultural Heritage: A coincidental finding	<p>Cultural or historical sites will not be damaged. Prior to land preparation activities, project staff will be trained on chance-finding procedures.</p> <p>In case of encountering any cultural heritage/asset during construction works (especially excavation and excavation works), the random finds procedure is applied (see Figure 1). TERRP ESMF Annex-9).</p>		X		Training records Random finding records		X		Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
Biodiversity: Potential risks to flora and fauna due to construction activities and improper waste management	Approximately 9-10 trees need to be cut down in new residential areas, at least twice as many of the cut trees will be planted in the area to be determined by the General Directorate of Forestry (preferably in an area in the nearby area).	X			Tree planting records			X	PIU Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction
	Cutting down trees or destroying vegetation will be prohibited outside the construction area. Hunting, fishing, catching wild animals or gathering plants will be prohibited.		X		Visual inspection of control measures	X			Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction
Specific to Access Roads										
Specific to Rural Road Construction Works										
General Considerations	<p>Permissions will be obtained for road extensions from the Municipality and other relevant authorities.</p> <p>Where road widening cannot be avoided, a full report on the need for the work will be submitted to Koltek before any work is carried out on the access roads. The social and environmental impacts of the work and mitigation measures will be detailed. The road to be used will be specified in the Traffic Management Plan.</p> <p>Damage to Neighbouring properties will be avoided during</p>	X			<p>Approval of the explanatory report by Koltek on behalf of the PIU Training records</p> <p>Records of unexpected impacts during the expansion of access routes</p> <p>Correspondence</p>			<p>Contractor (implementation) Supervision Consultant (audit) Once during design</p>	PIU	

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<p>road construction.</p> <p>Project staff and the supply chain will be trained on the access roads to be used.</p> <p>Avoid road construction on unstable soils, steep slopes and nearby stream banks. Where no alternative road alignments are available, additional measures will be implemented (see slope protection section below).</p>				of the municipality and other authorities Design approval					
	<p>Placement of all construction waste (including earth cuts) to approved disposal sites (at >300 m from streams,) will be controlled.</p> <p>Erosion control measures will be implemented before the rainy season begins, preferably immediately following construction. The measures will be maintained and reapplied until vegetation is successfully established.</p> <p>Sediment control structures will be applied where needed to slow or redirect runoff and trap sediment until vegetation will be established.</p>		X		Visual inspection of control measures	X			Contractor (implementation) Supervision Consultant (supervision)	Included in the cost of construction
Slope protection	<p>The slopes will be protected from erosion and landslides by taking the following measures:</p> <ul style="list-style-type: none"> Indigenous Species, fast-growing grass on slopes prone to erosion. These grasses help stabilize the slope and protect soil from erosion by rain and runoff. Locally available species possessing the properties of good growth, dense ground cover and deep root will be used for stabilization. 				Visual inspection of control measures	X			Contractor (implementation) Supervision Consultant	Included in the cost of construction

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	<ul style="list-style-type: none"> Provide interceptor ditch, particularly effective in areas of high-intensity rainfall and where slopes are exposed. This type of ditch intercepts and carries surface run-off away from erodible areas and slopes before reaching the steeper slopes, thus reducing the potential surface erosion. On steep slopes, it is planned to use a stepped embankment (terracing) for greater stability. Place a retaining wall at the lower part of the unstable slope. The wall needs to have weeping holes for drainage of the road sub-base, thus reducing pressure on the wall. Rocks (riprap) can be used in addition to protect the slope. Prevent the uncontrolled run-off of water from the road surface with drainage ditches of sufficient size and divert the water away from the downhill slope. 							(supervision)		
Special for Wastewater Systems										
General Considerations for Septic Tanks (If used by the Contractor during construction and in the treatment of Tatlar (Yeni)'s wastewater)	Septic tanks will be had a vent pipe to prevent gas from accumulating inside the reservoir and have a 'manhole' that allows access to the inside of the tank when needed. It will be ensured that the septic tanks have two chambers: the first chamber is for settling sludge, and the second chamber is for aerobic treatment. These chambers will generally treat wastewater better. Partially treated septic tank effluent can pollute groundwater and surface water. In cases where this is	X			Design approval	Once during design		PIU Contractor (implementation) Supervision Consultant (audit)	Within the cost of construction	

Potential Risks and Impacts	Recommended Mitigation Measures	Phase			Monitoring Indicators	Monitoring Frequency			Responsibility for Implementation and Monitoring Planning	Estimated Cost Construction
		Planning	Construction	Operation Phase		Continuous	Monthly	Quarterly		
	not possible, septic tanks will be impervious and designed in accordance with the "Regulation on Opening Pits in Places Where Sewage System Construction Cannot Be Applied" published in the Official Gazette dated 19/03/1971 and numbered 13783 and septic tanks will be sealed.									
	<p>Septic waste will not discharged into an open sewer or other surface waters.</p> <p>Wastewater will be treated before final disposal.</p> <p>This can be achieved through (i) an underground infiltration area, (ii) a vegetated infiltration area, or (iii) a pit for percolation. In cases where this is not possible, septic waste will be periodically removed with vacuum tankers and disposed of within the framework of a protocol established with the relevant municipality having a licensed wastewater treatment facility.</p> <p>The septic tank's volume will be adequately determined to include the quantity of wastewater until it is conveyed to the municipal system (The septic tank volumes will be calculated, evaluated, and submitted for approval to Koltek along with estimated and planning figures before the installation of septic tanks.) The community to ensure the proper will be continued operation of septic tanks as evidence of preventing soil/water pollution should raise community awareness about the periodic inspection of septic tanks. Septic tanks will be regularly disinfected with insecticides to prevent pests and flies.</p>		X	X	<p>Wastewater disposal records (if applicable)</p> <p>Protocol with the municipality</p> <p>Records of community awareness activities</p> <p>Records of complaints</p>		X		<p>Contractor (implementation)</p> <p>Supervision Consultant (audit)</p> <p>Local government (Mukhtar)</p>	Within the cost of construction

7. REPORTING STRUCTURE

The Contractor shall be responsible for recording, reporting, and analyzing the performance regarding the E&S aspects of the sub-project activities. There shall be a transparent record system presenting the monitoring indicators specified in Table 3 Environmental and Social Management Plan. The Contractor's Environmental and Social Management Plan (C-ESMP) shall be submitted before the commencement of construction works and no construction activity under the sub-project shall be undertaken until it is approved. The C-ESMP shall encompass at least the following site-specific management plans; Occupational Health and Safety (OHS) Plan incorporating a Risk Assessment Report and Emergency Response Plan, Community Health, Safety and Traffic Management Plan, Waste Management Plan, Pollution Prevention Plan, Water Supply and Wastewater Management Plan, Labour Management Plan with a procedure as needed. These documents shall be prepared by the contractor, reviewed by Koltek, and approved by PIU.

It is advisable for the Contractor to use a checklist for routine checks and inspections. Visual inspections are a fundamental rule for control measures during site operations; however, without keeping records of inspections, an inspection system and ongoing improvement areas cannot be tracked and therefore assessed. The Contractor shall develop a daily checklist presenting the matters reported in Table 3 Environmental and Social Management Plan. Alongside the daily checklist, the Contractor should utilize weekly, bi-weekly, and monthly checklists as evidence of their review concerning issues requiring inspection at different frequencies; for instance, planning inspection frequencies such as weekly for temporary waste storage areas and hazardous material storage areas, bi-weekly for accommodations unit and kitchen inspections. It is the responsibility of the Contractor to develop checklists for the periodic inspection of the Contractor's units.

The Contractor will benefit from utilizing certain tracking lists to monitor discrepancies identified during internal audits and to monitor incidents and accidents. All issues identified as needing improvement will be followed up with proposed preventive/corrective actions. The monitoring system will also include the person responsible for preventive/corrective action and a specified timeframe for completion of the activity. In the case of an incident or accident, records shall be maintained at least in a descriptive manner of the incident/accident (including plans and photographs), type, outcome, condition of the involved person/material, elimination of the incident/accident, root cause analysis and evaluation report, direct and root causes, the unit/ person responsible for preventive/corrective action as identified through the output of the root cause analysis to eliminate the recurrence of the incident/accident, and the time required to complete the identified action. Monitoring is a critical necessity for the Contractor's quality monitoring and improvement system.

The Contractor is obliged to prepare Monthly E&S Progress Reports and submit these reports to Koltek by the third day of each month at the latest.

Koltek will regularly review checklists, tracking lists, and the Contractor's Monthly E&S Progress Reports and the Contractor will be audited accordingly.

Under the supervision contract, Koltek will develop Monthly Progress Reports concerning the implementation progress/status of the ESMP and GRM. Additionally, Koltek will develop Quarterly Reports and a Final Audit Report that will encompass the Contractor's environmental and social performance.



ANNEXES

Annex 1: Title Deeds

TAŞINMAZA AİT TAPU KAYDI			
Zemin Tipi	:AnaTasinmaz	Ada/Parsel	:146 / 206
Zemin No	:80414847	Yüzölçüm	:12111130.60 m ²
İl/İlçe	:KAHRAMANMARAŞ/NURHAK	Ana Taş. Ntlk	:ORMAN
Kurum Adı	:Nurhak		
Mah/Köy Adı	:YENİ		
Mevkii	:KANDİL		
Cilt/Sayfa No	:9/883		
Kayıt Durum	:Aktif		



MÜLKİYET BİLGİLERİ						
Sistem No	Malik	Elbirliği No	Hisse Pay/Payda	Metrekare	Edinme Sebebi - Tarih - Yev.	Terkin Sebebi - Tarih - Yev.
234441978	MALİYE HAZİNESİ	-	1/1	12111130.60	İfraz İşlemi (TSM)-21/03/2013-133	

İpotek

Alacaklı	Müşterekmi?	Borç	Faiz	Derece/Sıra	Süre	Tesis Tarih - Yev.	Borçlu	SDF Hakkı
----------	-------------	------	------	-------------	------	--------------------	--------	-----------

Annex 2: Photographs

Photo 1: Tatlar (Yeni) Parcel 146/206 Rural Houses Area



Photo 2: Tatlar (Yeni) Parcel 146/206 area






Photo 3: Tatlar (Yeni) Parcel 146/206 general view of the area





Annex 3: Project Disclosure





Annex 4: Project Presentation



**KIRSAL ALANLARDA DEPREM İYİLEŞTİRME VE
YENİDEN YAPIM PROJESİ
(KADİYAP)**

**Kahramanmaraş İli Nurhak İlçesi Kırsal Konut Projesi
Kullar-Tatlar (Yeni) Mahallesi**

PAYDAŞ KATILIM TOPLANTISI
18.12.2024
Saat:16:00



PROJE HAKKINDA

- Proje'nin finansmanı Dünya Bankası tarafından sağlanmakta olup Hazine ve Maliye Bakanlığı garantörlüğünde Çevre, Şehircilik ve İklim Değişikliği Bakanlığı Yapı İşleri Genel Müdürlüğü tarafından yürütülmektedir.
- Proje'nin İnşaat Müşavirliği'ni Koltek Müşavirlik Anonim Şirketi (Koltek) üstlenmektedir.
- Proje kapsamında Kahramanmaraş ilinde Afet ve Acil Durum Yönetimi Başkanlığı tarafından tespit edilen hak sahipleri için belirlenen yeni alanlarda kırsal konutların inşa edilmesi amaçlanmaktadır.

PROJE YÖNETİMİ

Proje Yönetim Birimleri:

BANKA: Finansmanı Sağlayan Kuruluş, *Dünya Bankası*

İDARE: Proje Faaliyetlerin Genel Yönetimi ve İdaresi,
Çevre, Şehircilik ve İklim Değişikliği Bakanlığı,
Yapı İşleri Genel Müdürlüğü (YİGM)


MÜTEAHLİT: İnşaat İşini Yapan Firma, Bulut Yeşil Yapı A.Ş. - AGV Yapı Tic. Ltd. Şti. İş Ortaklığı

MÜŞAVİR: İnşaatı Denetleyen Firma, Koltek Müşavirlik Anonim Şirketi


KADİYAP HAKKINDA

Kırsal Alanlarda Deprem İyileştirme ve Yeniden Yapım
Bileşen 3: Kırsal Konut Yeniden İnşası ve İyileştirilmesi


- Bileşen-3 kapsamında depremden etkilenen diğer iller ile birlikte Kahramanmaraş ilinde belirlenen yerleşimlerde kırsal konutların yeniden inşası bulunmaktadır.
- Bu kapsamda, Soğukpınar Mahallesi AFAD tarafından belirlenen 164 ada ve 24-42 toplam 10 adet konut ve Dukladıroğlu İlçesi Başdervişli Mahallesi 195 ada 14 parselde 86 çelik yapı kırsal konut yapımına başlanmıştır.
- İnşa edilen konutlar, hak sahiplerine AFAD tarafından kura ile teslim edilecektir.



**Tatlar (Yeni)
Mahallesiinde
seçilen konut alanı**







Evin Öğeleri	Metre Kare
Oda 1	10,20 m ²
Oda 2	9,17 m ²
Y. Odaası	13,20 m ²
Salon	23,63 m ²
Mutfak	11,32 m ²
Antre	13,93 m ²
WC	2,34 m ²
Banyo	6,39 m ²
Veranda	7,7 m ²
Toplam	97,88 m²



KADİYAP Bileşen 3:
Kırsal Konut Yeniden
İnşası ve İyileştirilmesi

Tatlar (Yeni) Mahallesi
Kırsal Konut Vaziyet Planı:

46 Adet 500 metre kare
parsel alanlı yaklaşık 100
metre kare oturumlu köy
evi yerleşimi.



İş Sağlığı ve Güvenliği Yönetimi

- Tehlike, risk, önlem, raporlama gibi İSG yönetimine ilişkin adımlara yönelik aşağıdaki örnekler verilebilir.

Tanıma	Risk	Yasak/Önlem	Eğitim	Tutayaklı Kontrol	Raporlama
• Yükseklik Çalışma	• Yürütücü çalışma sonrası yürütme	• Yükseklik çalışmaları kapatılmak, • İşçi İşyeri Sorumluları Sorumluları bildirmek	• Aile, işyeri, gündüz İSG eğitimine katılım sağlanabilir veya uygulanabilir	• İşçi konularında herhangi bir durumda işyeri sorumlu ve kontrol kayıtları tutulması	• Günlük, haftalık raporlama yapılması

Acil Durum Hazırlık ve Müdahale

- Acil Durum Planının hazırlanması
- Acil Durum Ekiplerinin belirlenmesi ve görevleri ile ilgili eğitimlerin verilmesi
- Acil Toplanma Alanının belirlenmesi ve işaretlenmesi
- Acil Durum müdahale ekipmanlarının tamamlanması ve eksiksiz olması
- Tatbikatlar yapılması
- Tüm çalışanlara acil durumlar hakkında bilgilendirme yapılması



Acil Durum Ekipleri

- Kurtarma
- Koruma
- Söndürme
- İlk Yardım



İŞGÜCÜ YÖNETİM PLANI (İYP)



- İYP, projenin inşaat öncesi, inşaat ve işletme aşamalarında geçerli olan işgücü ve çalışma koşullarına ilişkin gereksinimleri açıklayan bir dokümandır.
- Tüm çalışanlara adil muamele yapılarak eşit fırsatlara tanınması ve ayrımcılık yapılmaması için gerekli uygulamaların teyid eder ve uygulamaya koyulmasını sağlar.
- Proje çalışanlarının kendilerinin ve haklarının korunması ve işgücü ile ilgili risklerin yönetilmesi için gerekli altyapının sağlanmasını hedefler.
- İYP, işgücü ve çalışma koşullarına uygunluk, raporlama, roller ve sorumluluklar, izleme ve eğitim açısından gereksinimleri ve beklentileri açıklar.

Toplum Sağlığı ve Güvenliği Yönetimi

Alınacak Önlemler

- İnsanların ve diğer canlıların yaşam alanları ile ilgili risklerin değerlendirilmesi ve önlemlerin alınması.
- Saha çalışmaları ve yakınlarında ilgili kuruluşların görevleri önlemlerin alınması ve uygulanması. Proje çalışmaları ile ilgili kontrol alanları tutulmalıdır.
- Makine ve araçların bakımının düzenli olarak yapılması.
- İnşaat ile ilgili bilgiler yerel yönetimlere ve sivil toplum kuruluşlarına iletilmelidir.

Paydaş kimdir?

Proje faaliyetlerinden etkilenecek olan kişileri, kurumları ve diğer tarafları ifade eder.



- ✓ Devlet kurumları
- ✓ Yerel yönetimler, proje yöneticileri...
- ✓ Ulusal ve yerel düzeyde kurum ve kuruluşlar
- ✓ Proje ile ilgili olan kuruluşlar
- ✓ Proje kapsamındaki yerel yönetimler (Proje ile İlgili Kurumlar)
- ✓ Devletten bağımsız diğer kurumlar (Örneğin: sivil toplum kuruluşları, üniversiteler, vb.)
- ✓ Sivil Toplum Kuruluşları
- ✓ Üniversiteler, vakıflar, kooperatifler, yerel yönetimler, işverenler, diğer taraflar...
- ✓ Yürütme ve diğer taraflar.

Neden Paydaş Katılım Toplantıları Düzenlenir?



- Paydaş katılımı, ilgili proje boyunca gerçekleştirilen kapsayıcı ve süreklilik arz eden bir süreçtir. Doğru şekilde tasarlanıp uygulandığında, projenin çevresel ve sosyal etki ve risklerinin başarılı bir şekilde yönetilmesini ve paydaşlarla sağlıklı iletişim ve ilişkilerin kurulmasına olanak sağlar.
- Proje sürecinde paydaşlar arasında kurulan erken, sık ve açık iletişim ile olası çatışmalar ve proje gecikmelerinin önüne geçilecektir.

PROJENİN ÇEVRESEL VE SOSYAL DOKÜMANLARI Şikâyet Çözüm Mekanizması (SCM)

Şikâyet Çözüm Mekanizması (SCM), herhangi bir paydaşın proje hakkındaki varsa bir şikâyetini bildirmesine veya projenin nasıl planlanacağına, inşa edilceğine ve uygulanacağına dair çözüm yolları sağayan bir süreçtir.



4082 sayılı İhtisâs Edilmiş Halka Katılma, Herkes İçin Katılım ve Kuruluşların Faaliyetleri Hakkında Bilgi Edinme Hakkında Kanunla, Bilgi edinme hakkına şeffaflık, eşitlik ve tarafsızlık esaslarına göre uygulanması gerekir.

Şikâyet Çözüm Mekanizmasındaki Temel Değerler:

- **Şeffaflık:** Tüm şikâyetler, açık ve anlaşılır bir şekilde şikâyet prosedürü kapsamında değerlendirilir.
- **Tarafsızlık:** Birey veya halk tarafından sunulan her şikâyet veya endişe için adil ve eşit bir şikâyet giderme prosedürü uygulanır.
- **Gizlilik:** Anonim şikâyetler sunulabilir ve çözülebilir. Şikâyet bildirmek kişisel bilgi veya fiziksel varlık gerektirmez.
- **Erişilebilirlik:** Tüm çalışanlar ve paydaşlar kolaylıkla yorum yapabilir veya şikâyetinde bulunabilir.
- **Kültürel Uygunluk:** Yerel halk tarafından dile getirilen bir şikâyet veya sorun, bölgesel kaygılar çerçevesinde değerlendirilir ve oradaki kültürel forma uygun bir çözüm süreci başlatılır.

Şikâyet/Öneri/Talep İletim Kanalları

- **Öneri ve şikâyetlerin:** (yetki) ne olursa olsun, nasıl isleme alınması için değerli bilgiler sunmaktadır. Genel etki haline uygun olarak yerel yönetim ve şikâyetlerden dolayı olumsuz herhangi bir durumla karşılaşacak ve eleştirilmeyecektir. Öneri ve şikâyetler hızlı yöntemle değerlendirilir. Şikâyet kutuları, e-posta, internet formları, jürüler, ya da diğer iletişim kanalları öneri ve şikâyetlerin hızlı çözümlenmesine yardımcı olur.
- Tüm şikâyet iletim kanallarından aranın şekilde (e-nik, bilgi paygönerisi) öneri/teklif ve şikâyetler Proje Uygulama Birimine iletilmektedir.
- Bu proje hakkında genel bilgi almak, çevresel ve sosyal proje dokümanlarına erişmek ya da öneri ve şikâyetleriniz hakkında bilgi almak için <https://2025projebiz.gov.tr/> web sayfasını ziyaret edebilirsiniz.

Şikâyet İletim Kanalları

- Çevre, Şehircilik ve İklim Değişikliği Bakanlığı'nın (ÇŞİDB) hem telefon hem de web sitesi aracılığıyla erişilebilen bir 'Alo181' yardım hattı vardır. Bu yardım hattı aynı zamanda çalışanlar, çözüm ortakları ve daha geniş zümreler için bakanlık düzeyinde bir şikâyet mekanizması işlevi görür. ÇŞİDB tarafından sağlanan tüm çevre ve şehir hizmetleri ile ilgili soru, talep ve şikâyetler profesyonel olarak yönetilen ALO 181 çağrı merkezi tarafından yanıtlanmaktadır ya da Proje Uygulama Birimine iletilmektedir. 0312 586 48 27 nolu telefondan doğrudan Proje Uygulama Birimine ulaşabilirsiniz.

Çağrı Merkezi : Alo 181
Telefon : 0312 436 34 50
Whatsapp Şikâyet Hattı : +90 532 308 51 19
E-Mail : yigmekadev@csb.gov.tr
Şikâyet Formu : <https://kadiyaponeri.csb.gov.tr/>

Şikâyet Kutularının Yeri

Çalışan Personeller İçin:

- Şantiye Alanlarında

Köy Halkı İçin:

- Camilerin Kadın ve Erkek Girişlerinde





Şikâyet İletim Kanalları



İnternet üzerinden şikâyet formuna
hemen erişim için lütfen yandaki
kodlu telefonunuza okutun.



(Bu işlem için akli telefonunuzda QR kod uygulaması
olmalıdır. Söz konusu uygulama yoksa, herhangi bir
internet tarayıcı adres girilmeden şikâyet formu erişim
adresini yazabilirsiniz.)

SON OLARAK...

Projeyle ilişkin çevresel ve sosyal tüm dokümanlara nereden
ulaşılabilir?

- Köy muhtarlığı,
- Proje alanı,
- KADİYAP resmi web sitesi (<https://kadiyap.csb.gov.tr/>)

Soru ve Görüşleriniz Bizim
İçin Değerlidir...



Annex 5: Photos of Stakeholder Engagement Meeting





Annex 6: Subproject Disclosure Materials

Subproject Poster

TÜRKİYE CUMHURİYETİ
ÇEVRE, ŞEHİRCİLİK VE
İKLİM DEĞİŞİKLİĞİ BAKANLIĞI

Yapı İşleri Genel Müdürlüğü

THE WORLD BANK
IBRD • IDA | WORLD BANK GROUP

KIRSAL ALANLARDA DEPREM İYİLEŞTİRME VE YENİDEN YAPIM PROJESİ (KADİYAP)

Kahramanmaraş ili, Nurhak ilçesi Tatlar (Yeni) Mahallesi

Tatlar (Yeni) Mahallesi

DEPREME DAYANIKLI KIRSAL KONUTLAR İLE YENİDEN İNŞA EDİLECEK

Konut Yerleşkesi Bilgileri

İnşa Edilecek Konut Sayısı: **46**
Her Konutun Yeşil Alanla Birlikte Toplam Alanı: **500 m²**
İnşaat Süresi: **6 ay**

Şikayet Çözüm Mekanizması

İletişimde şeffaflığı ve sürekliliği sağlamak amacıyla Şikayet Çözüm Mekanizması oluşturulmuştur. Şikâyet, görüş ve önerilerinizi aşağıdaki iletişim kanallarını kullanarak veya şikâyet kutularına yazarak bizlere ulaştırabilirsiniz. Şikâyet kutuları; paydaşlardan gelen görüş ve öneriler doğrultusunda konteyner kent, şantiye sahası, mahalle camisinin kadın ve erkek girişleri gibi paydaşların kolaylıkla erişim sağlayabileceği lokasyonlara yerleştirilecektir.

Karekodu telefon/tablet vb. okutarak Şikâyet Formuna anında ulaşabilirsiniz!

Bize Ulaşın... Bize Ulaşın... Bize Ulaşın... Bize Ulaşın... Bize Ulaşın... Bize Ulaşın... Bize Ulaşın... Bize Ulaşın... Bize Ulaşın...

1 Müteahhit: Çevre Mühendislik İnşaat Sanayi ve Ticaret A.Ş.

Sorumlu Kişi: İbrahim S. Antakyalı (Proje müdürü)
Telefon: +90 533 352 71 68
E-Posta: marasp05@cevre Muhendislik.com.tr

2 Müşavir: Koltek Müşavirlik

Sorumlu Kişi: Etem Arslan (Proje Müdürü)
Telefon: 0312 436 34 50
E-Posta: info@koltek.com.tr

3 İdare: Çevre, Şehircilik ve İklim Değişikliği Bakanlığı Yapı İşleri Genel Müdürlüğü

Telefon: ALO 181, 0312 586 48 27
E-Posta: yigmkadev@csb.gov.tr
Web: kadiyaponeri.csb.gov.tr

Subproject Brochure



Görseller sırasıyla; bakanlık tarafından envanir yapılmış ve fotoğraflanmıştır.

ŞİKAYET ÇÖZÜM MEKANİZMASI

Bize Ulaşın... Bize Ulaşın... Bize Ulaşın...

1 Müteahhit: Çevre Mühendislik İnşaat
Sanayi ve Ticaret A.Ş.
Sorumlu Kişi: İbrahim S. Antakyalı
(Proje müdürü)

Telefon: +90 533 352 71 68
E-Posta: marasp05@cevretehendislik.com.tr

2 Müşavir: Koltek Müşavirlik

Sorumlu Kişi: Etem Arslan (Proje Müdürü)
Telefon: 0312 436 34 50
E-Posta: info@koltek.com.tr

3 İdare: Çevre, Şehircilik ve İklim Değişikliği
Bakanlığı Yapı İşleri Genel Müdürlüğü
Telefon: ALO 181, 0312 586 48 27
E-Posta: yigmkadev@csb.gov.tr
Web: kadiyapneri.csb.gov.tr



Karekodu telefon/tablet vb okutarak
Şikâyet Formuna
anında ulaşabilirsiniz!



KIRSAL ALANLARDA DEPREM İYİLEŞTİRME VE YENİDEN YAPIM PROJESİ (KADIYAP)

Kahramanmaraş ili, Nurhak ilçesi
Tatlar (Yeni) Mahallesi




KADIYAP HAKKINDA

KADIYAP Projesi; Türkiye'de 6 Şubat depreminden etkilenen seçilmiş illerde halkın temel belediye ve sağlık hizmetlerine ve dayanıklı konutlara yeniden erişimini amaçlamaktadır.

Dünya Bankası (DB), Türkiye Deprem İyileştirme ve Yeniden Yapım Projesi'nin (KADIYAP) uygulanmasında Çevre, Şehircilik ve İklim Değişikliği Bakanlığı'nı (ÇŞİDB) desteklemektedir.

Elazığ, Kahramanmaraş, Malatya, ve Adıyaman illerinde yıkılan kırsal konutlar altyapıları ile birlikte yeniden inşa edilecektir. Kahramanmaraş ili, Afşin ilçesine bağlı Büyüktatlar Mahallesi KADIYAP kapsamında alt Proje olarak seçilmiştir.

Görsel sırasıyla; bakanlık tarafından envanir yapılmış ve fotoğraflanmıştır.



ŞİKAYET ÇÖZÜM MEKANİZMASI



İletişimde şeffaflığı ve sürekliliği sağlamak amacıyla Şikâyet Çözüm Mekanizması oluşturulmuştur. Şikâyet, görüş ve önerilerinizi aşağıdaki iletişim kanallarını kullanarak veya şikâyet kutularına yazarak bizlere ulaştırabilirsiniz. Şikâyet kutuları; paydaşlardan gelen görüş ve öneriler doğrultusunda konteyner kent, şantiye sahası, mahalle çamşinin kadın ve erkek girişleri gibi paydaşların kolaylıkla erişim sağlayabileceği lokasyonlara yerleştirilecektir.



Toplam planlanan konut sayısı
46 olarak belirlenmiştir.
AFAD tarafından seçilen yerleşim yeri;
Çevre, Şehircilik ve İklim Değişikliği
Bakanlığı tarafından onaylanmıştır.
Yerleşim Planı Koltek Müşavirlik
tarafından hazırlanmıştır.

ALT PROJE YERLEŞKESİNDE DEPREME DAYANIKLI 46 KONUT YAPILMASI PLANLANMAKTADIR .

Taslak yerleşim planına göre,
her konut 400 m² alan üzerinde
100 m² olarak planlanmış olup,
her konutta belirlenmiş bir yeşil
alan bulunmaktadır;
dolayısıyla her konut biriminin
yeşil alanı dâhil toplam alanı
500 m² olarak planlanmıştır.

İnşaat süresinin planlama/hazırlık
aşamasından sonra 6 ay olması
beklenmektedir.
İhaleyi kazanan Yüklenici arazi
hazırlama ve inşaat faaliyetlerini
gerçekleştirecektir.



Annex 7: Grievance Redress Box





Annex 8: Stakeholder Engagement Meeting 2 (Minutes)

20.05.2025

TOPLANTI TUTANAĞI

Tarih: 20.05.2025
Yer: Kahramanmaraş İli, Nurhak İlçesi, Tatlar Mahallesi




Konu: PKT (Paydaş Katılım Toplantısı) Hak Sahipleri Bilgilendirme Toplantısı

Açıklama:
Kahramanmaraş İli, Nurhak İlçesi, Tatlar Mahallesi sınırları içerisinde yapılması planlanan proje kapsamında, PKT hak sahiplerini bilgilendirme amacıyla 20.05.2025 tarihinde saat 14:00'te Tatlar (Yeni) Mahallesi toplantı alanında toplantı düzenlenmesi planlanmıştır.

Toplantı saatinde yapılan yoklamada; hak sahipleri ve köy sakinleri toplantı alanına katılım sağlamamıştır. Katılımın olmaması nedeniyle toplantı gerçekleştirilememiş ve iptal edilmiştir.

İşbu tutanak, durumu kayıt altına almak amacıyla tarafımızca düzenlenmiş ve imza altına alınmıştır.

Leyla Yıldız	Mustafa Ertemiz	Yakup Kurt
Sosyal Uzman	Çevre Uzmanı	Yeni Mahalle Muhtar





Annex 9: Screening Form (given as a separate document)